



TP2A-R19












TP2A-R19

**CLIENT** Iron Bridge Operations Pty Ltd  
**JOB NUMBER** 114185.10

**JOB NAME** North Star Magnetite Project  
**JOB LOCATION** Pilbara, WA

**DATE** 2-8-18      **LOGGED BY** CJ      **CHECKED** JPL      **R.L SURFACE**      **DATUM**  
**EQUIPMENT** 20t Excavator, 1 m wide bucket      **LOCATION** 711420E 7652881N  
**REMARKS** Groundwater not encountered

Method	Water	RL (m)	Depth (m)	Graphic Log	Classification Symbol	Material Description: Soil: type, USCS symbol, strength, plasticity or particle size, colour, secondary components, moisture condition	Sample Type	Sample condition	Additional Observations
	not encountered		0.5		GP-GC	<b>TOPSOIL: GRAVEL</b> Medium dense, fine to coarse gravel, red brown, with sand, clay and rootlets, dry.			
					GP-GC	<b>SHALE</b> Extremely weathered, cleaved/laminated, grey and red brown. Excavated As : GRAVEL: Very dense/dense, fine to coarse, grey, red brown, with sand and clay fines, dry			
			1.0			<b>SHALE</b> Highly weathered, grey and pale grey, cleaved / laminated and closely fractured, very low / low strength, dry.			
			1.5						
			2.0			Test pit TP2A-R20 terminated at 1.8m Bucket refusal - hard excavation			
			2.5						
			3.0						
			3.5						
			4.0						
			4.5						



TP2A-R20












TP2A-R20

**CLIENT** Iron Bridge Operations Pty Ltd  
**JOB NUMBER** 114185.10

**JOB NAME** North Star Magnetite Project  
**JOB LOCATION** Pilbara, WA

**DATE** 2-8-18      **LOGGED BY** CJ      **CHECKED** JPL      **R.L SURFACE**      **DATUM**  
**EQUIPMENT** 20t Excavator, 1 m wide bucket      **LOCATION** 711489E 7652899N  
**REMARKS** Groundwater not encountered

Method	Water	RL (m)	Depth (m)	Graphic Log	Classification Symbol	Material Description: Soil: type, USCS symbol, strength, plasticity or particle size, colour, secondary components, moisture condition	Sample Type	Sample condition	Additional Observations
not encountered			0.5		GP-GC	<b>TOPSOIL: GRAVEL</b> Medium dense, fine to coarse gravel, red brown, with sand, clay and rootlets, dry.			
					GP-GC	<b>SILTSTONE</b> Extremely weathered, thinly bedded, grey and red brown. Excavated As : GRAVEL: Very dense/dense, fine to coarse, grey, red brown, with cobbles, sand and silt fines, dry			
not encountered			1.0			<b>SILTSTONE</b> Highly weathered, grey and pale grey, thinly bedded 30 - 100 mm layers, closely fractured, low strength, dry.			
						becoming medium strength			
not encountered			1.5			Test pit TP2A-R21 terminated at 1.2m Bucket refusal - hard excavation			
not encountered			2.0						
not encountered			2.5						
not encountered			3.0						
not encountered			3.5						
not encountered			4.0						
not encountered			4.5						



TP2A-R21






TP2A-R21

**CLIENT** Iron Bridge Operations Pty Ltd  
**JOB NUMBER** 114185.10

**JOB NAME** North Star Magnetite Project  
**JOB LOCATION** Pilbara, WA

**DATE** 12-9-18    **LOGGED BY** CJ    **CHECKED** JPL    **R.L SURFACE**    **DATUM**  
**EQUIPMENT** 20t Excavator, 1 m wide bucket    **LOCATION** 710423E 7654330N  
**REMARKS** Groundwater not encountered

Method	Water	RL (m)	Depth (m)	Graphic Log	Classification Symbol	Material Description: Soil: type, USCS symbol, strength, plasticity or particle size, colour, secondary components, moisture condition	Sample Type	Sample condition	Additional Observations
not encountered			0.5			<b>COBBLES WITH SANDY GRAVEL</b> Medium dense, red brown and grey subrounded to angular cobbles of sandstone and siltstone, supported in a sandy gravel matrix comprising fine to coarse gravel and sand, dry.			
			1.0			with boulders to 0.4 m dia.			
			1.5						
			2.0			<b>SHALE</b> Extremely weathered. Excavated as: Clayey GRAVEL: Dense, fine to coarse, tabular, red brown and grey, with sand, dry/moist			
			2.5			<b>SHALE</b> Highly weathered, red brown and grey, laminated and cleaved, with pockets of extremely weathered material (clayey gravel), very low strength. Test pit TP2A-R22 terminated at 2.5m Bucket refusal - hard excavation			
			3.0						
			3.5						
			4.0						
			4.5						

MPAWI/ATCW BOREHOLE / TEST PIT 114185.10.GPJ GINT AUSTRALIA.GDT 9-11-18





TP2A-R22

**CLIENT** Iron Bridge Operations Pty Ltd  
**JOB NUMBER** 114185.10

**JOB NAME** North Star Magnetite Project  
**JOB LOCATION** Pilbara, WA

**DATE** 12-9-18    **LOGGED BY** CJ    **CHECKED** JPL    **R.L SURFACE**    **DATUM**  
**EQUIPMENT** 20t Excavator, 1 m wide bucket    **LOCATION** 710420E 7654339N  
**REMARKS** Groundwater not encountered

Method	Water	RL (m)	Depth (m)	Graphic Log	Classification Symbol	Material Description: Soil: type, USCS symbol, strength, plasticity or particle size, colour, secondary components, moisture condition	Sample Type	Sample condition	Additional Observations
	not encountered		0.5 1.0 1.5 2.0			<b>COBBLES WITH SANDY GRAVEL MATRIX</b> Medium dense, red brown and grey subrounded to angular cobbles of sandstone and siltstone, supported in a sandy gravel matrix comprising fine to coarse gravel and sand, dry.  with boulders to 0.5 m dia.			
			2.5			<b>SILTSTONE</b> Extremely / highly weathered, red brown and grey, laminated, very low/low strength.			
			3.0 3.5 4.0 4.5			Test pit TP2A-R23 terminated at 2.7m Bucket refusal - hard excavation			

MPAWIATCW BOREHOLE / TEST PIT 114185.10.GPJ GINT AUSTRALIA.GDT 9-11-18



TP2A-R23





TP2A-R23

**CLIENT** Iron Bridge Operations Pty Ltd  
**JOB NUMBER** 114185.10

**JOB NAME** North Star Magnetite Project  
**JOB LOCATION** Pilbara, WA

**DATE** 12-9-18    **LOGGED BY** CJ    **CHECKED** JPL    **R.L SURFACE**    **DATUM**  
**EQUIPMENT** 20t Excavator, 1 m wide bucket    **LOCATION** 710424E 7654345N Creek channel  
**REMARKS** Seepage at 2.6 m

Method	Water	RL (m)	Depth (m)	Graphic Log	Classification Symbol	Material Description: Soil: type, USCS symbol, strength, plasticity or particle size, colour, secondary components, moisture condition	Sample Type	Sample condition	Additional Observations
			0.5 1.0 1.5 2.0 2.5			<b>COBBLES WITH SANDY GRAVEL MATRIX</b> Medium dense, red brown and grey subrounded to angular cobbles of sandstone and siltstone, supported in a sandy gravel matrix comprising fine to coarse gravel and sand, dry.  with boulders to 0.5 m dia.			
						<b>SANDSTONE</b> Highly weathered, green-grey with red oxide staining, medium texture, closely jointed, low/medium strength, wet.			
			3.0 3.5 4.0 4.5			Test pit TP2A-R24 terminated at 2.8m Bucket refusal - hard excavation			

MPAWIATCW BOREHOLE / TEST PIT 114185.10.GPJ GINT AUSTRALIA.GDT 9-11-18



TP2A-R24

CLIENT Iron Bridge Operations Pty Ltd

JOB NAME North Star Magnetite Project


JOB NUMBER 114185.10

JOB LOCATION Pilbara, WA

DATE 2-8-18      LOGGED BY CJ      CHECKED JPL      R.L SURFACE      DATUM

EQUIPMENT 20t Excavator, 1 m wide bucket      LOCATION 711427E 7652866N

REMARKS Groundwater not encountered

Method	Water	RL (m)	Depth (m)	Graphic Log	Classification Symbol	Material Description: Soil: type, USCS symbol, strength, plasticity or particle size, colour, secondary components, moisture condition	Sample Type	Sample condition	Additional Observations
not encountered			0.5		GP-GC	<b>TOPSOIL: GRAVEL</b> Medium dense, fine to coarse gravel, red brown, with sand, clay and rootlets, dry.			
					GP-GC	<b>SHALE</b> Extremely weathered. Excavated As : Very dense/dense, fine to coarse tabular GRAVEL, grey and red brown, dry			
						<b>SHALE</b> Highly weathered, grey, laminated, subvertical cleavage/bedding, very low to low strength. Test pit TP2A-T20 terminated at 0.6m Bucket refusal - hard excavation			
			1.0						
			1.5						
			2.0						
			2.5						
			3.0						
			3.5						
			4.0						
			4.5						



TP2A-T20




TP2A-T20

**CLIENT** Iron Bridge Operations Pty Ltd  
**JOB NUMBER** 114185.10

**JOB NAME** North Star Magnetite Project  
**JOB LOCATION** Pilbara, WA

**DATE** 1-8-18      **LOGGED BY** CJ      **CHECKED** JPL      **R.L SURFACE**      **DATUM**  
**EQUIPMENT** 20t Excavator, 1 m wide bucket      **LOCATION** 711489E 7652899N  
**REMARKS** Groundwater not encountered

Method	Water	RL (m)	Depth (m)	Graphic Log	Classification Symbol	Material Description: Soil: type, USCS symbol, strength, plasticity or particle size, colour, secondary components, moisture condition	Sample Type	Sample condition	Additional Observations
not encountered			0.5		GP-GC GP-GC	<b>TOPSOIL: GRAVEL</b> Medium dense, fine to coarse gravel, red brown, with sand, clay and trace rootlets, dry. <b>SHALE</b> Extremely weathered. Excavated As : Very dense/dense, fine to coarse tabular GRAVEL, grey and red brown, dry			
			1.0			<b>SHALE</b> Highly weathered, grey, laminated, subvertical cleavage/bedding, very low to low strength, dry. Test pit TP2A-T21 terminated at 0.6m Bucket refusal - hard excavation			



TP2A-T21







TP2A-T21

**CLIENT** Iron Bridge Operations Pty Ltd  
**JOB NUMBER** 114185.10

**JOB NAME** North Star Magnetite Project  
**JOB LOCATION** Pilbara, WA



**DATE** 1-8-18      **LOGGED BY** CJ      **CHECKED** JPL      **R.L SURFACE**      **DATUM**  
**EQUIPMENT** 20t Excavator, 1 m wide bucket      **LOCATION** 711488E 7653083N  
**REMARKS** Groundwater not encountered

Method	Water	RL (m)	Depth (m)	Graphic Log	Classification Symbol	Material Description: Soil: type, USCS symbol, strength, plasticity or particle size, colour, secondary components, moisture condition	Sample Type	Sample condition	Additional Observations
not encountered			0.0		GP-GC SM	<b>TOPSOIL: GRAVEL</b> Medium dense, fine to coarse gravel, red brown, with sand, clay and rootlets, dry.			
			0.5			<b>Silty SAND</b> Loose, fine and medium, yellow brown, trace roots and organics, dry (Alluvium)			
			1.0			<b>COBBLES</b> Medium dense, rounded to subrounded of sandstone, ironstone and dolerite, grey, red and brown, with gravel, trace sand and silt, dry (Alluvium)			
			1.5		GP-GC	<b>SILTSTONE/SHALE</b> Extremely weathered. Excavated as: Very dense, fine to coarse, angular tabular GRAVEL, grey and red brown, with sand and clay fines, dry/moist. 1.0 - 1.3 m with clayey gravel pockets			
			2.0			Test pit TP2A-T22 terminated at 1.9m Bucket refusal - hard excavation			
			2.5						
			3.0						
			3.5						
			4.0						
			4.5						

**CLIENT** Iron Bridge Operations Pty Ltd  
**JOB NUMBER** 114185.10

**JOB NAME** North Star Magnetite Project  
**JOB LOCATION** Pilbara, WA

**DATE** 1-8-18      **LOGGED BY** CJ      **CHECKED** JPL      **R.L SURFACE**      **DATUM**  
**EQUIPMENT** 20t Excavator, 1 m wide bucket      **LOCATION** 711433E 7653191N  
**REMARKS** Groundwater not encountered

Method	Water	RL (m)	Depth (m)	Graphic Log	Classification Symbol	Material Description: Soil: type, USCS symbol, strength, plasticity or particle size, colour, secondary components, moisture condition	Sample Type	Sample condition	Additional Observations
not encountered			0.5			<b>COBBLES &amp; BOULDERS with Gravel</b> Medium dense, rounded to subrounded cobbles and boulders to 0.6 m diameter of sandstone, ironstone and dolerite, grey, red and brown, with gravel, trace sand and silt, dry (Alluvium).			
			1.0			GP <b>SHALE</b> Extremely weathered. Excavated As : Very dense/dense, fine to coarse tabular GRAVEL, red brown, trace sand and silt, dry/moist. Bedding / cleavage 40 - 50 dip to north.			
			1.5						
			2.0						
			2.5			Test pit TP2A-T23 terminated at 2.5m Test pit terminated			
			3.0						
			3.5						
			4.0						
			4.5						

MPAWIATCW BOREHOLE / TEST PIT 114185.10.GPJ GINT AUSTRALIA.GDT 9-11-18





TP2A-T23

**CLIENT** Iron Bridge Operations Pty Ltd  
**JOB NUMBER** 114185.10

**JOB NAME** North Star Magnetite Project  
**JOB LOCATION** Pilbara, WA

**DATE** 1-8-18      **LOGGED BY** CJ      **CHECKED** JPL      **R.L SURFACE**      **DATUM**  
**EQUIPMENT** 20t Excavator, 1 m wide bucket      **LOCATION** 711661E 7653016N  
**REMARKS** Groundwater not encountered

Method	Water	RL (m)	Depth (m)	Graphic Log	Classification Symbol	Material Description: Soil: type, USCS symbol, strength, plasticity or particle size, colour, secondary components, moisture condition	Sample Type	Sample condition	Additional Observations
not encountered			0.5		GP-GC	<b>TOPSOIL: GRAVEL</b> Medium dense, fine to coarse gravel, red brown, with sand, clay and rootlets, dry.			
					GP-GC	<b>GRAVEL</b> Loose, fine to coarse, tabular shale gravel, red brown with sand and clay fines, dry (Colluvium)			
					GP-GC	<b>SILTSTONE/SHALE</b> Extremely weathered. Excavated As : Very dense/dense, fine to coarse tabular GRAVEL, red brown, dry			
			1.0			<b>SILTSTONE/SHALE</b> Highly weathered, grey, laminated, subvertical cleavage/bedding, very low to low strength.			
			1.5			Test pit TP2A-T24 terminated at 1m Bucket refusal - hard excavation			
			2.0						
			2.5						
			3.0						
			3.5						
			4.0						
			4.5						



TP2A-T24




TP2A-T24

**CLIENT** Iron Bridge Operations Pty Ltd  
**JOB NUMBER** 114185.10

**JOB NAME** North Star Magnetite Project  
**JOB LOCATION** Pilbara, WA

**DATE** 1-8-18      **LOGGED BY** CJ      **CHECKED** JPL      **R.L SURFACE**      **DATUM**  
**EQUIPMENT** 20t Excavator, 1 m wide bucket      **LOCATION** 711853E 7653220N  
**REMARKS** Groundwater not encountered

Method	Water	RL (m)	Depth (m)	Graphic Log	Classification Symbol	Material Description: Soil: type, USCS symbol, strength, plasticity or particle size, colour, secondary components, moisture condition	Sample Type	Sample condition	Additional Observations
not encountered			0.5		GP-GM	<b>TOPSOIL: GRAVEL</b> Medium dense, fine to coarse gravel, red brown, with sand, silt and rootlets, dry.			
					GP-GC	<b>SHALE</b> Extremely weathered. Excavated As : Very dense/dense, fine to coarse tabular, grey, red brown, trace sand and silt, dry/moist.			
			1.0			<b>SHALE</b> Highly weathered, grey / white, laminated / cleaved with 70 - 80 degree dip, with siltstone banding, very low to low strength, dry			
			1.5						
			2.0						
			2.5						
			3.0						
			3.5						
			4.0						
			4.5						
						Test pit TP2A-T25 terminated at 0.7m Bucket refusal - hard excavation			



TP2A-T25







TP2A-T25

**CLIENT** Iron Bridge Operations Pty Ltd  
**JOB NUMBER** 114185.10

**JOB NAME** North Star Magnetite Project  
**JOB LOCATION** Pilbara, WA

**DATE** 1-8-18      **LOGGED BY** CJ      **CHECKED** JPL      **R.L SURFACE**      **DATUM**  
**EQUIPMENT** 20t Excavator, 1 m wide bucket      **LOCATION** 711911E 7653268N  
**REMARKS** Groundwater not encountered

Method	Water	RL (m)	Depth (m)	Graphic Log	Classification Symbol	Material Description: Soil: type, USCS symbol, strength, plasticity or particle size, colour, secondary components, moisture condition	Sample Type	Sample condition	Additional Observations
not encountered			0.0		GP-GC	<b>TOPSOIL: GRAVEL</b> Medium dense, fine to coarse gravel, red brown, with sand, clay and rootlets, dry.			
			0.0		GP-GC	<b>GRAVEL</b> Loose, fine to coarse, tabular shale gravel, red brown with sand and clay fines, dry (Colluvium)			
			0.5		GP	<b>SHALE</b> Extremely weathered. Excavated As : Very dense/dense, fine to coarse tabular GRAVEL, grey, red brown, trace sand and silt, dry/moist.			
			1.0			<b>SHALE</b> Highly weathered, grey / white, laminated / cleaved with subvertical dip, subvertical cleavage/bedding, very low to low strength (dry).			
			1.5			Test pit TP2A-T26 terminated at 1.1m Bucket refusal - hard excavation			
			2.0						
			2.5						
			3.0						
			3.5						
			4.0						
			4.5						



TP2A-T26



TP2A-T26

CLIENT Iron Bridge Operations Pty Ltd

JOB NAME North Star Magnetite Project


JOB NUMBER 114185.10

JOB LOCATION Pilbara, WA

DATE 1-8-18      LOGGED BY CJ      CHECKED JPL      R.L SURFACE      DATUM

EQUIPMENT 20t Excavator, 1 m wide bucket      LOCATION 711947E 7653298N

REMARKS Groundwater not encountered

Method	Water	RL (m)	Depth (m)	Graphic Log	Classification Symbol	Material Description: Soil: type, USCS symbol, strength, plasticity or particle size, colour, secondary components, moisture condition	Sample Type	Sample condition	Additional Observations
	not encountered		0.5 1.0		GP-GC GP-GC	<p><b>TOPSOIL: GRAVEL</b> Medium dense, fine to coarse gravel, red brown, with sand, clay and rootlets, dry.</p> <p><b>COBBLES</b> Medium dense, rounded to subrounded of sandstone, ironstone and dolerite, grey, red and brown, with boulders to 0.6 m dia, gravel, trace sand and silt, dry/moist (Alluvium)</p> <p><b>SILTSTONE/SHALE</b> Extremely / highly weathered, grey, laminated, subvertical cleavage/bedding, extremely low to low strength, dry.</p>			
			1.5 2.0 2.5 3.0 3.5 4.0 4.5			<p>Test pit TP2A-T27 terminated at 1.2m Bucket refusal - hard excavation</p>			



TP2A-T27













TP2A-T27

**CLIENT** Iron Bridge Operations Pty Ltd  
**JOB NUMBER** 114185.10

**JOB NAME** North Star Magnetite Project  
**JOB LOCATION** Pilbara, WA

**DATE** 1-8-18      **LOGGED BY** CJ      **CHECKED** JPL      **R.L SURFACE**      **DATUM**  
**EQUIPMENT** 20t Excavator, 1 m wide bucket      **LOCATION** 712055E 7653428N  
**REMARKS** Groundwater not encountered

Method	Water	RL (m)	Depth (m)	Graphic Log	Classification Symbol	Material Description: Soil: type, USCS symbol, strength, plasticity or particle size, colour, secondary components, moisture condition	Sample Type	Sample condition	Additional Observations
	not encountered		0.0		GP-GC GP-GC	<b>TOPSOIL: GRAVEL</b> Medium dense, fine to coarse gravel, red brown, with sand, clay and rootlets, dry. <b>SHALE/SILTSTONE</b> Extremely weathered. Excavated As : Very dense/dense, fine to coarse tabular GRAVEL, grey, red brown, with sand and clay fines, dry			
			0.5			<b>SHALE/SILTSTONE</b> Highly weathered, grey and white, thinly interbedded, subvertical dip, vertical cleavage/bedding, very low to low strength, dry			
			1.0						
			1.5						
			2.0						
			2.5			Test pit TP2A-T28 terminated at 2m Bucket refusal - hard excavation			
			3.0						
			3.5						
			4.0						
			4.5						



TP2A-T28





TP2A-T28

**CLIENT** Iron Bridge Operations Pty Ltd  
**JOB NUMBER** 114185.10

**JOB NAME** North Star Magnetite Project  
**JOB LOCATION** Pilbara, WA

**DATE** 1-8-18      **LOGGED BY** CJ      **CHECKED** JPL      **R.L SURFACE**      **DATUM**  
**EQUIPMENT** 20t Excavator, 1 m wide bucket      **LOCATION** 712089E 7653463N  
**REMARKS** Groundwater not encountered

Method	Water	RL (m)	Depth (m)	Graphic Log	Classification Symbol	Material Description: Soil: type, USCS symbol, strength, plasticity or particle size, colour, secondary components, moisture condition	Sample Type	Sample condition	Additional Observations
	not encountered		0.0		GP-GC SM	<b>TOPSOIL: GRAVEL</b> Medium dense, fine to coarse gravel, red brown, with sand, clay and rootlets, dry. <b>Silty SAND</b> Loose, fine and medium, brown, trace roots, dry (Alluvium)			
			0.5		GP	<b>MIXTURE OF COBBLES/BOULDERS with Gravel</b> Medium dense/dense, rounded to subrounded of sandstone, ironstone and dolerite, grey, red and brown, clast supported with boulders to 0.5 m dia, with gravel, trace sand and silt, dry/moist (Alluvium)			
			2.5			Test pit TP2A-T29 terminated at 2.6m Bucket refusal - hard excavation			
			3.0						
			3.5						
			4.0						
			4.5						

MPAWI/ATCW BOREHOLE / TEST PIT 114185.10.GPJ GINT AUSTRALIA.GDT 9-11-18



TP2A-T29




TP2A-T29

**CLIENT** Iron Bridge Operations Pty Ltd  
**JOB NUMBER** 114185.10

**JOB NAME** North Star Magnetite Project  
**JOB LOCATION** Pilbara, WA

**DATE** 1-8-18      **LOGGED BY** CJ      **CHECKED** JPL      **R.L SURFACE**      **DATUM**  
**EQUIPMENT** 20t Excavator, 1 m wide bucket      **LOCATION** 712114E 7653491N  
**REMARKS** Groundwater not encountered

Method	Water	RL (m)	Depth (m)	Graphic Log	Classification Symbol	Material Description: Soil: type, USCS symbol, strength, plasticity or particle size, colour, secondary components, moisture condition	Sample Type	Sample condition	Additional Observations
	not encountered		0.0		SM	<b>TOPSOIL: SILTY SAND</b> Loose, fine and medium, brown, trace roots, dry.			
			0.5		GP-GM	<b>GRAVEL</b> Medium dense, fine to coarse gravel of sandstone, ironstone, with cobbles, sand and silt, dry (Alluvium)			
			1.0						
			1.5						
			2.0		GP-GM	<b>SANDSTONE</b> Extremely weathered, pale yellow and red brown extremely low strength. Recovered as Sandy GRAVEL with silt, dry.			
			2.5			Test pit TP2A-T30 terminated at 2.4m Bucket refusal - hard excavation			
			3.0						
			3.5						
			4.0						
			4.5						



TP2A-T30












TP2A-T30

**CLIENT** Iron Bridge Operations Pty Ltd  
**JOB NUMBER** 114185.10

**JOB NAME** North Star Magnetite Project  
**JOB LOCATION** Pilbara, WA

**DATE** 6-9-18      **LOGGED BY** CJ      **CHECKED** JPL      **R.L SURFACE**      **DATUM**  
**EQUIPMENT** 20t Excavator, 1 m wide bucket      **LOCATION** 712134E 7653513N Creek channel  
**REMARKS** Groundwater not encountered

Method	Water	RL (m)	Depth (m)	Graphic Log	Classification Symbol	Material Description: Soil: type, USCS symbol, strength, plasticity or particle size, colour, secondary components, moisture condition	Sample Type	Sample condition	Additional Observations
			0.5			<b>SANDY GRAVEL WITH COBBLES AND BOULDERS</b> Medium dense, red brown and grey, fine to coarse gravel and sand, with cobbles and boulders to 0.7 m diameter, dry.			
			1.0			<b>SHALE / SILTSTONE</b> Extremely / highly weathered, red brown and grey, laminated with minor siltstone layering, subvertical bedding dip, with pockets of clayey gravel to 0.8 m depth, dry.  becoming highly weathered			
			1.5						
			2.0						
			2.5						
			3.0						
			3.5						
			4.0						
			4.5						
						Test pit TP2A-T31 terminated at 4.8m Bucket refusal - hard excavation			

MPAWIATCW BOREHOLE / TEST PIT 114185.10.GPJ GINT AUSTRALIA.GDT 9-11-18

not encountered



TP2A-T31



TP2A-T31

CLIENT Iron Bridge Operations Pty Ltd

JOB NAME North Star Magnetite Project


JOB NUMBER 114185.10

JOB LOCATION Pilbara, WA

DATE 1-8-18      LOGGED BY CJ      CHECKED JPL      R.L. SURFACE      DATUM

EQUIPMENT 20t Excavator, 1 m wide bucket      LOCATION 712155E 7653548N

REMARKS Groundwater not encountered

Method	Water	RL (m)	Depth (m)	Graphic Log	Classification Symbol	Material Description: Soil: type, USCS symbol, strength, plasticity or particle size, colour, secondary components, moisture condition	Sample Type	Sample condition	Additional Observations
	not encountered		0.0 0.5 1.0 1.5 2.0		GP-GM	<b>TOPSOIL: GRAVEL</b> Medium dense, fine to coarse gravel, red brown, with sand, silt trace rootlets, dry.			
			2.5 3.0 3.5 4.0 4.5			Test pit TP2A-T32 terminated at 2.3m Bucket refusal - hard excavation			

MPAWIATCW BOREHOLE / TEST PIT 114185.10.GPJ GINT AUSTRALIA.GDT 9-11-18



TP2A-T32



TP2A-T32

CLIENT Iron Bridge Operations Pty Ltd

JOB NAME North Star Magnetite Project





JOB NUMBER 114185.10

JOB LOCATION Pilbara, WA

DATE 1-8-18 LOGGED BY CJ CHECKED JPL R.L SURFACE DATUM

EQUIPMENT 20t Excavator, 1 m wide bucket LOCATION 712276E 7653723N

REMARKS Groundwater not encountered

Method	Water	RL (m)	Depth (m)	Graphic Log	Classification Symbol	Material Description: Soil: type, USCS symbol, strength, plasticity or particle size, colour, secondary components, moisture condition	Sample Type	Sample condition	Additional Observations
not encountered			0.5		GP-GC	<b>TOPSOIL: GRAVEL</b> Medium dense, fine to coarse gravel, red brown, with sand, clay and rootlets, dry.			
					GP-GC	<b>GRAVEL</b> Loose, fine to coarse, red brown with sand and clay fines, dry (Colluvium)			
			0.6		GP-GC	<b>SHALE/SILTSTONE</b> Extremely weathered. Excavated As : Very dense/dense, fine to coarse, grey, red brown, with sand and clay fines, dry			
			0.6			<b>SHALE/SILTSTONE</b> Highly weathered, grey with iron staining, laminated / cleaved with interbedded siltstone layers, very low to low strength, dry			
			0.6			Test pit TP2A-T33 terminated at 0.6m Bucket refusal - hard excavation			



TP2A-T33








TP2A-T33

**CLIENT** Iron Bridge Operations Pty Ltd  
**JOB NUMBER** 114185.10

**JOB NAME** North Star Magnetite Project  
**JOB LOCATION** Pilbara, WA

**DATE** 2-8-18      **LOGGED BY** CJ      **CHECKED** JPL      **R.L SURFACE**      **DATUM**  
**EQUIPMENT** 20t Excavator, 1 m wide bucket      **LOCATION** 712006E 7653479N  
**REMARKS** Groundwater not encountered

Method	Water	RL (m)	Depth (m)	Graphic Log	Classification Symbol	Material Description: Soil: type, USCS symbol, strength, plasticity or particle size, colour, secondary components, moisture condition	Sample Type	Sample condition	Additional Observations
not encountered			0.0		SM	<b>TOPSOIL: SILTY SAND</b> Loose, fine to coarse, red brown, with roots, dry			
			0.0		SM	<b>Silty SAND</b> Loose, fine and medium, red brown, trace gravel, dry (Alluvium)			
			0.5		GP-GM	<b>Sandy GRAVEL</b> Medium dense/ dense, fine to coarse, red brown, fine to coarse sand with cobbles and silt, dry (Alluvium)			
			1.0		GP	<b>GRAVEL</b> Medium dense/ dense, fine to coarse, red and red brown, fine to coarse sand with cobbles trace silt, dry (Alluvium)			
			2.5			<b>SHALE/SILTSTONE</b> Highly weathered, grey, thin interbedded shale and siltstone layers, extremely low / very low strength, dry (Alluvium)			
			3.0			Test pit TP2A-T34 terminated at 2.9m Bucket refusal - hard excavation			
			3.5						
			4.0						
			4.5						

MPAWIATCW BOREHOLE / TEST PIT 114185.10.GPJ GINT AUSTRALIA.GDT 9-11-18



TP2A-T34








TP2A-T34

**CLIENT** Iron Bridge Operations Pty Ltd  
**JOB NUMBER** 114185.10

**JOB NAME** North Star Magnetite Project  
**JOB LOCATION** Pilbara, WA

**DATE** 2-8-18      **LOGGED BY** CJ      **CHECKED** JPL      **R.L SURFACE**      **DATUM**  
**EQUIPMENT** 20t Excavator, 1 m wide bucket      **LOCATION** 711928E 7653529N  
**REMARKS** Groundwater not encountered

Method	Water	RL (m)	Depth (m)	Graphic Log	Classification Symbol	Material Description: Soil: type, USCS symbol, strength, plasticity or particle size, colour, secondary components, moisture condition	Sample Type	Sample condition	% Finer than 0.075mm	Additional Observations
not encountered			0.0		SM	<b>TOPSOIL: SILTY SAND</b> Loose, fine to coarse, red brown, with roots, dry				
			0.1		SM	<b>Silty SAND</b> Loose, fine and medium, red brown, trace gravel, dry (Alluvium)	BK		11	
			0.5		GP-GM	<b>Sandy GRAVEL</b> Medium dense/ dense, fine to coarse, red brown, fine to coarse sand with cobbles and silt, dry (Alluvium)				
			2.0		GP	<b>GRAVEL</b> Medium dense/ dense, fine to coarse, red and red brown, fine to coarse sand with cobbles trace silt, dry (Alluvium)				
			3.0			<b>SHALE/SILTSTONE</b> Extremely to highly weathered, grey, thin interbedded shale and siltstone layers, extremely low / very low strength, dry Test pit TP2A-T35 terminated at 2.8m Bucket refusal - hard excavation				

MPAWI/ATCW BOREHOLE / TEST PIT 114185.10.GPJ GINT AUSTRALIA.GDT 9-11-18



TP2A-T35






TP2A-T35

**CLIENT** Iron Bridge Operations Pty Ltd  
**JOB NUMBER** 114185.10

**JOB NAME** North Star Magnetite Project  
**JOB LOCATION** Pilbara, WA

**DATE** 6-9-18      **LOGGED BY** CJ      **CHECKED** JPL      **R.L SURFACE**      **DATUM**  
**EQUIPMENT** 20t Excavator, 1 m wide bucket      **LOCATION** 711920E 7653570N Creek channel  
**REMARKS** Groundwater not encountered

Method	Water	RL (m)	Depth (m)	Graphic Log	Classification Symbol	Material Description: Soil: type, USCS symbol, strength, plasticity or particle size, colour, secondary components, moisture condition	Sample Type	Sample condition	Additional Observations
not encountered			0.5			<b>COBBLES WITH SANDY GRAVEL</b> Medium dense, red brown and grey subrounded to angular cobbles of sandstone and siltstone, clast supported with a matrix of sandy gravel comprising fine to coarse gravel and sand, dry.			
			1.0						
			1.5						
			2.0			<b>SILTSTONE</b> Highly weathered, red brown and grey, laminated with minor shale layers, subvertical bedding dip, dry.			
			2.5						
			3.0			Test pit TP2A-T36 terminated at 3.5m Bucket refusal - hard excavation			
			3.5						
			4.0						
			4.5						

MPAWIATCW BOREHOLE / TEST PIT 114185.10.GPJ GINT AUSTRALIA.GDT 9-11-18



TP2A-T36





TP2A-T36

**CLIENT** Iron Bridge Operations Pty Ltd  
**JOB NUMBER** 114185.10

**JOB NAME** North Star Magnetite Project  
**JOB LOCATION** Pilbara, WA

**DATE** 6-9-18      **LOGGED BY** CJ      **CHECKED** JPL      **R.L SURFACE**      **DATUM**  
**EQUIPMENT** 20t Excavator, 1 m wide bucket      **LOCATION** 711841E 7653640N Creek channel  
**REMARKS** Groundwater not encountered

Method	Water	RL (m)	Depth (m)	Graphic Log	Classification Symbol	Material Description: Soil: type, USCS symbol, strength, plasticity or particle size, colour, secondary components, moisture condition	Sample Type	Sample condition	Additional Observations
not encountered			0.5			<b>COBBLES WITH SANDY GRAVEL</b> Medium dense, red brown and grey subrounded to angular cobbles of sandstone and siltstone, clast supported with a matrix of sandy gravel comprising fine to coarse gravel and sand, dry.			
			1.0			<b>SANDSTONE</b> Highly weathered, grey with minor red brown staining, fine and medium grained, massive, low / medium strength.			
			2.0			Test pit TP2A-T37 terminated at 1.9m Bucket refusal - hard excavation			
			2.5						
			3.0						
			3.5						
			4.0						
			4.5						



TP2A-T37




TP2A-T37

**CLIENT** Iron Bridge Operations Pty Ltd  
**JOB NUMBER** 114185.10

**JOB NAME** North Star Magnetite Project  
**JOB LOCATION** Pilbara, WA

**DATE** 3-8-18      **LOGGED BY** CJ      **CHECKED** JPL      **R.L SURFACE**      **DATUM**  
**EQUIPMENT** 20t Excavator, 1 m wide bucket      **LOCATION** 712326E 7652489N  
**REMARKS** Groundwater not encountered

Method	Water	RL (m)	Depth (m)	Graphic Log	Classification Symbol	Material Description: Soil: type, USCS symbol, strength, plasticity or particle size, colour, secondary components, moisture condition	Sample Type	Sample condition	Additional Observations
not encountered			0.0		GP-GM	<b>TOPSOIL: GRAVEL</b> Medium dense, fine to coarse gravel, red brown, with sand, silt and rootlets, dry.			
			0.0		GP-GM	<b>GRAVEL</b> Loose, fine to coarse, red brown with sand and silt fines, dry.			
			0.5			<b>SANDSTONE</b> Extremely weathered, thinly bedded, grey and red brown. Excavated as: GRAVEL: Very dense/dense, fine to coarse, grey, red brown, with cobbles, sand and silt fines, dry			
			1.0			<b>SANDSTONE</b> Highly weathered, fine and medium grained, massive/faintly laminated, grey and pale grey, low /medium strength, dry.			
			1.5			Test pit TP2A-T38 terminated at 1.2m Bucket refusal - hard excavation			
			2.0						
			2.5						
			3.0						
			3.5						
			4.0						
			4.5						



TP2A-T38






TP2A-T38

CLIENT Iron Bridge Operations Pty Ltd  
JOB NUMBER 114185.10

JOB NAME North Star Magnetite Project  
JOB LOCATION Pilbara, WA

DATE 3-8-18      LOGGED BY CJ      CHECKED JPL      R.L SURFACE      DATUM  
EQUIPMENT 20t Excavator, 1 m wide bucket      LOCATION 712339E 7652533N  
REMARKS Groundwater not encountered

Method	Water	RL (m)	Depth (m)	Graphic Log	Classification Symbol	Material Description: Soil: type, USCS symbol, strength, plasticity or particle size, colour, secondary components, moisture condition	Sample Type	Sample condition	Additional Observations
not encountered			0.0 - 0.5		<b>COBBLES WITH GRAVEL</b> Medium dense / dense, rounded cobbles of sandstone, dolerite and ironstone, grey, red and brown, supported in a gravel and sand matrix, trace boulders to 0.4 m diameter, dry.				
			0.5 - 1.0		<b>SANDSTONE</b> Extremely weathered, thinly bedded, brown and red brown. Excavated As : GRAVEL: Very dense/dense, fine to coarse, grey, red brown, with cobbles, sand and clay fines, dry/moist.				
			1.0 - 1.7		<b>SANDSTONE</b> Extremely to highly weathered, medium and coarse grained, massive/faintly laminated, grey and pale grey, very low /low strength, dry.  becoming low to medium strength				
			2.0 - 4.5			Test pit TP2A-T39 terminated at 1.7m Bucket refusal - hard excavation			



TP2A-T39



TP2A-T39







TP2A-T39

**CLIENT** Iron Bridge Operations Pty Ltd  
**JOB NUMBER** 114185.10

**JOB NAME** North Star Magnetite Project  
**JOB LOCATION** Pilbara, WA

**DATE** 3-8-18      **LOGGED BY** CJ      **CHECKED** JPL      **R.L SURFACE**      **DATUM**  
**EQUIPMENT** 20t Excavator, 1 m wide bucket      **LOCATION** 712358E 7652559N  
**REMARKS** Groundwater not encountered

Method	Water	RL (m)	Depth (m)	Graphic Log	Classification Symbol	Material Description: Soil: type, USCS symbol, strength, plasticity or particle size, colour, secondary components, moisture condition	Sample Type	Sample condition	Additional Observations
not encountered			0.0		GP-GM	<b>TOPSOIL: GRAVEL</b> Medium dense, fine to coarse gravel, red brown, with sand, silt and rootlets, dry.			
			0.5			<b>COBBLES WITH GRAVEL</b> Medium dense / dense, rounded cobbles of sandstone, dolerite and ironstone, grey, red and brown, supported in a gravel and sand matrix, trace boulders to 0.4 m diameter, dry.			
			1.0			<b>SHALE</b> Extremely weathered, thinly bedded, brown and red brown. Excavated As: GRAVEL: Very dense/dense, fine to coarse, grey, red brown, with cobbles, sand and clay fines, dry/moist.			
			1.5			<b>SHALE</b> Extremely to highly weathered, medium and coarse grained, massive/faintly laminated, grey and pale grey, very low /low strength, dry.			
			2.0			Test pit TP2A-T40 terminated at 1.9m Bucket refusal - hard excavation			
			2.5						
			3.0						
			3.5						
			4.0						
			4.5						



TP2A-T40



TP2A-T40

CLIENT Iron Bridge Operations Pty Ltd

JOB NAME North Star Magnetite Project






JOB NUMBER 114185.10

JOB LOCATION Pilbara, WA

DATE 3-8-18 LOGGED BY CJ CHECKED JPL R.L SURFACE DATUM

EQUIPMENT 20t Excavator, 1 m wide bucket LOCATION 712371E 7652553N

REMARKS Groundwater not encountered

Method	Water	RL (m)	Depth (m)	Graphic Log	Classification Symbol	Material Description: Soil: type, USCS symbol, strength, plasticity or particle size, colour, secondary components, moisture condition	Sample Type	Sample condition	Additional Observations
not encountered			0.0		GP-GM	<b>TOPSOIL: GRAVEL</b> Medium dense, fine to coarse gravel, red brown, with sand, silt and rootlets, dry.			
			0.5			<b>COBBLES WITH GRAVEL</b> Medium dense / dense, rounded cobbles of sandstone, dolerite and ironstone, grey, red and brown, supported in a gravel and sand matrix, trace boulders to 0.4 m diameter, dry.			
			1.0			<b>SHALE</b> Extremely weathered, thinly bedded, brown and red brown. Excavated As: GRAVEL: Very dense/dense, fine to coarse, tabular, grey, red brown, sand and clay fines, dry/moist.			
			1.5			<b>SHALE</b> Highly weathered, subvertical laminations and cleavage, grey, extremely low / low strength, dry.			
			2.0						
			2.5			Test pit TP2A-T41 terminated at 2.1m Bucket refusal - hard excavation			
			3.0						
			3.5						
			4.0						
			4.5						



TP2A-T41



TP2A-T41

CLIENT Iron Bridge Operations Pty Ltd

JOB NAME North Star Magnetite Project


JOB NUMBER 114185.10

JOB LOCATION Pilbara, WA

DATE 2-8-18      LOGGED BY CJ      CHECKED JPL      R.L SURFACE      DATUM

EQUIPMENT 20t Excavator, 1 m wide bucket      LOCATION 712139E 7653616N

REMARKS Groundwater not encountered

Method	Water	RL (m)	Depth (m)	Graphic Log	Classification Symbol	Material Description: Soil: type, USCS symbol, strength, plasticity or particle size, colour, secondary components, moisture condition	Sample Type	Sample condition	Additional Observations
not encountered			0.5		GP-GC	Sandy GRAVEL Loose, fine to coarse, gravel, red brown, fine to coarse sand, with silt fines, dry (Colluvium)			
					GP-GC	SHALE Extremely weathered. Excavated As : Very dense/dense, fine to coarse GRAVEL, grey, red brown, with sand and clay fines, dry			
						SHALE Highly weathered, grey and white, thinly interbedded, subvertical dip, subvertical cleavage/bedding, very low / low strength, dry Test pit TP2A-T42 terminated at 0.5m Bucket refusal - hard excavation			
			1.0						
			1.5						
			2.0						
			2.5						
			3.0						
			3.5						
			4.0						
			4.5						



TP2A-T42













TP2A-T42

**CLIENT** Iron Bridge Operations Pty Ltd  
**JOB NUMBER** 114185.10

**JOB NAME** North Star Magnetite Project  
**JOB LOCATION** Pilbara, WA

**DATE** 2-8-18      **LOGGED BY** CJ      **CHECKED** JPL      **R.L SURFACE**      **DATUM**  
**EQUIPMENT** 20t Excavator, 1 m wide bucket      **LOCATION** 712257E 7653705N  
**REMARKS** Groundwater not encountered

Method	Water	RL (m)	Depth (m)	Graphic Log	Classification Symbol	Material Description: Soil: type, USCS symbol, strength, plasticity or particle size, colour, secondary components, moisture condition	Sample Type	Sample condition	Additional Observations
not encountered			0.0		GP-GC GP-GC	<b>TOPSOIL: GRAVEL</b> Medium dense, fine to coarse gravel, red brown, with sand, clay and rootlets, dry.			
						<b>GRAVEL</b> Loose, fine to coarse, gravel, red brown, fine to coarse sand, with silt fines, dry (Colluvium)			
			0.5			<b>SHALE/SILTSTONE</b> Extremely weathered. Excavated As: Very dense/dense, fine to coarse GRAVEL, grey, red brown, with sand and clay fines, dry			
			1.0			<b>SHALE/SILTSTONE</b> Highly weathered, grey and red brown, thinly interbedded shale and siltstone layers (20 mm - 30 mm thickness), very low / low strength, dry			
			1.5			Test pit TP2A-T43 terminated at 0.7m Bucket refusal - hard excavation			
			2.0						
			2.5						
			3.0						
			3.5						
			4.0						
			4.5						



TP2A-T43




TP2A-T43

**CLIENT** Iron Bridge Operations Pty Ltd  
**JOB NUMBER** 114185.10


**JOB NAME** North Star Magnetite Project  
**JOB LOCATION** Pilbara, WA

**DATE** 2-8-18      **LOGGED BY** CJ      **CHECKED** JPL      **R.L SURFACE**      **DATUM**  
**EQUIPMENT** 20t Excavator, 1 m wide bucket      **LOCATION** 712281E 7653742N  
**REMARKS** Groundwater not encountered

Method	Water	RL (m)	Depth (m)	Graphic Log	Classification Symbol	Material Description: Soil: type, USCS symbol, strength, plasticity or particle size, colour, secondary components, moisture condition	Sample Type	Sample condition	Additional Observations
not encountered			0.5		GP-GC	<b>TOPSOIL: GRAVEL</b> Medium dense, fine to coarse gravel, red brown, with sand, clay and rootlets, dry.			
					GP-GC	<b>SHALE/SILTSTONE</b> Extremely weathered. Excavated As : Very dense/dense, fine to coarse GRAVEL, grey, red brown, with sand and clay fines, dry			
						<b>SHALE/SILTSTONE</b> Highly weathered, grey brown, thinly interbedded shale and siltstone layers (20 mm - 30 mm thickness), very low / low strength, dry Test pit TP2A-T44 terminated at 0.5m Bucket refusal - hard excavation			
			1.0						
			1.5						
			2.0						
			2.5						
			3.0						
			3.5						
			4.0						
			4.5						



TP2A-T44




TP2A-T44

**CLIENT** Iron Bridge Operations Pty Ltd  
**JOB NUMBER** 114185.10

**JOB NAME** North Star Magnetite Project  
**JOB LOCATION** Pilbara, WA

**DATE** 2-8-18      **LOGGED BY** CJ      **CHECKED** JPL      **R.L SURFACE**      **DATUM**  
**EQUIPMENT** 20t Excavator, 1 m wide bucket      **LOCATION** 711803E 7653234N  
**REMARKS** Groundwater not encountered

Method	Water	RL (m)	Depth (m)	Graphic Log	Classification Symbol	Material Description: Soil: type, USCS symbol, strength, plasticity or particle size, colour, secondary components, moisture condition	Sample Type	Sample condition	Additional Observations
not encountered			0.5		GP-GM	<b>TOPSOIL: GRAVEL</b> Medium dense, fine to coarse gravel, red brown, with sand, silt and rootlets, dry. <b>SANDSTONE</b> Extremely weathered, pale grey with red oxide staining, close vertical jointing. Excavated as COBBLES with gravel and sand, dry			
			0.5			<b>SANDSTONE</b> Highly weathered, pale grey with red oxide staining, medium and coarse, close vertical jointing, low / medium strength, dry Test pit TP2A-T45 terminated at 0.5m Bucket refusal - hard excavation			
			1.0						
			1.5						
			2.0						
			2.5						
			3.0						
			3.5						
			4.0						
			4.5						



TP2A-T45




TP2A-T45

**CLIENT** Iron Bridge Operations Pty Ltd  
**JOB NUMBER** 114185.10

**JOB NAME** North Star Magnetite Project  
**JOB LOCATION** Pilbara, WA

**DATE** 2-8-18      **LOGGED BY** CJ      **CHECKED** JPL      **R.L SURFACE**      **DATUM**  
**EQUIPMENT** 20t Excavator, 1 m wide bucket      **LOCATION** 711622E 7653071N  
**REMARKS** Groundwater not encountered

Method	Water	RL (m)	Depth (m)	Graphic Log	Classification Symbol	Material Description: Soil: type, USCS symbol, strength, plasticity or particle size, colour, secondary components, moisture condition	Sample Type	Sample condition	Additional Observations
not encountered			0.5		GP-GC	<b>TOPSOIL: GRAVEL</b> Medium dense, fine to coarse gravel, red brown, with sand, clay and rootlets, dry.			
					GP-GC	<b>SHALE/SILTSTONE</b> Extremely weathered. Excavated As : Very dense/dense, fine to coarse GRAVEL, grey, red brown, with sand and clay fines, dry			
			1.0			<b>SHALE/SILTSTONE</b> Highly weathered, grey and red brown, interbedded shale and siltstone layers 20 - 40 mm thickness dipping 70 degrees into hillslope, very low / low strength, dry			
			1.5						
			2.0			Test pit TP2A-T46 terminated at 0.7m Bucket refusal - hard excavation			
			2.5						
			3.0						
			3.5						
			4.0						
			4.5						



TP2A-T46







TP2A-T46

**CLIENT** Iron Bridge Operations Pty Ltd  
**JOB NUMBER** 114185.10

**JOB NAME** North Star Magnetite Project  
**JOB LOCATION** Pilbara, WA

**DATE** 2-8-18      **LOGGED BY** CJ      **CHECKED** JPL      **R.L SURFACE**      **DATUM**  
**EQUIPMENT** 20t Excavator, 1 m wide bucket      **LOCATION** 711595E 7653038N  
**REMARKS** Groundwater not encountered

Method	Water	RL (m)	Depth (m)	Graphic Log	Classification Symbol	Material Description: Soil: type, USCS symbol, strength, plasticity or particle size, colour, secondary components, moisture condition	Sample Type	Sample condition	Additional Observations
not encountered			0		GP-GM	<b>TOPSOIL: GRAVEL</b> Medium dense, fine to coarse gravel, red brown, with sand, silt, trace rootlets, dry.			
			0.1		GP-GM	<b>GRAVEL</b> Loose, fine to coarse, grey brown with sand and silt fines, dry (Colluvium)			
			0.5			<b>SANDSTONE</b> Extremely weathered, red brown and grey. Excavated As: COBBLES/BOULDERS: Dense, red brown and grey boulders to 0.4 m dia, with gravel and sand, dry.			
			1.0			<b>SANDSTONE</b> Highly weathered, green-grey, medium and coarse grained, closely jointed, medium strength, dry. (Very hard to excavate).			
			1.5			Test pit TP2A-T47 terminated at 0.7m Bucket refusal - hard excavation			
			2.0						
			2.5						
			3.0						
			3.5						
			4.0						
			4.5						



TP2A-T47



Coarse Rejects Stockpile



Coarse Rejects Stockpile



ROM Pad



ROM Pad



ROM Pad



ROM Pad



TSF Stage 1



TSF Stage 1



TSF Stage 1



TSF Stage 1



Waste Dumps



Waste Dumps



Waste Dumps



Waste Dumps



## METHOD OF SOIL DESCRIPTION USED ON BOREHOLE AND TEST PIT REPORTS

<table border="0"> <tr><td></td><td>FILL</td></tr> <tr><td></td><td>GRAVEL (GP or GW)</td></tr> <tr><td></td><td>SAND (SP or SW)</td></tr> <tr><td></td><td>SILT (ML or MH)</td></tr> </table>		FILL		GRAVEL (GP or GW)		SAND (SP or SW)		SILT (ML or MH)	<table border="0"> <tr><td></td><td>CLAY (CL, CI or CH)</td></tr> <tr><td></td><td>ORGANIC SOILS (OL or OH or Pt)</td></tr> <tr><td></td><td>COBBLES or BOULDERS</td></tr> </table>		CLAY (CL, CI or CH)		ORGANIC SOILS (OL or OH or Pt)		COBBLES or BOULDERS
	FILL														
	GRAVEL (GP or GW)														
	SAND (SP or SW)														
	SILT (ML or MH)														
	CLAY (CL, CI or CH)														
	ORGANIC SOILS (OL or OH or Pt)														
	COBBLES or BOULDERS														

Combinations of these basic symbols may be used to indicate mixed materials such as sandy clay.

### CLASSIFICATION AND INFERRED STRATIGRAPHY

Soil and Rock is classified and described in Reports of Boreholes and Test Pits using the preferred method given in AS1726 – 1993, (Amdt1 – 1994 and Amdt2 – 1994), Appendix A. The material properties are assessed in the field by visual/tactile methods.

Particle Size			Plasticity Properties	
<b>Major Division</b>	<b>Sub Division</b>	<b>Particle Size</b>		
BOULDERS		> 200 mm		
COBBLES		63 to 200 mm		
GRAVEL	Coarse	20 to 63 mm		
	Medium	6.0 to 20 mm		
	Fine	2.0 to 6.0 mm		
SAND	Coarse	0.6 to 2.0 mm		
	Medium	0.2 to 0.6 mm		
	Fine	0.075 to 0.2 mm		
SILT		0.002 to 0.075 mm		
CLAY		< 0.002 mm		

### MOISTURE CONDITION

AS1726 - 1993

Symbol	Term	Description
D	Dry	Sands and gravels are free flowing. Clays & Silts may be brittle or friable and powdery.
M	Moist	Soils are darker than in the dry condition & may feel cool. Sands and gravels tend to cohere.
W	Wet	Soils exude free water. Sands and gravels tend to cohere.

### CONSISTENCY AND DENSITY

AS1726 - 1993

Symbol	Term	Undrained Shear Strength	Symbol	Term	Density Index %	SPT "N" #
VS	Very Soft	0 to 12 kPa	VL	Very Loose	Less than 15	0 to 4
S	Soft	12 to 25 kPa	L	Loose	15 to 35	4 to 10
F	Firm	25 to 50 kPa	MD	Medium Dense	35 to 65	10 to 30
St	Stiff	50 to 100 kPa	D	Dense	65 to 85	30 to 50
VSt	Very Stiff	100 to 200 kPa	VD	Very Dense	Above 85	Above 50
H	Hard	Above 200 kPa				

In the absence of test results, consistency and density may be assessed from correlations with the observed behaviour of the material.

# SPT correlations are not stated in AS1726 – 1993, and may be subject to corrections for overburden pressure and equipment type.

**DRILLING/EXCAVATION METHOD**

AS*	Auger Screwing	RD	Rotary blade or drag bit	NQ	Diamond Core - 47 mm
AD*	Auger Drilling	RT	Rotary Tricone bit	NMLC	Diamond Core - 52 mm
*V	V-Bit	RAB	Rotary Air Blast	HQ	Diamond Core - 63 mm
*T	TC-Bit, e.g. ADT	RC	Reverse Circulation	HMLC	Diamond Core - 63mm
HA	Hand Auger	PT	Push Tube	BH	Tractor Mounted Backhoe
ADH	Hollow Auger	CT	Cable Tool Rig	EX	Tracked Hydraulic Excavator
DTC	Diatube Coring	JET	Jetting	EE	Existing Excavation
WB	Washbore or Bailer	NDD	Non-destructive digging	HAND	Excavated by Hand Methods

**PENETRATION/EXCAVATION RESISTANCE**

- L Low resistance.** Rapid penetration possible with little effort from the equipment used.
- M Medium resistance.** Excavation/possible at an acceptable rate with moderate effort from the equipment used.
- H High resistance** to penetration/excavation. Further penetration is possible at a slow rate and requires significant effort from the equipment.
- R Refusal or Practical Refusal.** No further progress possible without the risk of damage or unacceptable wear to the digging implement or machine.

These assessments are subjective and are dependent on many factors including the equipment power, weight, condition of excavation or drilling tools, and the experience of the operator.

**WATER**

	Water level at date shown		Partial water loss
	Water inflow		Complete water loss

**GROUNDWATER NOT OBSERVED** The observation of groundwater, whether present or not, was not possible due to drilling water, surface seepage or cave in of the borehole/test pit.

**GROUNDWATER NOT ENCOUNTERED** The borehole/test pit was dry soon after excavation. However, groundwater could be present in less permeable strata. Inflow may have been observed had the borehole/test pit been left open for a longer period.

**SAMPLING AND TESTING**

SPT	Standard Penetration Test to AS1289.6.3.1-2004
4,7,11 N=18 30/80mm	4,7,11 = Blows per 150mm. N = Blows per 300mm penetration following 150mm seating Where practical refusal occurs, the blows and penetration for that interval are reported
RW	Penetration occurred under the rod weight only
HW	Penetration occurred under the hammer and rod weight only
HB	Hammer double bouncing on anvil
DS	Disturbed sample
BDS	Bulk disturbed sample
G	Gas Sample
W	Water Sample
FP	Field permeability test over section noted
FV	Field vane shear test expressed as uncorrected shear strength ( $s_v$ = peak value, $s_r$ = residual value)
PID	Photoionisation Detector reading in ppm
PM	Pressuremeter test over section noted
PP	Pocket penetrometer test expressed as instrument reading in kPa
U63	Thin walled tube sample - number indicates nominal sample diameter in millimetres
WPT	Water pressure tests
DCP	Dynamic cone penetration test
CPT	Static cone penetration test
CPT <sub>u</sub>	Static cone penetration test with pore pressure (u) measurement

**Ranking of Visually Observable Contamination and Odour (for specific soil contamination assessment projects)**

R = 0	No visible evidence of contamination	R = A	No non-natural odours identified
R = 1	Slight evidence of visible contamination	R = B	Slight non-natural odours identified
R = 2	Visible contamination	R = C	Moderate non-natural odours identified
R = 3	Significant visible contamination	R = D	Strong non-natural odours identified



**ROCK CORE RECOVERY**

TCR = Total Core Recovery (%)	SCR = Solid Core Recovery (%)	RQD = Rock Quality Designation (%)
$= \frac{\text{Length of core recovered}}{\text{Length of core run}} \times 100$	$= \frac{\sum \text{Length of cylindrical core recovered}}{\text{Length of core run}} \times 100$	$= \frac{\sum \text{Axial lengths of core} > 100 \text{ mm}}{\text{Length of core run}} \times 100$

CLIENT: FMG  
 PROJECT: North Star Magnetite Project  
 LOCATION: Pilbara Region  
 JOB NO: 117645032

COORDS: 711528 m E 7652004 m N MGA94 56  
 SURFACE RL: 284.00 m DATUM: AHD  
 PIT DEPTH: 1.00 m  
 BUCKET TYPE: 600 mm bucket

SHEET: 1 OF 1  
 MACHINE: Cat 307  
 CONTRACTOR: Cross Verwijmeren  
 LOGGED: BPC DATE: 3/12/11  
 CHECKED: DRA DATE: 7/2/12

Excavation			Sampling		Field Material Description							
METHOD	EXCAVATION RESISTANCE	WATER	DEPTH (metres)	DEPTH RL	SAMPLE OR FIELD TEST	RECOVERED GRAPHIC LOG	USCS SYMBOL	SOIL/ROCK MATERIAL DESCRIPTION	MOISTURE CONDITION	CONSISTENCY	DENSITY	STRUCTURE AND ADDITIONAL OBSERVATIONS
			0.0	284.00	TP-01 0 0.5 BDS 0.00 m		CL-CI	Sandy CLAY low to medium plasticity, brown, sub-angular fine grained sand	D	Vst		
			0.50	283.50	TP-01 0.5-1.0 BDS 0.50 m		GP	GRAVEL coarse grained, sub-angular, grey, laminated	D	D-VD		
			1.0	283.00				TEST PIT DISCONTINUED @ 1.00 m STABLE REFUSAL BACKFILLED				
			1.5									
			2.0									
			2.5									
			3.0									
			3.5									
			4.0									
			4.5									
			5.0									

Sketch & Other Observations




This report of test pit must be read in conjunction with accompanying notes and abbreviations. It has been prepared for geotechnical purposes only, without attempt to assess possible contamination. Any references to potential contamination are for information only and do not necessarily indicate the presence or absence of soil or groundwater contamination.

CLIENT: FMG  
 PROJECT: North Star Magnetite Project  
 LOCATION: Pilbara Region  
 JOB NO: 117645032

COORDS: 711667 m E 7652466 m N MGA94 56  
 SURFACE RL: 268.00 m DATUM: AHD  
 PIT DEPTH: 0.50 m  
 BUCKET TYPE: 600 mm bucket

SHEET: 1 OF 1  
 MACHINE: Cat 307  
 CONTRACTOR: Cross Verwijmeren  
 LOGGED: BPC DATE: 3/12/11  
 CHECKED: DRA DATE: 7/2/12

Excavation			Sampling			Field Material Description						
METHOD	EXCAVATION RESISTANCE	WATER	DEPTH (metres)	DEPTH RL	SAMPLE OR FIELD TEST	RECOVERED GRAPHIC LOG	USCS SYMBOL	SOIL/ROCK MATERIAL DESCRIPTION	MOISTURE CONDITION	CONSISTENCY	DENSITY	STRUCTURE AND ADDITIONAL OBSERVATIONS
			0.0	268.00	TP-02 0.0-0.5 BDS 0.00 m		GP	GRAVEL fine grained, sub-rounded, red brown, with some fine grained sub-rounded sand, with some sub-angular cobbles	D	MD - VD		
			0.5	267.50				TEST PIT DISCONTINUED @ 0.50 m STABLE REFUSAL BACKFILLED				
			1.0									
			1.5									
			2.0									
			2.5									
			3.0									
			3.5									
			4.0									
			4.5									
			5.0									

**Sketch & Other Observations**



This report of test pit must be read in conjunction with accompanying notes and abbreviations. It has been prepared for geotechnical purposes only, without attempt to assess possible contamination. Any references to potential contamination are for information only and do not necessarily indicate the presence or absence of soil or groundwater contamination.

CLIENT: FMG  
 PROJECT: North Star Magnetite Project  
 LOCATION: Pilbara Region  
 JOB NO: 117645032

COORDS: 711535 m E 7652798 m N MGA94 56  
 SURFACE RL: 263.00 m DATUM: AHD  
 PIT DEPTH: 0.50 m  
 BUCKET TYPE: 600 mm bucket

SHEET: 1 OF 1  
 MACHINE: Cat 307  
 CONTRACTOR: Cross Verwijmeren  
 LOGGED: BPC DATE: 3/12/11  
 CHECKED: DRA DATE: 7/2/12

Excavation			Sampling			Field Material Description						
METHOD	EXCAVATION RESISTANCE	WATER	DEPTH (metres)	DEPTH RL	SAMPLE OR FIELD TEST	RECOVERED GRAPHIC LOG	USCS SYMBOL	SOIL/ROCK MATERIAL DESCRIPTION	MOISTURE CONDITION	CONSISTENCY	DENSITY	STRUCTURE AND ADDITIONAL OBSERVATIONS
			0.0	263.00	TP-03 0-0.3		GC	Clayey GRAVEL coarse grained, angular, red brown, 10 - 20% low plasticity clay, trace sand	D	L		
			0.30	262.70	BDS 0.00 m							
			0.5	262.50	TP-03 0.3-0.5		GP	GRAVEL fine grained, sub-angular, white and pale brown, with less than 10% medium to high PI clay, weakly cemented, medium strength		D		
					BDS 0.30 m			TEST PIT DISCONTINUED @ 0.50 m STABLE REFUSAL BACKFILLED				

**Sketch & Other Observations**





This report of test pit must be read in conjunction with accompanying notes and abbreviations. It has been prepared for geotechnical purposes only, without attempt to assess possible contamination. Any references to potential contamination are for information only and do not necessarily indicate the presence or absence of soil or groundwater contamination.

CLIENT: FMG  
 PROJECT: North Star Magnetite Project  
 LOCATION: Pilbara Region  
 JOB NO: 117645032

COORDS: 711310 m E 7653181 m N MGA94 56  
 SURFACE RL: 258.00 m DATUM: AHD  
 PIT DEPTH: 1.10 m  
 BUCKET TYPE: 600 mm bucket

SHEET: 1 OF 1  
 MACHINE: Cat 307  
 CONTRACTOR: Cross Verwijmeren  
 LOGGED: BPC DATE: 4/12/11  
 CHECKED: DRA DATE: 7/2/12

Excavation			Sampling			Field Material Description						
METHOD	EXCAVATION RESISTANCE	WATER	DEPTH (metres)	DEPTH RL	SAMPLE OR FIELD TEST	RECOVERED GRAPHIC LOG	USCS SYMBOL	SOIL/ROCK MATERIAL DESCRIPTION	MOISTURE CONDITION	CONSISTENCY	DENSITY	STRUCTURE AND ADDITIONAL OBSERVATIONS
			0.0	258.00	TP-04 0-0.5 0.00 m		GC	Clayey GRAVEL coarse grained, sub-angular to angular, grey brown, 20 - 30%, low to medium PI, red brown clay, with 10 - 20%, sub-angular, fine grained sand				
			0.20	257.80								
			0.50	257.50	TP-04 0.5- 1.1 0.50 m		SC	increase in clay content Clayey SAND fine to coarse grained, pale red brown, 20 - 30%, low to medium PI clay, recovered as low strength cobble sized fragments, extremely to completely weathered sandstone		D	U - VD	
			1.0	256.90								
			1.5					TEST PIT DISCONTINUED @ 1.10 m STABLE REFUSAL BACKFILLED				

Sketch & Other Observations






This report of test pit must be read in conjunction with accompanying notes and abbreviations. It has been prepared for geotechnical purposes only, without attempt to assess possible contamination. Any references to potential contamination are for information only and do not necessarily indicate the presence or absence of soil or groundwater contamination.

CLIENT: FMG  
 PROJECT: North Star Magnetite Project  
 LOCATION: Pilbara Region  
 JOB NO: 117645032

COORDS: 711180 m E 7653775 m N MGA94 56  
 SURFACE RL: 253.00 m DATUM: AHD  
 PIT DEPTH: 1.50 m  
 BUCKET TYPE: 600 mm bucket

SHEET: 1 OF 1  
 MACHINE: Cat 307  
 CONTRACTOR: Cross Verwijmeren  
 LOGGED: BPC DATE: 4/12/11  
 CHECKED: DRA DATE: 7/2/12

Excavation			Sampling	Field Material Description								
METHOD	EXCAVATION RESISTANCE	WATER	DEPTH (metres)	DEPTH RL	SAMPLE OR FIELD TEST	RECOVERED GRAPHIC LOG	USCS SYMBOL	SOIL/ROCK MATERIAL DESCRIPTION	MOISTURE CONDITION	CONSISTENCY	DENSITY	STRUCTURE AND ADDITIONAL OBSERVATIONS
			0.0									
			0.10	252.90	TP-05 0.1-0.4 BDS 0.10 m		CL-CI	TOPSOIL, trace organics and root fibres				L
			0.40	252.60	TP-05 0.4-1.5 BDS 0.50 m		SP	Sandy CLAY 40 - 50%, low to medium plasticity, red brown, with 10 - 15% sub-angular sand, with 10 - 30% gravel				MD
			0.5					Clayey GRAVEL fine to medium grained, sub-angular, white - yellow, low PI clay, with some sand, extremely to completely weathered sandstone				D
			1.0									D
			1.5	251.50				TEST PIT DISCONTINUED @ 1.50 m STABLE REFUSAL BACKFILLED				
			2.0									
			2.5									
			3.0									
			3.5									
			4.0									
			4.5									
			5.0									

Sketch & Other Observations



This report of test pit must be read in conjunction with accompanying notes and abbreviations. It has been prepared for geotechnical purposes only, without attempt to assess possible contamination. Any references to potential contamination are for information only and do not necessarily indicate the presence or absence of soil or groundwater contamination.

CLIENT: FMG  
 PROJECT: North Star Magnetite Project  
 LOCATION: Pilbara Region  
 JOB NO: 117645032

COORDS: 711096 m E 7653880 m N MGA94 56  
 SURFACE RL: 251.00 m DATUM: AHD  
 PIT DEPTH: 1.10 m  
 BUCKET TYPE: 600 mm bucket

SHEET: 1 OF 1  
 MACHINE: Cat 307  
 CONTRACTOR: Cross Verwijmeren  
 LOGGED: BPC DATE: 4/12/11  
 CHECKED: DRA DATE: 7/2/12

Excavation			Sampling	Field Material Description								
METHOD	EXCAVATION RESISTANCE	WATER	DEPTH (metres)	DEPTH RL	SAMPLE OR FIELD TEST	RECOVERED GRAPHIC LOG	USCS SYMBOL	SOIL/ROCK MATERIAL DESCRIPTION	MOISTURE CONDITION	CONSISTENCY	DENSITY	STRUCTURE AND ADDITIONAL OBSERVATIONS
			0.0									
			0.10		TP-06 0 - 0.3		GP	TOPSOIL, dense root fibres				
			250.90		BDS 0.00 m							
			0.30									
			250.70		TP-06 -3 - 1.1		GP	Silty GRAVEL coarse grained, sub-angular, grey brown, with 20 -30 % silt				
			0.5		BDS 0.30 m			Gravelly COBBLES sub-angular to angular, pale yellow with grey brown, less than 5% non plastic silt	D			
			1.0							D		
			249.90					TEST PIT DISCONTINUED @ 1.10 m				
			1.5					STABLE REFUSAL BACKFILLED				
			2.0									
			2.5									
			3.0									
			3.5									
			4.0									
			4.5									
			5.0									

Sketch & Other Observations




This report of test pit must be read in conjunction with accompanying notes and abbreviations. It has been prepared for geotechnical purposes only, without attempt to assess possible contamination. Any references to potential contamination are for information only and do not necessarily indicate the presence or absence of soil or groundwater contamination.

CLIENT: FMG  
 PROJECT: North Star Magnetite Project  
 LOCATION: Pilbara Region  
 JOB NO: 117645032

COORDS: 710746 m E 7654313 m N MGA94 56  
 SURFACE RL: 247.00 m DATUM: AHD  
 PIT DEPTH: 2.00 m  
 BUCKET TYPE: 600 mm bucket

SHEET: 1 OF 1  
 MACHINE: Cat 307  
 CONTRACTOR: Cross Verwijmeren  
 LOGGED: BPC DATE: 4/12/11  
 CHECKED: DRA DATE: 7/2/12

Excavation			Sampling		Field Material Description							
METHOD	EXCAVATION RESISTANCE	WATER	DEPTH (metres)	DEPTH RL	SAMPLE OR FIELD TEST	RECOVERED GRAPHIC LOG	USCS SYMBOL	SOIL/ROCK MATERIAL DESCRIPTION	MOISTURE CONDITION	CONSISTENCY	DENSITY	STRUCTURE AND ADDITIONAL OBSERVATIONS
			0.0	247.00			CL	CLAY low to medium plasticity, red brown, with some root fibres and organics				
			0.20	246.80	TP-07 BDS 0.20 m		GW	GRAVEL with cobbles fine to coarse grained, angular, red brown, trace fine grained, sub-rounded sand, with less than 5 % low to medium PI clay				
			2.0	245.00				TEST PIT DISCONTINUED @ 2.00 m STABLE REFUSAL BACKFILLED				

Sketch & Other Observations




This report of test pit must be read in conjunction with accompanying notes and abbreviations. It has been prepared for geotechnical purposes only, without attempt to assess possible contamination. Any references to potential contamination are for information only and do not necessarily indicate the presence or absence of soil or groundwater contamination.

CLIENT: FMG  
 PROJECT: North Star Magnetite Project  
 LOCATION: Pilbara Region  
 JOB NO: 117645032

COORDS: 710527 m E 7654466 m N MGA94 56  
 SURFACE RL: 248.00 m DATUM: AHD  
 PIT DEPTH: 1.80 m  
 BUCKET TYPE: 600 mm bucket

SHEET: 1 OF 1  
 MACHINE: Cat 307  
 CONTRACTOR: Cross Verwijmeren  
 LOGGED: BPC DATE: 4/12/11  
 CHECKED: DRA DATE: 7/2/12

Excavation			Sampling		Field Material Description								
METHOD	EXCAVATION RESISTANCE	WATER	DEPTH (metres)	DEPTH RL	SAMPLE OR FIELD TEST	RECOVERED GRAPHIC LOG	USCS SYMBOL	SOIL/ROCK MATERIAL DESCRIPTION	MOISTURE CONDITION	CONSISTENCY	DENSITY	STRUCTURE AND ADDITIONAL OBSERVATIONS	
			0.0										
			0.10	247.90	TP-08 0.1 - 0.5 BDS 0.10 m		GP	TOPSOIL trace organics and rootlets					
			0.50	247.50	TP-08 0.5 - 1.0 BDS 0.50 m				Sandy Clayey GRAVEL coarse grained, sub-angular, red brown, with low PI clay, and fine grained, sub-rounded sand		MD		
			1.00	247.00	TP-08 1.0 - 1.8 BDS 1.00 m			GP	GRAVEL coarse grained, sub-rounded, red brown		D		
			1.50					with some cobbles, increasing cementation with depth			D		
			2.00	246.20				TEST PIT DISCONTINUED @ 1.80 m STABLE REFUSAL BACKFILLED					
			2.50										
			3.00										
			3.50										
			4.00										
			4.50										
			5.00										

**Sketch & Other Observations**



This report of test pit must be read in conjunction with accompanying notes and abbreviations. It has been prepared for geotechnical purposes only, without attempt to assess possible contamination. Any references to potential contamination are for information only and do not necessarily indicate the presence or absence of soil or groundwater contamination.

CLIENT: FMG  
 PROJECT: North Star Magnetite Project  
 LOCATION: Pilbara Region  
 JOB NO: 117645032

COORDS: 710340 m E 7654510 m N MGA94 56  
 SURFACE RL: 245.00 m DATUM: AHD  
 PIT DEPTH: 0.40 m  
 BUCKET TYPE: 600 mm bucket

SHEET: 1 OF 1  
 MACHINE: Cat 307  
 CONTRACTOR: Cross Verwijmeren  
 LOGGED: BPC DATE: 4/12/11  
 CHECKED: DRA DATE: 7/2/12

Excavation			Sampling			Field Material Description							
METHOD	EXCAVATION RESISTANCE	WATER	DEPTH (metres)	DEPTH RL	SAMPLE OR FIELD TEST	RECOVERED	GRAPHIC LOG	USCS SYMBOL	SOIL/ROCK MATERIAL DESCRIPTION	MOISTURE CONDITION	CONSISTENCY	DENSITY	STRUCTURE AND ADDITIONAL OBSERVATIONS
			0.0	244.90				GC GM	Clayey GRAVEL (TOPSOIL) medium to coarse grained, sub-angular, pale brown, with 20 - 30% low PI clay	D	D		
			0.5	244.60					GRAVEL with cobbles medium to coarse grained, sub-angular, white and pale brown, trace silt, iron stained cobbles TEST PIT DISCONTINUED @ 0.40 m STABLE REFUSAL BACKFILLED				
			1.0										
			1.5										
			2.0										
			2.5										
			3.0										
			3.5										
			4.0										
			4.5										
			5.0										

Sketch & Other Observations





This report of test pit must be read in conjunction with accompanying notes and abbreviations. It has been prepared for geotechnical purposes only, without attempt to assess possible contamination. Any references to potential contamination are for information only and do not necessarily indicate the presence or absence of soil or groundwater contamination.

CLIENT: FMG  
 PROJECT: North Star Magnetite Project  
 LOCATION: Pilbara Region  
 JOB NO: 117645032

COORDS: 710242 m E 7654631 m N MGA94 56  
 SURFACE RL: 245.00 m DATUM: AHD  
 PIT DEPTH: 0.90 m  
 BUCKET TYPE: 600 mm bucket

SHEET: 1 OF 1  
 MACHINE: Cat 307  
 CONTRACTOR: Cross Verwijmeren  
 LOGGED: BPC DATE: 4/12/11  
 CHECKED: DRA DATE: 7/2/12

Excavation			Sampling	Field Material Description								
METHOD	EXCAVATION RESISTANCE	WATER	DEPTH (metres)	DEPTH RL	SAMPLE OR FIELD TEST	RECOVERED GRAPHIC LOG	USCS SYMBOL	SOIL/ROCK MATERIAL DESCRIPTION	MOISTURE CONDITION	CONSISTENCY	DENSITY	STRUCTURE AND ADDITIONAL OBSERVATIONS
			0.0					TOPSOIL, trace fine roots				
			0.10	244.90	TP-10 0.1-0.4		SC	Clayey SAND				
			0.40		BDS 0.10 m			fine grained, sub-rounded, brown, 20 % low PI clay, with some fine to coarse grained gravel	D	MD		
			0.5	244.60	TP-10 0.3-0.9		SP	SAND				
					BDS 0.30 m			fine to coarse grained, sub-rounded, yellow brown, trace non plastic silt, moderately cemented				
			1.0	244.10				TEST PIT DISCONTINUED @ 0.90 m				
			1.5					STABLE REFUSAL BACKFILLED				
			2.0									
			2.5									
			3.0									
			3.5									
			4.0									
			4.5									
			5.0									

Sketch & Other Observations




This report of test pit must be read in conjunction with accompanying notes and abbreviations. It has been prepared for geotechnical purposes only, without attempt to assess possible contamination. Any references to potential contamination are for information only and do not necessarily indicate the presence or absence of soil or groundwater contamination.

CLIENT: FMG  
 PROJECT: North Star Magnetite Project  
 LOCATION: Pilbara Region  
 JOB NO: 117645032

COORDS: 710236 m E 7654741 m N MGA94 56  
 SURFACE RL: 245.00 m DATUM: AHD  
 PIT DEPTH: 1.20 m  
 BUCKET TYPE: 600 mm bucket

SHEET: 1 OF 1  
 MACHINE: Cat 307  
 CONTRACTOR: Cross Verwijmeren  
 LOGGED: BPC DATE: 4/12/11  
 CHECKED: DRA DATE: 7/2/12

Excavation			Sampling		Field Material Description							
METHOD	EXCAVATION RESISTANCE	WATER	DEPTH (metres)	DEPTH RL	SAMPLE OR FIELD TEST	RECOVERED GRAPHIC LOG	USCS SYMBOL	SOIL/ROCK MATERIAL DESCRIPTION	MOISTURE CONDITION	CONSISTENCY	DENSITY	STRUCTURE AND ADDITIONAL OBSERVATIONS
			0.0	245.00	TP-11 0.2 - 1.2 BDS 0.20 m		GW	GRAVEL medium to coarse grained, sub-angular to angular, dark red, with some medium to coarse grained sand, trace low to medium PI clay	D	D - VD		
			1.0									
			1.5	243.80				TEST PIT DISCONTINUED @ 1.20 m STABLE REFUSAL BACKFILLED				
			2.0									
			2.5									
			3.0									
			3.5									
			4.0									
			4.5									
			5.0									

**Sketch & Other Observations**



This report of test pit must be read in conjunction with accompanying notes and abbreviations. It has been prepared for geotechnical purposes only, without attempt to assess possible contamination. Any references to potential contamination are for information only and do not necessarily indicate the presence or absence of soil or groundwater contamination.

CLIENT: FMG  
 PROJECT: North Star Magnetite Project  
 LOCATION: Pilbara Region  
 JOB NO: 117645032

COORDS: 713005 m E 7652044 m N MGA94 56  
 SURFACE RL: 279.00 m DATUM: AHD  
 PIT DEPTH: 1.20 m  
 BUCKET TYPE: 600 mm bucket

SHEET: 1 OF 1  
 MACHINE: Cat 307  
 CONTRACTOR: Cross Verwijmeren  
 LOGGED: BPC DATE: 5/12/11  
 CHECKED: DRA DATE: 7/2/12

Excavation			Sampling	Field Material Description								
METHOD	EXCAVATION RESISTANCE	WATER	DEPTH (metres)	DEPTH RL	SAMPLE OR FIELD TEST	RECOVERED GRAPHIC LOG	USCS SYMBOL	SOIL/ROCK MATERIAL DESCRIPTION	MOISTURE CONDITION	CONSISTENCY	DENSITY	STRUCTURE AND ADDITIONAL OBSERVATIONS
			0.0					TOPSOIL, with trace rootlets				
			0.15		TP-12 0.15-0.4							
			278.85		BDS 0.15 m		GW	Sandy GRAVEL				
			0.40		TP-12 0.4-1.2		GP	fine to medium grained, sub-rounded to sub-angular, red brown, with 30 - 40% medium to coarse, sub-angular sand, and 20% medium PI clay				
			278.60		BDS 0.40 m			GRAVEL				
			1.0					fine to coarse grained, sub-angular, red brown becoming grey, moderately cemented, recovered as cobble sized, extremely to completely weathered sandstone				
			277.80					TEST PIT DISCONTINUED @ 1.20 m				
			1.5					STABLE REFUSAL BACKFILLED				
			2.0									
			2.5									
			3.0									
			3.5									
			4.0									
			4.5									
			5.0									

Sketch & Other Observations




This report of test pit must be read in conjunction with accompanying notes and abbreviations. It has been prepared for geotechnical purposes only, without attempt to assess possible contamination. Any references to potential contamination are for information only and do not necessarily indicate the presence or absence of soil or groundwater contamination.

CLIENT: FMG  
 PROJECT: North Star Magnetite Project  
 LOCATION: Pilbara Region  
 JOB NO: 117645032

COORDS: 713213 m E 7651876 m N MGA94 56  
 SURFACE RL: 277.00 m DATUM: AHD  
 PIT DEPTH: 1.20 m  
 BUCKET TYPE: 600 mm bucket

SHEET: 1 OF 1  
 MACHINE: Cat 307  
 CONTRACTOR: Cross Verwijmeren  
 LOGGED: BPC DATE: 5/12/11  
 CHECKED: DRA DATE: 7/2/12

Excavation			Sampling	Field Material Description								
METHOD	EXCAVATION RESISTANCE	WATER	DEPTH (metres)	DEPTH RL	SAMPLE OR FIELD TEST	RECOVERED GRAPHIC LOG	USCS SYMBOL	SOIL/ROCK MATERIAL DESCRIPTION	MOISTURE CONDITION	CONSISTENCY	DENSITY	STRUCTURE AND ADDITIONAL OBSERVATIONS
			0.0	0.15	TP-13 0.15 - 1.2 BDS 0.15 m		CL-CI	TOPSOIL, Silty SAND, fine to medium grained, rounded sand brown grey with organics and rootlets	M	D - VD		
			276.85	0.5				Sandy CLAY low to medium plasticity, white grey, with 20% medium to coarse grained, sub-angular sand, recovered as cobbles and coarse gravels extremely to completely weathered rock				
			1.0	275.80				TEST PIT DISCONTINUED @ 1.20 m STABLE REFUSAL BACKFILLED				
			1.5									
			2.0									
			2.5									
			3.0									
			3.5									
			4.0									
			4.5									
			5.0									

Sketch & Other Observations





This report of test pit must be read in conjunction with accompanying notes and abbreviations. It has been prepared for geotechnical purposes only, without attempt to assess possible contamination. Any references to potential contamination are for information only and do not necessarily indicate the presence or absence of soil or groundwater contamination.

CLIENT: FMG  
 PROJECT: North Star Magnetite Project  
 LOCATION: Pilbara Region  
 JOB NO: 117645032

COORDS: 714155 m E 7651137 m N MGA94 56  
 SURFACE RL: 285.00 m DATUM: AHD  
 PIT DEPTH: 0.60 m  
 BUCKET TYPE: 600 mm bucket

SHEET: 1 OF 1  
 MACHINE: Cat 307  
 CONTRACTOR: Cross Verwijmeren  
 LOGGED: BPC DATE: 5/12/11  
 CHECKED: DRA DATE: 7/2/12

Excavation			Sampling			Field Material Description						
METHOD	EXCAVATION RESISTANCE	WATER	DEPTH (metres)	DEPTH RL	SAMPLE OR FIELD TEST	RECOVERED GRAPHIC LOG	USCS SYMBOL	SOIL/ROCK MATERIAL DESCRIPTION	MOISTURE CONDITION	CONSISTENCY	DENSITY	STRUCTURE AND ADDITIONAL OBSERVATIONS
			0.0	285.00	TP-14 0-0.3 BDS 0.00 m		SC	Clayey SAND fine to medium grained, sub-rounded, red brown, 20% low PI clay, with 5 -10% sub-rounded to sub-angular gravel				
			0.30	284.70	TP-14 0.3-0.6 BDS 0.30 m		GP		GRAVEL fine to coarse grained, grey white, extremely to completely weathered sandstone	D	L	VD
			0.5	284.40				TEST PIT DISCONTINUED @ 0.60 m STABLE REFUSAL BACKFILLED				
			1.0									
			1.5									
			2.0									
			2.5									
			3.0									
			3.5									
			4.0									
			4.5									
			5.0									

Sketch & Other Observations





This report of test pit must be read in conjunction with accompanying notes and abbreviations. It has been prepared for geotechnical purposes only, without attempt to assess possible contamination. Any references to potential contamination are for information only and do not necessarily indicate the presence or absence of soil or groundwater contamination.

CLIENT: FMG  
 PROJECT: North Star Magnetite Project  
 LOCATION: Pilbara Region  
 JOB NO: 117645032

COORDS: 714789 m E 7650913 m N MGA94 56  
 SURFACE RL: 294.00 m DATUM: AHD  
 PIT DEPTH: 1.10 m  
 BUCKET TYPE: 600 mm bucket

SHEET: 1 OF 1  
 MACHINE: Cat 307  
 CONTRACTOR: Cross Verwijmeren  
 LOGGED: BPC DATE: 5/12/11  
 CHECKED: DRA DATE: 7/2/12

Excavation			Sampling	Field Material Description								
METHOD	EXCAVATION RESISTANCE	WATER	DEPTH (metres)	DEPTH RL	SAMPLE OR FIELD TEST	RECOVERED GRAPHIC LOG	USCS SYMBOL	SOIL/ROCK MATERIAL DESCRIPTION	MOISTURE CONDITION	CONSISTENCY	DENSITY	STRUCTURE AND ADDITIONAL OBSERVATIONS
			0.0									
			0.10	293.90	TP-15 0.1-0.4 BDS 0.10 m		GC	TOPSOIL, trace rootlets	D	L - MD		
			0.40	293.60								
			1.0	292.90				TEST PIT DISCONTINUED @ 1.10 m STABLE REFUSAL BACKFILLED				
			1.5									
			2.0									
			2.5									
			3.0									
			3.5									
			4.0									
			4.5									
			5.0									

Sketch & Other Observations



This report of test pit must be read in conjunction with accompanying notes and abbreviations. It has been prepared for geotechnical purposes only, without attempt to assess possible contamination. Any references to potential contamination are for information only and do not necessarily indicate the presence or absence of soil or groundwater contamination.

CLIENT: FMG  
 PROJECT: North Star Magnetite Project  
 LOCATION: Pilbara Region  
 JOB NO: 117645032

COORDS: 714259 m E 7651096 m N MGA94 56  
 SURFACE RL: 288.00 m DATUM: AHD  
 PIT DEPTH: 0.60 m  
 BUCKET TYPE: 600 mm bucket

SHEET: 1 OF 1  
 MACHINE: Cat 307  
 CONTRACTOR: Cross Verwijmeren  
 LOGGED: BPC DATE: 5/12/11  
 CHECKED: DRA DATE: 7/2/12

Excavation			Sampling			Field Material Description						
METHOD	EXCAVATION RESISTANCE	WATER	DEPTH (metres)	DEPTH RL	SAMPLE OR FIELD TEST	RECOVERED GRAPHIC LOG	USCS SYMBOL	SOIL/ROCK MATERIAL DESCRIPTION	MOISTURE CONDITION	CONSISTENCY	DENSITY	STRUCTURE AND ADDITIONAL OBSERVATIONS
			0.0	288.00			SC	Clayey SAND medium to coarse grained, sub-angular, brown, with 10 -15% low Pl clay, trace gravel				
			0.20	287.80			GP					
			0.5	287.40				GRAVEL fine to coarse grained, sub-angular, grey white, extremely to completely weathered sandstone				
			1.0					TEST PIT DISCONTINUED @ 0.60 m				
			1.5					STABLE				
			2.0					REFUSAL				
			2.5					BACKFILLED				
			3.0									
			3.5									
			4.0									
			4.5									
			5.0									

**Sketch & Other Observations**



This report of test pit must be read in conjunction with accompanying notes and abbreviations. It has been prepared for geotechnical purposes only, without attempt to assess possible contamination. Any references to potential contamination are for information only and do not necessarily indicate the presence or absence of soil or groundwater contamination.

CLIENT: FMG  
 PROJECT: North Star Magnetite Project  
 LOCATION: Pilbara Region  
 JOB NO: 117645032

COORDS: 711186 m E 7653054 m N MGA94 56  
 SURFACE RL: 259.00 m DATUM: AHD  
 PIT DEPTH: 0.40 m  
 BUCKET TYPE: 600 mm bucket

SHEET: 1 OF 1  
 MACHINE: Cat 307  
 CONTRACTOR: Cross Verwijmeren  
 LOGGED: BPC DATE: 5/12/11  
 CHECKED: DRA DATE: 7/2/12

Excavation				Sampling			Field Material Description					
METHOD	EXCAVATION RESISTANCE	WATER	DEPTH (metres)	DEPTH RL	SAMPLE OR FIELD TEST	RECOVERED GRAPHIC LOG	USCS SYMBOL	SOIL/ROCK MATERIAL DESCRIPTION	MOISTURE CONDITION	CONSISTENCY	DENSITY	STRUCTURE AND ADDITIONAL OBSERVATIONS
			0.0	259.00			GP	Gravelly COBBLES sub-angular, red brown, with coarse grained, sub-angular to sub-rounded gravel, trace sand	D	D - VD		
			0.5	258.60				TEST PIT DISCONTINUED @ 0.40 m STABLE REFUSAL BACKFILLED				
			1.0									
			1.5									
			2.0									
			2.5									
			3.0									
			3.5									
			4.0									
			4.5									
			5.0									

**Sketch & Other Observations**




This report of test pit must be read in conjunction with accompanying notes and abbreviations. It has been prepared for geotechnical purposes only, without attempt to assess possible contamination. Any references to potential contamination are for information only and do not necessarily indicate the presence or absence of soil or groundwater contamination.

CLIENT: FMG  
 PROJECT: North Star Magnetite Project  
 LOCATION: Pilbara Region  
 JOB NO: 117645032

COORDS: 711403 m E 7653859 m N MGA94 56  
 SURFACE RL: 251.00 m DATUM: AHD  
 PIT DEPTH: 2.10 m  
 BUCKET TYPE: 600 mm bucket

SHEET: 1 OF 1  
 MACHINE: Cat 307  
 CONTRACTOR: Cross Verwijmeren  
 LOGGED: BPC DATE: 6/12/11  
 CHECKED: DRA DATE: 7/2/12

Excavation			Sampling	Field Material Description								
METHOD	EXCAVATION RESISTANCE	WATER	DEPTH (metres)	DEPTH RL	SAMPLE OR FIELD TEST	RECOVERED GRAPHIC LOG	USCS SYMBOL	SOIL/ROCK MATERIAL DESCRIPTION	MOISTURE CONDITION	CONSISTENCY	DENSITY	STRUCTURE AND ADDITIONAL OBSERVATIONS
			0.0	0.15	TP-18 0.15-1.3 BDS 0.15 m		GP	TOPSOIL, Gravelly SAND, 70 - 80% fine to coarse grained sand, with some fine sub-rounded gravel (20 - 25%)	D	MD		
			0.15	250.85				Sandy GRAVEL fine to coarse grained, sub-rounded, 40 - 50%, red brown, with 30 - 40% fine to coarse grained, rounded sand				
			0.5									
			1.0	1.30								
			1.5	249.70			GP	with some boulders and cobbles		D - VD		
			2.0									
			2.5	248.90				TEST PIT DISCONTINUED @ 2.10 m STABLE REFUSAL BACKFILLED				
			3.0									
			3.5									
			4.0									
			4.5									
			5.0									

Sketch & Other Observations



This report of test pit must be read in conjunction with accompanying notes and abbreviations. It has been prepared for geotechnical purposes only, without attempt to assess possible contamination. Any references to potential contamination are for information only and do not necessarily indicate the presence or absence of soil or groundwater contamination.

CLIENT: FMG  
 PROJECT: North Star Magnetite Project  
 LOCATION: Pilbara Region  
 JOB NO: 117645032

COORDS: 711801 m E 7653937 m N MGA94 56  
 SURFACE RL: 254.00 m DATUM: AHD  
 PIT DEPTH: 1.30 m  
 BUCKET TYPE: 600 mm bucket

SHEET: 1 OF 1  
 MACHINE: Cat 307  
 CONTRACTOR: Cross Verwijmeren  
 LOGGED: BPC DATE: 6/12/11  
 CHECKED: DRA DATE: 7/2/12

Excavation			Sampling		Field Material Description							
METHOD	EXCAVATION RESISTANCE	WATER	DEPTH (metres)	DEPTH RL	SAMPLE OR FIELD TEST	RECOVERED GRAPHIC LOG	USCS SYMBOL	SOIL/ROCK MATERIAL DESCRIPTION	MOISTURE CONDITION	CONSISTENCY	DENSITY	STRUCTURE AND ADDITIONAL OBSERVATIONS
			0.0	0.15				TOPSOIL, Silty GRAVEL, with some root fibres				
			0.15	253.85			GW	GRAVEL fine to coarse grained, sub-rounded, 80 - 90%, grey brown, with some cobbles, and trace fine, sub-rounded sand				
			0.5	0.70			GW	less than 5% red, low to medium PI clay				
			0.70	253.30								
			1.0									
			1.5	252.70				TEST PIT DISCONTINUED @ 1.30 m STABLE REFUSAL BACKFILLED				
			2.0									
			2.5									
			3.0									
			3.5									
			4.0									
			4.5									
			5.0									

**Sketch & Other Observations**





This report of test pit must be read in conjunction with accompanying notes and abbreviations. It has been prepared for geotechnical purposes only, without attempt to assess possible contamination. Any references to potential contamination are for information only and do not necessarily indicate the presence or absence of soil or groundwater contamination.

CLIENT: FMG  
 PROJECT: North Star Magnetite Project  
 LOCATION: Pilbara Region  
 JOB NO: 117645032

COORDS: 711937 m E 7653909 m N MGA94 56  
 SURFACE RL: 261.00 m DATUM: AHD  
 PIT DEPTH: 1.40 m  
 BUCKET TYPE: 600 mm bucket

SHEET: 1 OF 1  
 MACHINE: Cat 307  
 CONTRACTOR: Cross Verwijmeren  
 LOGGED: BPC DATE: 6/12/11  
 CHECKED: DRA DATE: 7/2/12

Excavation			Sampling		Field Material Description							
METHOD	EXCAVATION RESISTANCE	WATER	DEPTH (metres)	DEPTH RL	SAMPLE OR FIELD TEST	RECOVERED GRAPHIC LOG	USCS SYMBOL	SOIL/ROCK MATERIAL DESCRIPTION	MOISTURE CONDITION	CONSISTENCY	DENSITY	STRUCTURE AND ADDITIONAL OBSERVATIONS
			0.0	260.90	TP-20 0.1-1.0 BDS 0.10 m		GC	TOPSOIL, trace root fibres Clayey GRAVEL fine to coarse grained, sub-angular, 80 - 90%, brown grey, with 5 -10% low PI clay				
			1.0	260.00	TP-20 1.0-1.4 BDS 1.00 m		GC	Clayey GRAVEL fine to coarse grained, sub-angular, 60 -70%, red with yellow, green and grey, with 20% high PI, moderately cemented clay				
			1.5	259.60				TEST PIT DISCONTINUED @ 1.40 m STABLE REFUSAL BACKFILLED				

**Sketch & Other Observations**




This report of test pit must be read in conjunction with accompanying notes and abbreviations. It has been prepared for geotechnical purposes only, without attempt to assess possible contamination. Any references to potential contamination are for information only and do not necessarily indicate the presence or absence of soil or groundwater contamination.

CLIENT: FMG  
 PROJECT: North Star Magnetite Project  
 LOCATION: Pilbara Region  
 JOB NO: 117645032

COORDS: 712055 m E 7653856 m N MGA94 56  
 SURFACE RL: 268.00 m DATUM: AHD  
 PIT DEPTH: 0.90 m  
 BUCKET TYPE: 600 mm bucket

SHEET: 1 OF 1  
 MACHINE: Cat 307  
 CONTRACTOR: Cross Verwijmeren  
 LOGGED: BPC DATE: 6/12/11  
 CHECKED: DRA DATE: 7/2/12

Excavation			Sampling			Field Material Description						
METHOD	EXCAVATION RESISTANCE	WATER	DEPTH (metres)	DEPTH RL	SAMPLE OR FIELD TEST	RECOVERED GRAPHIC LOG	USCS SYMBOL	SOIL/ROCK MATERIAL DESCRIPTION	MOISTURE CONDITION	CONSISTENCY	DENSITY	STRUCTURE AND ADDITIONAL OBSERVATIONS
			0.0									
			0.10	267.90	TP-21 0.1-0.6 BDS 0.10 m		GC	TOPSOIL, trace root fibres				
			0.60	267.40			GP	GRAVEL fine to coarse grained, angular, pale red brown, with 20 -30% medium to high PI clay				
			1.0	267.10				GRAVEL coarse grained, angular, grey red, trace high PI clay, with some cobbles, increasing cobbles with depth				
								TEST PIT DISCONTINUED @ 0.90 m STABLE REFUSAL BACKFILLED				
			1.5									
			2.0									
			2.5									
			3.0									
			3.5									
			4.0									
			4.5									
			5.0									

**Sketch & Other Observations**




This report of test pit must be read in conjunction with accompanying notes and abbreviations. It has been prepared for geotechnical purposes only, without attempt to assess possible contamination. Any references to potential contamination are for information only and do not necessarily indicate the presence or absence of soil or groundwater contamination.

CLIENT: FMG  
 PROJECT: North Star Magnetite Project  
 LOCATION: Pilbara Region  
 JOB NO: 117645032

COORDS: 710943 m E 7653856 m N MGA94 56  
 SURFACE RL: 251.00 m DATUM: AHD  
 PIT DEPTH: 1.30 m  
 BUCKET TYPE: 600 mm bucket

SHEET: 1 OF 1  
 MACHINE: Cat 307  
 CONTRACTOR: Cross Verwijmeren  
 LOGGED: BPC DATE: 7/12/11  
 CHECKED: DRA DATE: 7/2/12

Excavation			Sampling	Field Material Description								
METHOD	EXCAVATION RESISTANCE	WATER	DEPTH (metres)	DEPTH RL	SAMPLE OR FIELD TEST	RECOVERED GRAPHIC LOG	USCS SYMBOL	SOIL/ROCK MATERIAL DESCRIPTION	MOISTURE CONDITION	CONSISTENCY	DENSITY	STRUCTURE AND ADDITIONAL OBSERVATIONS
			0.0	250.85	TP-22 0.15-1.3 BDS 0.15 m		GP	TOPSOIL, Sandy GRAVEL, medium grained, sub-angular, red brown gravel with fine to coarse grained, sub-angular to sub-rounded sand (40%)  GRAVEL medium to coarse grained, angular, pale grey brown, with 10% low to medium Pl clay, and 10 - 15% sub rounded, fine, well cemented sand. (sandstone)	D	D - VD		
			1.5	249.70				TEST PIT DISCONTINUED @ 1.30 m STABLE REFUSAL BACKFILLED				

Sketch & Other Observations




This report of test pit must be read in conjunction with accompanying notes and abbreviations. It has been prepared for geotechnical purposes only, without attempt to assess possible contamination. Any references to potential contamination are for information only and do not necessarily indicate the presence or absence of soil or groundwater contamination.

CLIENT: FMG  
 PROJECT: North Star Magnetite Project  
 LOCATION: Pilbara Region  
 JOB NO: 117645032

COORDS: 710774 m E 7653839 m N MGA94 56  
 SURFACE RL: 252.00 m DATUM: AHD  
 PIT DEPTH: 0.80 m  
 BUCKET TYPE: 600 mm bucket

SHEET: 1 OF 1  
 MACHINE: Cat 307  
 CONTRACTOR: Cross Verwijmeren  
 LOGGED: BPC DATE: 7/12/11  
 CHECKED: DRA DATE: 7/2/12

Excavation			Sampling			Field Material Description						
METHOD	EXCAVATION RESISTANCE	WATER	DEPTH (metres)	DEPTH RL	SAMPLE OR FIELD TEST	RECOVERED GRAPHIC LOG	USCS SYMBOL	SOIL/ROCK MATERIAL DESCRIPTION	MOISTURE CONDITION	CONSISTENCY	DENSITY	STRUCTURE AND ADDITIONAL OBSERVATIONS
			0.0									
			0.10	251.90	TP-23 0.1-0.6 BDS 0.10 m		GC	TOPSOIL, trace rootlets Clayey GRAVEL fine grained, pale red brown, with 20 - 30% low to medium PI clay	D	MD		
			0.5		TP-23 0.6-0.8 BDS 0.60 m					Vst	H	
			1.0	251.20				TEST PIT DISCONTINUED @ 0.80 m STABLE REFUSAL BACKFILLED				
			1.5									
			2.0									
			2.5									
			3.0									
			3.5									
			4.0									
			4.5									
			5.0									

Sketch & Other Observations



This report of test pit must be read in conjunction with accompanying notes and abbreviations. It has been prepared for geotechnical purposes only, without attempt to assess possible contamination. Any references to potential contamination are for information only and do not necessarily indicate the presence or absence of soil or groundwater contamination.

CLIENT: FMG  
 PROJECT: North Star Magnetite Project  
 LOCATION: Pilbara Region  
 JOB NO: 117645032

COORDS: 710739 m E 7654015 m N MGA94 56  
 SURFACE RL: 249.00 m DATUM: AHD  
 PIT DEPTH: 1.90 m  
 BUCKET TYPE: 600 mm bucket

SHEET: 1 OF 1  
 MACHINE: Cat 307  
 CONTRACTOR: Cross Verwijmeren  
 LOGGED: BPC DATE: 7/12/11  
 CHECKED: DRA DATE: 7/2/12

Excavation			Sampling	Field Material Description								
METHOD	EXCAVATION RESISTANCE	WATER	DEPTH (metres)	DEPTH RL	SAMPLE OR FIELD TEST	RECOVERED GRAPHIC LOG	USCS SYMBOL	SOIL/ROCK MATERIAL DESCRIPTION	MOISTURE CONDITION	CONSISTENCY	DENSITY	STRUCTURE AND ADDITIONAL OBSERVATIONS
			0.0					TOPSOIL, rootlets to 150 mm depth				
			0.15	248.85	TP-24 0.15-0.5 BDS 0.15 m	[Hand-drawn graphic log showing soil layers with symbols for gravel and clay]	GC	Clayey GRAVEL fine to medium grained, sub-angular, red, with 30 - 40% low to medium PI clay				MD
			0.50	248.50	TP-24 0.5-1.9 BDS 0.50 m		GC	Clayey GRAVEL fine to coarse grained, sub-rounded, pale red, with low PI clay				D
			1.0									
			1.5									
			2.0	247.10				TEST PIT DISCONTINUED @ 1.90 m STABLE REFUSAL BACKFILLED				
			2.5									
			3.0									
			3.5									
			4.0									
			4.5									
			5.0									

**Sketch & Other Observations**






This report of test pit must be read in conjunction with accompanying notes and abbreviations. It has been prepared for geotechnical purposes only, without attempt to assess possible contamination. Any references to potential contamination are for information only and do not necessarily indicate the presence or absence of soil or groundwater contamination.

CLIENT: FMG  
 PROJECT: North Star Magnetite Project  
 LOCATION: Pilbara Region  
 JOB NO: 117645032

COORDS: 710410 m E 7653998 m N MGA94 56  
 SURFACE RL: 247.00 m DATUM: AHD  
 PIT DEPTH: 2.20 m  
 BUCKET TYPE: 600 mm bucket

SHEET: 1 OF 1  
 MACHINE: Cat 307  
 CONTRACTOR: Cross Verwijmeren  
 LOGGED: BPC DATE: 7/12/11  
 CHECKED: DRA DATE: 7/12/12

Excavation			Sampling	Field Material Description								
METHOD	EXCAVATION RESISTANCE	WATER	DEPTH (metres)	DEPTH RL	SAMPLE OR FIELD TEST	RECOVERED GRAPHIC LOG	USCS SYMBOL	SOIL/ROCK MATERIAL DESCRIPTION	MOISTURE CONDITION	CONSISTENCY	DENSITY	STRUCTURE AND ADDITIONAL OBSERVATIONS
			0.0	246.90	TP-25 0.1-0.8 BDS 0.10 m		CL-CI	TOPSOIL, GRAVEL and trace rootlets Gravelly CLAY low to medium plasticity, pale red brown, with 30 -40% fine to coarse, sub-rounded gravel				St
			0.80	246.20	TP-25 0.8 2.0 BDS 0.80 m 2 Bags		GC	Clayey GRAVEL fine to coarse grained, sub-rounded, red and pale brown, with low to medium PI clay, with some sand, trace cobbles				D
			2.00	245.00			GP	COBBLES				MD D
			2.44.80	244.80				TEST PIT DISCONTINUED @ 2.20 m STABLE REFUSAL BACKFILLED				M D-VD

Sketch & Other Observations




This report of test pit must be read in conjunction with accompanying notes and abbreviations. It has been prepared for geotechnical purposes only, without attempt to assess possible contamination. Any references to potential contamination are for information only and do not necessarily indicate the presence or absence of soil or groundwater contamination.

CLIENT: FMG  
 PROJECT: North Star Magnetite Project  
 LOCATION: Pilbara Region  
 JOB NO: 117645032

COORDS: 710475 m E 7653987 m N MGA94 56  
 SURFACE RL: 247.00 m DATUM: AHD  
 PIT DEPTH: 1.50 m  
 BUCKET TYPE: 600 mm bucket

SHEET: 1 OF 1  
 MACHINE: Cat 307  
 CONTRACTOR: Cross Verwijmeren  
 LOGGED: BPC DATE: 7/12/11  
 CHECKED: DRA DATE: 7/2/12

Excavation			Sampling		Field Material Description							
METHOD	EXCAVATION RESISTANCE	WATER	DEPTH (metres)	DEPTH RL	SAMPLE OR FIELD TEST	RECOVERED GRAPHIC LOG	USCS SYMBOL	SOIL/ROCK MATERIAL DESCRIPTION	MOISTURE CONDITION	CONSISTENCY	DENSITY	STRUCTURE AND ADDITIONAL OBSERVATIONS
			0.0	247.00				TOPSOIL, dense rootlets				
			0.20	246.80	TP-26 0.2-0.7 BDS 0.20 m			GRAVEL fine to coarse grained, sub-rounded to sub-angular, dark red, trace medium PI clay, trace cobbles		MD		
			0.70	246.30				GW	COBBLES with fine grained gravel		D	
			1.0									
			1.5	245.50				TEST PIT DISCONTINUED @ 1.50 m STABLE REFUSAL BACKFILLED				
			2.0									
			2.5									
			3.0									
			3.5									
			4.0									
			4.5									
			5.0									

Sketch & Other Observations



This report of test pit must be read in conjunction with accompanying notes and abbreviations. It has been prepared for geotechnical purposes only, without attempt to assess possible contamination. Any references to potential contamination are for information only and do not necessarily indicate the presence or absence of soil or groundwater contamination.

CLIENT: FMG  
 PROJECT: North Star Magnetite Project  
 LOCATION: Pilbara Region  
 JOB NO: 117645032

COORDS: 710512 m E 7654248 m N MGA94 56  
 SURFACE RL: 245.00 m DATUM: AHD  
 PIT DEPTH: 1.60 m  
 BUCKET TYPE: 600 mm bucket

SHEET: 1 OF 1  
 MACHINE: Cat 307  
 CONTRACTOR: Cross Verwijmeren  
 LOGGED: BPC DATE: 7/12/11  
 CHECKED: DRA DATE: 7/2/12

Excavation			Sampling		Field Material Description							
METHOD	EXCAVATION RESISTANCE	WATER	DEPTH (metres)	DEPTH RL	SAMPLE OR FIELD TEST	RECOVERED GRAPHIC LOG	USCS SYMBOL	SOIL/ROCK MATERIAL DESCRIPTION	MOISTURE CONDITION	CONSISTENCY	DENSITY	STRUCTURE AND ADDITIONAL OBSERVATIONS
			0.0	244.85				TOPSOIL				
			0.15					GRAVEL with cobbles fine to coarse grained, sub-rounded, red brown, with 30 - 40% cobbles, with some medium PI clay				
			0.5									
			0.90		TP-27 0.9-1.6 BDS 0.90 m			GRAVEL fine to coarse grained, sub-angular to angular, pale brown and white grey, with some fine grained sand, moderately cemented				
			1.0	244.10								
			1.5									
			1.60	243.40				TEST PIT DISCONTINUED @ 1.60 m STABLE REFUSAL BACKFILLED				
			2.0									
			2.5									
			3.0									
			3.5									
			4.0									
			4.5									
			5.0									

**Sketch & Other Observations**





This report of test pit must be read in conjunction with accompanying notes and abbreviations. It has been prepared for geotechnical purposes only, without attempt to assess possible contamination. Any references to potential contamination are for information only and do not necessarily indicate the presence or absence of soil or groundwater contamination.

CLIENT: FMG  
 PROJECT: North Star Magnetite Project  
 LOCATION: Pilbara Region  
 JOB NO: 117645032

COORDS: 710484 m E 7654264 m N MGA94 56  
 SURFACE RL: 244.00 m DATUM: AHD  
 PIT DEPTH: 2.50 m  
 BUCKET TYPE: 600 mm bucket

SHEET: 1 OF 1  
 MACHINE: Cat 307  
 CONTRACTOR: Cross Verwijmeren  
 LOGGED: BPC DATE: 8/12/11  
 CHECKED: DRA DATE: 7/2/12

Excavation			Sampling		Field Material Description							
METHOD	EXCAVATION RESISTANCE	WATER	DEPTH (metres)	DEPTH RL	SAMPLE OR FIELD TEST	RECOVERED GRAPHIC LOG	USCS SYMBOL	SOIL/ROCK MATERIAL DESCRIPTION	MOISTURE CONDITION	CONSISTENCY	DENSITY	STRUCTURE AND ADDITIONAL OBSERVATIONS
			0.0									
			0.15	243.85	TP-28 0.15-0.8 BDS 0.15 m 2 Bags		GP	TOPSOIL, Sandy GRAVEL, fine to medium grained, sub-rounded to rounded, dark red	D			
			0.80	243.20	TP-28 0.8-2.5 BDS 0.80 m		GP	Sandy GRAVEL with cobbles fine grained, sub-rounded, red purple, with 30 - 40% cobbles, and medium to coarse grained, sub-rounded sand	MD			
			1.0					GRAVEL fine to medium grained, sub-angular, grey red, trace medium grained, sub angular sand, trace low PI clay, with some cobbles	M			
			1.5							MD - VD		
			2.5	241.50				TEST PIT DISCONTINUED @ 2.50 m STABLE REFUSAL BACKFILLED				
			3.0									
			3.5									
			4.0									
			4.5									
			5.0									

Sketch & Other Observations





This report of test pit must be read in conjunction with accompanying notes and abbreviations. It has been prepared for geotechnical purposes only, without attempt to assess possible contamination. Any references to potential contamination are for information only and do not necessarily indicate the presence or absence of soil or groundwater contamination.

CLIENT: FMG  
 PROJECT: North Star Magnetite Project  
 LOCATION: Pilbara Region  
 JOB NO: 117645032

COORDS: 710475 m E 7654318 m N MGA94 56  
 SURFACE RL: 244.00 m DATUM: AHD  
 PIT DEPTH: 1.90 m  
 BUCKET TYPE: 600 mm bucket

SHEET: 1 OF 1  
 MACHINE: Cat 307  
 CONTRACTOR: Cross Verwijmeren  
 LOGGED: BPC DATE: 8/12/11  
 CHECKED: DRA DATE: 7/2/12

Excavation			Sampling		Field Material Description							
METHOD	EXCAVATION RESISTANCE	WATER	DEPTH (metres)	DEPTH RL	SAMPLE OR FIELD TEST	RECOVERED GRAPHIC LOG	USCS SYMBOL	SOIL/ROCK MATERIAL DESCRIPTION	MOISTURE CONDITION	CONSISTENCY	DENSITY	STRUCTURE AND ADDITIONAL OBSERVATIONS
			0.0	244.00	TP-29 0-1.3 BDS 0.00 m		GW	Sandy GRAVEL fine to medium grained, sub-rounded, grey brown, with fine to coarse grained, sub-angular sand				
			1.30	242.70	TP-29 1.3-1.9 BDS 1.30 m		GW	Sandy Clayey GRAVEL fine to coarse grained, sub-rounded to sub-angular, pale yellow red brown, with 10 - 20% low to medium PI clay, and fine grained, rounded sand				pit left open for 1.5 hrs water ingress at 1.3 m depth with small pool at bottom of pit
			2.0	242.10				TEST PIT DISCONTINUED @ 1.90 m STABLE REFUSAL BACKFILLED				

**Sketch & Other Observations**




This report of test pit must be read in conjunction with accompanying notes and abbreviations. It has been prepared for geotechnical purposes only, without attempt to assess possible contamination. Any references to potential contamination are for information only and do not necessarily indicate the presence or absence of soil or groundwater contamination.

CLIENT: FMG  
 PROJECT: North Star Magnetite Project  
 LOCATION: Pilbara Region  
 JOB NO: 117645032

COORDS: 710338 m E 7654346 m N MGA94 56  
 SURFACE RL: 243.00 m DATUM: AHD  
 PIT DEPTH: 0.90 m  
 BUCKET TYPE: 600 mm bucket

SHEET: 1 OF 1  
 MACHINE: Cat 307  
 CONTRACTOR: Cross Verwijmeren  
 LOGGED: BPC DATE: 8/12/11  
 CHECKED: DRA DATE: 7/2/12

Excavation				Sampling			Field Material Description					
METHOD	EXCAVATION RESISTANCE	WATER	DEPTH (metres)	DEPTH RL	SAMPLE OR FIELD TEST	RECOVERED GRAPHIC LOG	USCS SYMBOL	SOIL/ROCK MATERIAL DESCRIPTION	MOISTURE CONDITION	CONSISTENCY	DENSITY	STRUCTURE AND ADDITIONAL OBSERVATIONS
			0.0	243.00	TP-30 0.0-0.9 BDS 0.00 m		GW	Sandy GRAVEL fine to coarse grained, sub-rounded, pale brown grey, with medium to coarse grained, sub-rounded sand, trace silt, with 10% cobbles	D	MD	VD	
			1.0	242.10				TEST PIT DISCONTINUED @ 0.90 m STABLE REFUSAL BACKFILLED				
			1.5									
			2.0									
			2.5									
			3.0									
			3.5									
			4.0									
			4.5									
			5.0									

**Sketch & Other Observations**




This report of test pit must be read in conjunction with accompanying notes and abbreviations. It has been prepared for geotechnical purposes only, without attempt to assess possible contamination. Any references to potential contamination are for information only and do not necessarily indicate the presence or absence of soil or groundwater contamination.

CLIENT: FMG  
 PROJECT: North Star Magnetite Project  
 LOCATION: Pilbara Region  
 JOB NO: 117645032

COORDS: 710284 m E 7654341 m N MGA94 56  
 SURFACE RL: 243.00 m DATUM: AHD  
 PIT DEPTH: 1.40 m  
 BUCKET TYPE: 600 mm bucket

SHEET: 1 OF 1  
 MACHINE: Cat 307  
 CONTRACTOR: Cross Verwijmeren  
 LOGGED: BPC DATE: 8/12/11  
 CHECKED: DRA DATE: 7/2/12

Excavation			Sampling	Field Material Description								
METHOD	EXCAVATION RESISTANCE	WATER	DEPTH (metres)	DEPTH RL	SAMPLE OR FIELD TEST	RECOVERED GRAPHIC LOG	USCS SYMBOL	SOIL/ROCK MATERIAL DESCRIPTION	MOISTURE CONDITION	CONSISTENCY	DENSITY	STRUCTURE AND ADDITIONAL OBSERVATIONS
			0.0	0.15				TOPSOIL, dense rootlets				
			0.15	242.85	TP31 0.15-1.4 BDS 0.15 m		GW	Sandy GRAVEL with cobbles fine to coarse grained, sub-rounded, brown, with 30 - 40% cobbles, and fine to coarse grained, sub-rounded sand, refusal on boulders				
			1.5	241.60				TEST PIT DISCONTINUED @ 1.40 m STABLE REFUSAL BACKFILLED				

Sketch & Other Observations



This report of test pit must be read in conjunction with accompanying notes and abbreviations. It has been prepared for geotechnical purposes only, without attempt to assess possible contamination. Any references to potential contamination are for information only and do not necessarily indicate the presence or absence of soil or groundwater contamination.

CLIENT: FMG  
 PROJECT: North Star Magnetite Project  
 LOCATION: Pilbara Region  
 JOB NO: 117645032

COORDS: 710166 m E 7654444 m N MGA94 56  
 SURFACE RL: 242.00 m DATUM: AHD  
 PIT DEPTH: 4.00 m  
 BUCKET TYPE: 600 mm bucket

SHEET: 1 OF 1  
 MACHINE: Cat 307  
 CONTRACTOR: Cross Verwijmeren  
 LOGGED: BPC DATE: 13/12/11  
 CHECKED: DRA DATE: 7/2/12

Excavation			Sampling			Field Material Description							
METHOD	EXCAVATION RESISTANCE	WATER	DEPTH (metres)	DEPTH RL	SAMPLE OR FIELD TEST	RECOVERED GRAPHIC LOG	USCS SYMBOL	SOIL/ROCK MATERIAL DESCRIPTION	MOISTURE CONDITION	CONSISTENCY	DENSITY	STRUCTURE AND ADDITIONAL OBSERVATIONS	
			0.0	242.00			GW	Sandy Silty GRAVEL (TOPSOIL) fine to coarse grained, sub-rounded to sub-angular, dark brown				MD	
			0.30	241.70			GP	GRAVEL medium to coarse grained, sub-rounded to sub-angular, grey brown, trace medium grained, sub rounded sand, cobble sized		D		MD	
			1.20	240.80	TP-32 1.2-2.1 BDS 1.20 m		SC	Clayey GRAVEL fine to coarse grained, sub-angular, red brown, with 15 - 20% medium to high PI clay, with some fine to coarse grained, sub-angular sand, with some cobbles				MD	
			2.10	239.90	TP-32 2.1-3.1 BDS 2.10 m		GP	Sandy GRAVEL fine to coarse grained, sub-rounded to sub-angular, brown, with fine to coarse grained sand, trace high PI (less than 5%) clay, with some to 300 mm cobbles		M		D	
			3.10	238.90	TP-32 3.1-4.0 BDS 3.10 m		GP	GRAVEL fine to coarse grained, angular, yellow grey, trace low PI clay, trace sand, iron oxide staining				D	
			4.0	238.00				TEST PIT DISCONTINUED @ 4.00 m STABLE TARGET DEPTH BACKFILLED					

**Sketch & Other Observations**



This report of test pit must be read in conjunction with accompanying notes and abbreviations. It has been prepared for geotechnical purposes only, without attempt to assess possible contamination. Any references to potential contamination are for information only and do not necessarily indicate the presence or absence of soil or groundwater contamination.

CLIENT: FMG  
 PROJECT: North Star Magnetite Project  
 LOCATION: Pilbara Region  
 JOB NO: 117645032

COORDS: 710149 m E 7654434 m N MGA94 56  
 SURFACE RL: 241.00 m DATUM: AHD  
 PIT DEPTH: 2.10 m  
 BUCKET TYPE: 600 mm bucket

SHEET: 1 OF 1  
 MACHINE: Cat 307  
 CONTRACTOR: Cross Verwijmeren  
 LOGGED: BPC DATE: 13/12/11  
 CHECKED: DRA DATE: 7/2/12

Excavation			Sampling			Field Material Description						
METHOD	EXCAVATION RESISTANCE	WATER	DEPTH (metres)	DEPTH RL	SAMPLE OR FIELD TEST	RECOVERED GRAPHIC LOG	USCS SYMBOL	SOIL/ROCK MATERIAL DESCRIPTION	MOISTURE CONDITION	CONSISTENCY	DENSITY	STRUCTURE AND ADDITIONAL OBSERVATIONS
			0.0	240.90			SP GP	SAND fine to coarse grained, 60 - 70%, with some fine to coarse, sub-rounded gravel, Creek bed	D			
			0.5					GRAVEL fine to coarse grained, sub-rounded to sub-angular, with some occasional boulders to 1.2 m, interbedded with layers of sand and cobbles	M	L - MD		
			1.0									
			1.5									
			2.0	238.90				TEST PIT DISCONTINUED @ 2.10 m UNSTABLE FLOODING BACKFILLED	W			
			2.5									
			3.0									
			3.5									
			4.0									
			4.5									
			5.0									

**Sketch & Other Observations**



This report of test pit must be read in conjunction with accompanying notes and abbreviations. It has been prepared for geotechnical purposes only, without attempt to assess possible contamination. Any references to potential contamination are for information only and do not necessarily indicate the presence or absence of soil or groundwater contamination.



# REPORT OF TEST PIT: TP-34


CLIENT: FMG  
 PROJECT: North Star Magnetite Project  
 LOCATION: Pilbara Region  
 JOB NO: 117645032

COORDS: 710024 m E 7654594 m N MGA94 56  
 SURFACE RL: 243.00 m DATUM: AHD  
 PIT DEPTH: 1.30 m  
 BUCKET TYPE: 600 mm bucket

SHEET: 1 OF 1  
 MACHINE: Cat 307  
 CONTRACTOR: Cross Verwijmeren  
 LOGGED: BPC DATE: 13/12/11  
 CHECKED: DRA DATE: 7/2/12

Excavation			Sampling			Field Material Description					
METHOD	EXCAVATION RESISTANCE	WATER	DEPTH (metres)	DEPTH RL	SAMPLE OR FIELD TEST	RECOVERED GRAPHIC LOG	USCS SYMBOL	SOIL/ROCK MATERIAL DESCRIPTION	MOISTURE CONDITION	CONSISTENCY DENSITY	STRUCTURE AND ADDITIONAL OBSERVATIONS
			0.0	243.00			GP	Sandy GRAVEL (TOPSOIL)			
			0.20	242.80	TP-34 0.2-0.8 BDS 0.20 m		CI	medium to coarse grained, sub-rounded to sub-angular, to cobble sized, brown, with fine to coarse, sub-angular sand, trace organics and roots			
			0.5					CLAY	D	VD	
			0.80					medium plasticity, red brown, with some sand, with some fine grained gravel			
			0.80	242.20	TP-34 0.8-1.3 BDS 0.80 m		GC	Clayey GRAVEL			
			1.0					fine to coarse grained, angular, red brown, with 30% clay, extremely weathered rock interbedded with clay, becoming rock with depth			
			1.5	241.70				TEST PIT DISCONTINUED @ 1.30 m			
			2.0					STABLE REFUSAL BACKFILLED			
			2.5								
			3.0								
			3.5								
			4.0								
			4.5								
			5.0								

Sketch & Other Observations



This report of test pit must be read in conjunction with accompanying notes and abbreviations. It has been prepared for geotechnical purposes only, without attempt to assess possible contamination. Any references to potential contamination are for information only and do not necessarily indicate the presence or absence of soil or groundwater contamination.



# REPORT OF TEST PIT: TP-35

CLIENT: FMG  
 PROJECT: North Star Magnetite Project  
 LOCATION: Pilbara Region  
 JOB NO: 117645032

COORDS: 710198 m E 7654540 m N MGA94 56  
 SURFACE RL: 242.00 m DATUM: AHD  
 PIT DEPTH: 2.50 m  
 BUCKET TYPE: 600 mm bucket

SHEET: 1 OF 1  
 MACHINE: Cat 307  
 CONTRACTOR: Cross Verwijmeren  
 LOGGED: BPC DATE: 14/12/11  
 CHECKED: DRA DATE: 7/2/12

Excavation			Sampling		Field Material Description						
METHOD	EXCAVATION RESISTANCE	WATER	DEPTH (metres)	DEPTH RL	SAMPLE OR FIELD TEST	RECOVERED GRAPHIC LOG	USCS SYMBOL	SOIL/ROCK MATERIAL DESCRIPTION	MOISTURE CONDITION	CONSISTENCY DENSITY	STRUCTURE AND ADDITIONAL OBSERVATIONS
			0.0	242.00			SW	SAND (TOPSOIL) fine grained, sub-rounded, brown, trace organics and rootlets			
			0.30	241.70	TP-35 0.3-1.8 BDS 0.30 m		CI	Sandy CLAY medium plasticity, red, with fine grained, sub-rounded sand, with some gravel	D	MD	
			1.80	240.20	TP-35 1.8-2.5 BDS 1.80 m		GP	Sandy Clayey GRAVEL coarse grained, sub-rounded to sub-angular, with 20% medium PI clay, and 20% fine to medium grained sand, with cobbles to 0.2 m, increasing with depth	M	D	
			2.50	239.50				TEST PIT DISCONTINUED @ 2.50 m STABLE REFUSAL BACKFILLED			

Sketch & Other Observations

This report of test pit must be read in conjunction with accompanying notes and abbreviations. It has been prepared for geotechnical purposes only, without attempt to assess possible contamination. Any references to potential contamination are for information only and do not necessarily indicate the presence or absence of soil or groundwater contamination.



# REPORT OF TEST PIT: TP-36

CLIENT: FMG  
 PROJECT: North Star Magnetite Project  
 LOCATION: Pilbara Region  
 JOB NO: 117645032

COORDS: 710284 m E 7654218 m N MGA94 56  
 SURFACE RL: 274.00 m DATUM: AHD  
 PIT DEPTH: 1.20 m  
 BUCKET TYPE: 600 mm bucket

SHEET: 1 OF 1  
 MACHINE: Cat 307  
 CONTRACTOR: Cross Verwijmeren  
 LOGGED: BPC DATE: 14/12/11  
 CHECKED: DRA DATE: 7/2/12

Excavation			Sampling			Field Material Description						
METHOD	EXCAVATION RESISTANCE	WATER	DEPTH (metres)	DEPTH RL	SAMPLE OR FIELD TEST	RECOVERED GRAPHIC LOG	USCS SYMBOL	SOIL/ROCK MATERIAL DESCRIPTION	MOISTURE CONDITION	CONSISTENCY	DENSITY	STRUCTURE AND ADDITIONAL OBSERVATIONS
			0.0	274.00				COBBLES fine to coarse, to 500 mm, sub-angular to angular, white with red, trace low PI, less than 10 % clay, with some coarse, angular gravel				
			0.5						D	D		
			1.0									
			1.2	272.80				TEST PIT DISCONTINUED @ 1.20 m STABLE REFUSAL BACKFILLED				
			1.5									
			2.0									
			2.5									
			3.0									
			3.5									
			4.0									
			4.5									
			5.0									

**Sketch & Other Observations**

This report of test pit must be read in conjunction with accompanying notes and abbreviations. It has been prepared for geotechnical purposes only, without attempt to assess possible contamination. Any references to potential contamination are for information only and do not necessarily indicate the presence or absence of soil or groundwater contamination.

CLIENT: FMG  
 PROJECT: North Star Magnetite Project  
 LOCATION: Pilbara Region  
 JOB NO: 117645032

COORDS: 712216 m E 7653885 m N MGA94 56  
 SURFACE RL: 330.00 m DATUM: AHD  
 PIT DEPTH: 1.00 m  
 BUCKET TYPE: 600 mm bucket

SHEET: 1 OF 1  
 MACHINE: Cat 307  
 CONTRACTOR: Cross Verwijmeren  
 LOGGED: BPC DATE: 14/12/11  
 CHECKED: DRA DATE: 7/2/12

Excavation				Sampling			Field Material Description					
METHOD	EXCAVATION RESISTANCE	WATER	DEPTH (metres)	DEPTH RL	SAMPLE OR FIELD TEST	RECOVERED GRAPHIC LOG	USCS SYMBOL	SOIL/ROCK MATERIAL DESCRIPTION	MOISTURE CONDITION	CONSISTENCY	DENSITY	STRUCTURE AND ADDITIONAL OBSERVATIONS
			0.0	330.00			GP	GRAVEL fine to coarse grained, sub-angular to angular, more than 50%, brown to red brown, trace low PI clay, becoming rock at 1.0 m				
			0.5									
			1.0	329.00				TEST PIT DISCONTINUED @ 1.00 m STABLE REFUSAL BACKFILLED				
			1.5									
			2.0									
			2.5									
			3.0									
			3.5									
			4.0									
			4.5									
			5.0									

**Sketch & Other Observations**



This report of test pit must be read in conjunction with accompanying notes and abbreviations. It has been prepared for geotechnical purposes only, without attempt to assess possible contamination. Any references to potential contamination are for information only and do not necessarily indicate the presence or absence of soil or groundwater contamination.



# REPORT OF TEST PIT: TP-38

CLIENT: FMG  
 PROJECT: North Star Magnetite Project  
 LOCATION: Pilbara Region  
 JOB NO: 117645032

COORDS: 710550 m E 7654524 m N MGA94 56  
 SURFACE RL: 250.00 m DATUM: AHD  
 PIT DEPTH: 2.40 m  
 BUCKET TYPE: 600 mm bucket

SHEET: 1 OF 1  
 MACHINE: Cat 307  
 CONTRACTOR: Cross Verwijmeren  
 LOGGED: BPC DATE: 14/12/11  
 CHECKED: DRA DATE: 7/2/12

Excavation			Sampling		Field Material Description							
METHOD	EXCAVATION RESISTANCE	WATER	DEPTH (metres)	DEPTH RL	SAMPLE OR FIELD TEST	RECOVERED GRAPHIC LOG	USCS SYMBOL	SOIL/ROCK MATERIAL DESCRIPTION	MOISTURE CONDITION	CONSISTENCY	DENSITY	STRUCTURE AND ADDITIONAL OBSERVATIONS
			0.0	250.00			GM	Gravelly SILT low liquid limit, red brown, with fine grained, sub-rounded to sub-angular gravel, occasional roots to 3 mm diameter		L		
			0.20	249.80			GC	Gravelly CLAY medium plasticity, red brown, with fine to medium grained, angular gravel, gravel content increasing with depth		D		
			0.5		TP-38 0.5-1.0 BDS 0.50 m 2 Bags							
			1.0									
			1.5		TP-38 1.5-2.0 BDS 1.50 m 2 Bags							
			2.0									
			2.5	247.60				TEST PIT DISCONTINUED @ 2.40 m STABLE REFUSAL BACKFILLED				
			3.0									
			3.5									
			4.0									
			4.5									
			5.0									

### Sketch & Other Observations

Blank grid area for sketch and observations.

This report of test pit must be read in conjunction with accompanying notes and abbreviations. It has been prepared for geotechnical purposes only, without attempt to assess possible contamination. Any references to potential contamination are for information only and do not necessarily indicate the presence or absence of soil or groundwater contamination.



# REPORT OF TEST PIT: TP-39

CLIENT: FMG  
 PROJECT: North Star Magnetite Project  
 LOCATION: Pilbara Region  
 JOB NO: 117645032

COORDS: 710570 m E 7654598 m N MGA94 56  
 SURFACE RL: 260.00 m DATUM: AHD  
 PIT DEPTH: 0.50 m  
 BUCKET TYPE: 600 mm bucket

SHEET: 1 OF 1  
 MACHINE: Cat 307  
 CONTRACTOR: Cross Verwijmeren  
 LOGGED: BPC DATE: 14/12/11  
 CHECKED: DRA DATE: 7/2/12

Excavation				Sampling			Field Material Description					
METHOD	EXCAVATION RESISTANCE	WATER	DEPTH (metres)	DEPTH RL	SAMPLE OR FIELD TEST	RECOVERED GRAPHIC LOG	USCS SYMBOL	SOIL/ROCK MATERIAL DESCRIPTION	MOISTURE CONDITION	CONSISTENCY	DENSITY	STRUCTURE AND ADDITIONAL OBSERVATIONS
			0.0	260.00			GP	GRAVEL fine to coarse grained, to 150 mm, angular, brown becoming red brown, extremely weathered rock	D	D - VD		
			0.5	259.50				TEST PIT DISCONTINUED @ 0.50 m STABLE REFUSAL BACKFILLED				
			1.0									
			1.5									
			2.0									
			2.5									
			3.0									
			3.5									
			4.0									
			4.5									
			5.0									

### Sketch & Other Observations



This report of test pit must be read in conjunction with accompanying notes and abbreviations. It has been prepared for geotechnical purposes only, without attempt to assess possible contamination. Any references to potential contamination are for information only and do not necessarily indicate the presence or absence of soil or groundwater contamination.

CLIENT: FMG  
 PROJECT: North Star Magnetite Project  
 LOCATION: Pilbara Region  
 JOB NO: 117645032

COORDS: 710805 m E 7654308 m N MGA94 56  
 SURFACE RL: 247.00 m DATUM: AHD  
 PIT DEPTH: 3.50 m  
 BUCKET TYPE: 600 mm bucket

SHEET: 1 OF 1  
 MACHINE: Cat 307  
 CONTRACTOR: Cross Verwijmeren  
 LOGGED: BPC DATE: 14/12/11  
 CHECKED: DRA DATE: 7/2/12

Excavation				Sampling			Field Material Description					
METHOD	EXCAVATION RESISTANCE	WATER	DEPTH (metres)	DEPTH RL	SAMPLE OR FIELD TEST	RECOVERED GRAPHIC LOG	USCS SYMBOL	SOIL/ROCK MATERIAL DESCRIPTION	MOISTURE CONDITION	CONSISTENCY	DENSITY	STRUCTURE AND ADDITIONAL OBSERVATIONS
			0.0	246.95			SM	Silty SAND fine grained, brown to red brown				
			0.5				SM	Silty SAND fine to medium grained, rounded, red brown, with 10 - 15% low PI silt, weakly cemented, friable				
			1.0									
			1.40									
			1.5	245.60			GP	Sandy GRAVEL medium to coarse grained, sub-rounded to sub-angular, red brown, with 10 - 20% fine to medium grained, rounded sand, with cobbles to 200 mm diameter	D	D		
			1.60				SM	Silty SAND fine to medium grained, rounded, red brown, with 10 - 15% low PI silt				
			1.90	245.40			GP	Silty SAND fine to medium grained, rounded, red brown, with 10 - 15% low PI silt				
			2.0	245.10			GP	Silty SAND fine to medium grained, rounded, red brown, with 10 - 15% low PI silt				
			2.40				GW	Sandy GRAVEL fine to coarse grained, sub-rounded to sub-angular, red brown, with 10 - 20% fine to medium grained, rounded sand, with cobbles to 200 mm diameter				
			2.5	244.60			GW	GRAVEL fine to coarse grained, angular, grey brown, trace clay or low PI fines				
			3.0									
			3.5	243.50				TEST PIT DISCONTINUED @ 3.50 m STABLE TARGET DEPTH BACKFILLED				
			4.0									
			4.5									
			5.0									

Sketch & Other Observations



This report of test pit must be read in conjunction with accompanying notes and abbreviations. It has been prepared for geotechnical purposes only, without attempt to assess possible contamination. Any references to potential contamination are for information only and do not necessarily indicate the presence or absence of soil or groundwater contamination.

CLIENT: FMG  
 PROJECT: North Star Magnetite Project  
 LOCATION: Pilbara Region  
 JOB NO: 117645032

COORDS: 713412 m E 7652354 m N MGA94 56  
 SURFACE RL: 271.00 m DATUM: AHD  
 PIT DEPTH: 1.60 m  
 BUCKET TYPE: 600 mm bucket

SHEET: 1 OF 1  
 MACHINE: Cat 307  
 CONTRACTOR: Cross Verwijmeren  
 LOGGED: BPC DATE: 14/12/11  
 CHECKED: DRA DATE: 7/2/12

Excavation			Sampling			Field Material Description						
METHOD	EXCAVATION RESISTANCE	WATER	DEPTH (metres)	DEPTH RL	SAMPLE OR FIELD TEST	RECOVERED GRAPHIC LOG	USCS SYMBOL	SOIL/ROCK MATERIAL DESCRIPTION	MOISTURE CONDITION	CONSISTENCY	DENSITY	STRUCTURE AND ADDITIONAL OBSERVATIONS
			0.0	270.90			GP	Sandy GRAVEL fine to medium grained, pale brown, with fine to coarse grained sand				
			0.5				GP	Sandy GRAVEL fine to coarse grained, sub-angular, grey to pale brown, with 20 - 30% fine to coarse grained sand, trace (less than 5%) low PI clay, with some 300 mm diameter cobbles, becoming coarse and cobble frequency increasing with depth				D
			1.5	269.40				TEST PIT DISCONTINUED @ 1.60 m STABLE REFUSAL BACKFILLED				
			2.0									
			2.5									
			3.0									
			3.5									
			4.0									
			4.5									
			5.0									

Sketch & Other Observations



This report of test pit must be read in conjunction with accompanying notes and abbreviations. It has been prepared for geotechnical purposes only, without attempt to assess possible contamination. Any references to potential contamination are for information only and do not necessarily indicate the presence or absence of soil or groundwater contamination.

CLIENT: FMG  
 PROJECT: North Star Magnetite Project  
 LOCATION: Pilbara Region  
 JOB NO: 117645032

COORDS: 713296 m E 7652541 m N MGA94 56  
 SURFACE RL: 268.00 m DATUM: AHD  
 PIT DEPTH: 0.90 m  
 BUCKET TYPE: 600 mm bucket

SHEET: 1 OF 1  
 MACHINE: Cat 307  
 CONTRACTOR: Cross Verwijmeren  
 LOGGED: BPC DATE: 14/12/11  
 CHECKED: DRA DATE: 7/2/12

Excavation			Sampling			Field Material Description							
METHOD	EXCAVATION RESISTANCE	WATER	DEPTH (metres)	DEPTH RL	SAMPLE OR FIELD TEST	RECOVERED	GRAPHIC LOG	USCS SYMBOL	SOIL/ROCK MATERIAL DESCRIPTION	MOISTURE CONDITION	CONSISTENCY	DENSITY	STRUCTURE AND ADDITIONAL OBSERVATIONS
			0.0	267.95			X	GP	GRAVEL				
			0.40	267.60			X	SM	fine to coarse grained, sub-angular, red brown		VSt		
			0.5	267.60			o	GP	Silty SAND fine to coarse grained, sub-rounded, red brown, with 40 - 60% low to medium PI fines silt		D		
			1.0	267.10			o		GRAVEL coarse grained, rounded to sub-rounded, red brown, with some cobbles, trace sand		D		
			1.5						TEST PIT DISCONTINUED @ 0.90 m				
			2.0						STABLE REFUSAL BACKFILLED				
			2.5										
			3.0										
			3.5										
			4.0										
			4.5										
			5.0										

Sketch & Other Observations



This report of test pit must be read in conjunction with accompanying notes and abbreviations. It has been prepared for geotechnical purposes only, without attempt to assess possible contamination. Any references to potential contamination are for information only and do not necessarily indicate the presence or absence of soil or groundwater contamination.

CLIENT: FMG  
 PROJECT: North Star Magnetite Project  
 LOCATION: Pilbara Region  
 JOB NO: 117645032

COORDS: 713229 m E 7652603 m N MGA94 56  
 SURFACE RL: 237.00 m DATUM: AHD  
 PIT DEPTH: 2.10 m  
 BUCKET TYPE: 600 mm bucket

SHEET: 1 OF 1  
 MACHINE: Cat 307  
 CONTRACTOR: Cross Verwijmeren  
 LOGGED: BPC DATE: 14/12/11  
 CHECKED: DRA DATE: 7/2/12

Excavation			Sampling			Field Material Description					
METHOD	EXCAVATION RESISTANCE	WATER	DEPTH (metres)	DEPTH RL	SAMPLE OR FIELD TEST	RECOVERED GRAPHIC LOG	USCS SYMBOL	SOIL/ROCK MATERIAL DESCRIPTION	MOISTURE CONDITION	CONSISTENCY DENSITY	STRUCTURE AND ADDITIONAL OBSERVATIONS
			0.0	236.90			SM GP	Silty SAND fine to coarse grained, sub-rounded to sub-angular, brown, with 10% low PI fines silt		L	
			0.5					Sandy GRAVEL fine to coarse grained, to 120 mm, sub-rounded, brown, with fine to coarse grained, sub rounded sand		D	
			1.0	235.90	TP-43 1.1-1.5 BDS 1.10 m 2 Bags		GC	Sandy Clayey GRAVEL fine grained, sub-rounded, brown, with low to medium PI clay, and fine to coarse grained, sub-rounded sand		D	
			1.5	235.50	TP-43 1.5-1.8 BDS 1.50 m 2 Bags		GC	Clayey GRAVEL coarse grained, to 100 mm, angular, grey white, with 30% low to medium PI clay, extremely weathered rock		D	
			2.0	235.20			GP	GRAVEL fine to coarse grained, angular, grey, trace (less than 10%) medium PI clay, with cobble size, extremely weathered rock		D-VD	
			2.0	234.90				TEST PIT DISCONTINUED @ 2.10 m STABLE REFUSAL BACKFILLED			

**Sketch & Other Observations**



This report of test pit must be read in conjunction with accompanying notes and abbreviations. It has been prepared for geotechnical purposes only, without attempt to assess possible contamination. Any references to potential contamination are for information only and do not necessarily indicate the presence or absence of soil or groundwater contamination.

CLIENT: FMG  
 PROJECT: North Star Magnetite Project  
 LOCATION: Pilbara Region  
 JOB NO: 117645032

COORDS: 713340 m E 7652590 m N MGA94 56  
 SURFACE RL: 268.00 m DATUM: AHD  
 PIT DEPTH: 2.50 m  
 BUCKET TYPE: 600 mm bucket

SHEET: 1 OF 1  
 MACHINE: Cat 307  
 CONTRACTOR: Cross Verwijmeren  
 LOGGED: BPC DATE: 14/12/11  
 CHECKED: DRA DATE: 7/2/12

Excavation			Sampling		Field Material Description							
METHOD	EXCAVATION RESISTANCE	WATER	DEPTH (metres)	DEPTH RL	SAMPLE OR FIELD TEST	RECOVERED GRAPHIC LOG	USCS SYMBOL	SOIL/ROCK MATERIAL DESCRIPTION	MOISTURE CONDITION	CONSISTENCY	DENSITY	STRUCTURE AND ADDITIONAL OBSERVATIONS
			0.0	268.00			GM	Silty GRAVEL fine grained, sub-rounded, grey brown, with low PI silt, dense roots to 3 mm diameter				
			0.20	267.80			GP	Sandy GRAVEL fine to coarse grained, to 120 mm, sub-rounded, red, with 10 - 20% fine to coarse grained, rounded sand, to cobble sized.	D	D		
			1.50	266.50	TP-44 1.5-1.9 BDS 1.50 m 2 Bags		GC	Clayey GRAVEL fine to coarse grained, to 150 mm, sub-rounded, grey with red, with 20 - 30% medium PI clay, to cobble sized.				
			1.90	266.10			GP	GRAVEL fine to coarse grained, angular, grey with red	M	VD		
			2.50	265.50				TEST PIT DISCONTINUED @ 2.50 m STABLE REFUSAL BACKFILLED				

**Sketch & Other Observations**




This report of test pit must be read in conjunction with accompanying notes and abbreviations. It has been prepared for geotechnical purposes only, without attempt to assess possible contamination. Any references to potential contamination are for information only and do not necessarily indicate the presence or absence of soil or groundwater contamination.

CLIENT: FMG  
 PROJECT: North Star Magnetite Project  
 LOCATION: Pilbara Region  
 JOB NO: 117645032

COORDS: 713435 m E 7652618 m N MGA94 56  
 SURFACE RL: 268.00 m DATUM: AHD  
 PIT DEPTH: 1.70 m  
 BUCKET TYPE: 600 mm bucket

SHEET: 1 OF 1  
 MACHINE: Cat 307  
 CONTRACTOR: Cross Verwijmeren  
 LOGGED: BPC DATE: 14/12/11  
 CHECKED: DRA DATE: 7/2/12

Excavation			Sampling		Field Material Description							
METHOD	EXCAVATION RESISTANCE	WATER	DEPTH (metres)	DEPTH RL	SAMPLE OR FIELD TEST	RECOVERED GRAPHIC LOG	USCS SYMBOL	SOIL/ROCK MATERIAL DESCRIPTION	MOISTURE CONDITION	CONSISTENCY	DENSITY	STRUCTURE AND ADDITIONAL OBSERVATIONS
			0.0	267.95			GM GP	<p>Silty GRAVEL fine grained, sub-rounded to sub-angular, grey brown, with 20% low PI silt</p> <p>Sandy GRAVEL fine to coarse grained, to 200 mm, rounded to sub-rounded, red brown, with 20% fine to coarse grained, sub rounded sand, to cobble sized</p>		D	D	
			1.70	266.30					TEST PIT DISCONTINUED @ 1.70 m STABLE REFUSAL BACKFILLED			

**Sketch & Other Observations**



This report of test pit must be read in conjunction with accompanying notes and abbreviations. It has been prepared for geotechnical purposes only, without attempt to assess possible contamination. Any references to potential contamination are for information only and do not necessarily indicate the presence or absence of soil or groundwater contamination.



# ROCK DESCRIPTION AND CLASSIFICATION

# APPENDIX B1

## TYPES

ORIGIN		FORMATION		EXAMPLES
Sedimentary	Clastic	Strengthening of sedimentary particles of older rocks		Conglomerate, sandstone, siltstone, shale
	Chemical	Precipitation from solution		Salt, gypsum, chert, some limestones
	Organic	Activity of organisms		Coal, some limestones
Pyroclastic		Ejected from volcanoes		Tuff, agglomerates, volcanic breccia
Metamorphic		Action of high temperatures and stresses on rock substances.		Slate, phyllite, schist, quartzite, gneiss
Igneous	Extrusive	Crystallisation of molten rock substance	Lava flows, fine grained or glassy, rapid cooling	Rhyolite, andesite, basalt
			Sills, dykes, medium grained or porphyritic	Porphyry, dolerite
	Intrusive		Deep seated masses, coarse grained, slow cooling	Granite, diorite, gabbro

## MATERIAL WEATHERING

Classification		Properties Compared to Fresh Rock			
		Colour	Fabric	Strength	
Residual Soil	RS	Completely changed	Completely lost	Exhibits soil properties; can be remoulded; may disintegrate in water	
Extremely Weathered	EW	Completely changed	Evident		
Highly Weathered	HW	Staining or bleaching affects the whole of the rock substance; other signs of decomposition evident.	Preserved	Strength not related to original fresh rock	
Moderately Weathered	MW		DW		Preserved
Slightly Weathered		SW	Partial staining or discoloration, developed from discontinuity surfaces. The colour and texture of fresh rock are distinguishable.	Preserved	Little or no change
Fresh		FR	No sign of decomposition or staining visible to the naked eye		

DW = Distinctly weathered

## DEFECTS

Layering	Bedding	Discontinuities parallel to the stratification, e.g. thin clay or graphite layers in sandstone.
	Foliation, Cleavage	Elongated or tabular minerals arranged near parallel to one another, micro-fractures may be present.
Fractures, Fractured Zones	Joint	Little tensile strength across the joint; planar, curved or irregular, open or unfilled; surfaces smooth or slickensided.
	Sheared Zone	Close joints or fracturing at a slight angle to boundaries with slightly curved, smooth or rough, slickensided surfaces; lenticular shapes.
Weak seams or zones	Crushed	Disoriented angular fragments of host rock; clay through to gravel sizes or mixtures; boundaries commonly slickensided.
	Decomposed	Discoloured and weakened host rock; host rock structure apparent; gradational boundaries
	Infilled	Soil materials; no host rock structure; may be layered parallel to boundaries.

## DEFECT SPACING

CLASSIFICATION	SPACING (mm)
Extremely wide	greater than 2000
Very wide	600 to 2000
Wide	200 to 600
Moderately wide	60 to 200
Close	20 to 60
Very close	6 to 20
Extremely close	less than 6

Note : Defect spacing is also quantified by the defect spacing column on the borelog.

## STRENGTH

CLASSIFICATION	Point Load Strength index $I_s$ (50) (MPa)
Extremely low	less than 0.03
Very low	0.03 to 0.1
Low	0.1 to 0.3
Medium	0.3 to 1
High	1 to 3
Very high	3 to 10
Extremely high	greater than 10

Note : Point load tests are shown on the logs. If they have not been carried out, no strength descriptors are used.

**CLIENT** Iron Bridge Operations Pty Ltd  
**JOB NUMBER** 114185.14

**JOB NAME** North Star Magnetite Project  
**JOB LOCATION** Pilbara, WA

**DATE STARTED** 09/02/18      **COMPLETED** 09/02/18  
**LOCATION** 0710610E 7654439N  
**EQUIPMENT** HQ Diamond Core Rig  
**REMARKS** Groundwater encountered at 6.6 m bgl

**R.L. SURFACE** 251.136      **DATUM** m  
**INCLINATION** 90°      **BEARING** ---  
**LOGGED BY** AP      **CHECKED BY** JL

Method	Water	TCR %	RQD %	RL (m)	Depth (m)	Graphic Log	Material Description Soil: type, USCS symbol, strength, plasticity or particle size, colour, secondary components, moisture condition  Rock: type, weathering, colour, fabric, estimated strength, structure and bedding	Weathering	Estimated Strength					IS <sub>(50)</sub> MPa D- diam- etral A- axial	Defect Spacing mm 20 60 200 600 2000	Defect Description	Well Details
									EL	VL	J	M	H				
		50	0	251		XXXXXX	<b>SILTSTONE</b> Extremely weathered, grey with some pale yellow brown stains. Fine grained, with very low strength, with trace clay and sand	EW									
		100	0	250	1	XXXXXX	becomes extremely to highly weathered, very low to low strength, grey with pale yellow and red brown staining, with clayey material at 1.4 m	EW/HW							Multiple clay parting and fractures, irregular, rough, stained, from 1.4 m to 6 m		
		66	0	249	2	XXXXXX									Seam, with clayey sand/fine gravel grey infill, irregular, rough, stained, at 2.8 m		
		66	0	248	3	XXXXXX									Seam, with clayey sand/fine gravel grey infill, irregular, rough, stained, at 3.8 m Seam, with clayey sand/fine gravel grey infill, irregular, rough, stained, at 3.9 m Seam, with clayey sand/fine gravel grey infill, irregular, rough, stained, at 4.25 m Multiple fractures with voids, with clayey/silty sand infill, irregular, rough, stained, from 4.5 m to 6 m		
		60	0	247	4	XXXXXX	red brown and orange staining between 3.9 m and 4.1 m with minor staining after 4.1 m								Multiple fractures, irregular, rough, from 6 m to 7.5 m		
		60	0	246	5	XXXXXX									Multiple fractures with clayey silty sand infill, grey, irregular, rough, from 7.5 m to 9 m		
		50	0	245	6	XXXXXX	grey with very minor to no staining after 6.0 m								Multiple fractures, irregular, rough, from 9		
		60	0	244	7	XXXXXX											
		40	0	243	8	XXXXXX											
		0	0		9	XXXXXX											

MPAW/ATC CORED BOREHOLE 114185.14 BH LOGS 9-11.GPJ\_GINT AUSTRALIA.GDT 12/11/18





**BH2A-01 (0.0 to 7.5 m)**



**BH2A-01 (7.5 to 14.0 m)**



**BH2A-01 (14.0 to 15.0 m)**



**CLIENT** Iron Bridge Operations Pty Ltd  
**JOB NUMBER** 114185.14

**JOB NAME** North Star Magnetite Project  
**JOB LOCATION** Pilbara, WA

**DATE STARTED** 02/09/18

**COMPLETED**

**R.L. SURFACE**

**DATUM**

**LOCATION** 0710576E 7654435N

**INCLINATION** 90°

**BEARING** ---

**EQUIPMENT** PQ Diamond Core Rig

**LOGGED BY** CJ

**CHECKED BY** JL

**REMARKS**

Method	Water	TCR %	RQD %	RL (m)	Depth (m)	Graphic Log	Material Description Soil: type, USCS symbol, strength, plasticity or particle size, colour, secondary components, moisture condition  Rock: type, weathering, colour, fabric, estimated strength, structure and bedding	Weathering	Estimated Strength					Is <sub>(50)</sub> MPa				Defect Spacing mm				Defect Description
									EL	VL	L	M	H	VH	EH	20	80	200	600	2000		
		100	32		10		<b>SANDSTONE</b> (continued)	HW														
		100	34		11															laminations evident		
		100	51		12																	
		100	25		13																	
		100	0		14															13.82 - 14.2 m fractured zone, rubble core pieces with some clay infill.		
		100	18		15		thin pale grey siltstone band (15 mm) dip 65° 14.51 m - 14.53 m highly weathered shale layer 14.70 - 15.75 m coarse grained, dark grey with some volcanic ash in sandstone matrix													14.51 m - 14.53 m highly weathered shale layer, 20 mm width, 70° dip		
		100	21		16		from 15.75 m, mostly fine grained, with faint cross bedded fabric and red brown staining															
		100	52		17		17.17 m extremely weathered shale layer, 15 mm width from 17.25 m, coarse grained, conglomeratic sandstone, high strength													17.17 m extremely weathered shale layer, 15 mm width, alpha 30°		
					18		<b>SANDSTONE</b> Moderately to highly weathered, fine grained, grey with red staining, massive, medium and high strength	MW/HW														

MPAW/ATC CORED BOREHOLE 114185.14 BH LOGS 9-11.GPJ\_GINT AUSTRALIA.GDT 12/11/18

**CLIENT** Iron Bridge Operations Pty Ltd  
**JOB NUMBER** 114185.14

**JOB NAME** North Star Magnetite Project  
**JOB LOCATION** Pilbara, WA

**DATE STARTED** 02/09/18      **COMPLETED**      **R.L. SURFACE**      **DATUM**  
**LOCATION** 0710576E 7654435N      **INCLINATION** 90°      **BEARING** ---  
**EQUIPMENT** PQ Diamond Core Rig      **LOGGED BY** CJ      **CHECKED BY** JL

**REMARKS**

Method	Water	TCR %	RQD %	RL (m)	Depth (m)	Graphic Log	Material Description Soil: type, USCS symbol, strength, plasticity or particle size, colour, secondary components, moisture condition  Rock: type, weathering, colour, fabric, estimated strength, structure and bedding	Weathering	Estimated Strength					Is <sub>(50)</sub> MPa	D- diam- etral A- axial	Defect Spacing mm	Defect Description
									EL	VL	L	M	H				
		100	52		19		<b>SANDSTONE</b> Moderately to highly weathered, fine grained, grey with red staining, massive, medium and high strength <i>(continued)</i>	MW/HW								from 18.5 m, joints in sandstone mostly irregular, rough, no infill	
		100	60		20												
		100	57		21												
		100	36		22		<b>SILTSTONE</b> Moderately weathered, grey and red brown, faintly foliated / bedded, high strength  22.23 m extremely weathered shale layer 50 mm thickness	MW								21.65 m fracture on lamination 65°  22.23 shale band bedding alpha 25°	
		100	85		23		<b>SANDSTONE</b> Moderately to highly weathered, fine grained, grey with red staining, faintly bedded / foliated, medium and high strength	MW/HW								23.7 - 23.8 m 65° red brown stained, joint bedding	
		100	27		24												
					25		25.00 - 25.04 m shale band, low strength									from 25.65 m rubble core	
					26		BH2A-01A terminated at 26m										
					27												

MPAW/ATC BOREHOLE 114185.14 BH LOGS 9-11.GPJ\_GINT AUSTRALIA.GDT 12/11/18



BH2A\_01A - 0.0 - 2.84 m



BH2A\_01A - 2.84 - 5.28 m



BH2A\_01A - 5.28 - 7.49 m



BH2A\_01A - 7.49 - 9.85 m



BH2A\_01A - 9.85 - 11.96 m



BH2A\_01A - 11.96 - 14.00 m



**BH2A\_01A - 14.00 - 16.36 m**



**BH2A\_01A - 16.36 - 18.50 m**



**BH2A\_01A - 18.50 - 20.69 m**



BH2A\_01A - 20.69 - 23.00 m



BH2A\_01A - 23.00 - 25.35 m







BH2A\_01A - 25.35 - 26.00 m

**CLIENT** Iron Bridge Operations Pty Ltd  
**JOB NUMBER** 114185.14

**JOB NAME** North Star Magnetite Project  
**JOB LOCATION** Pilbara, WA

**DATE STARTED** 09/02/18      **COMPLETED** 10/02/18      **R.L. SURFACE** 244.721      **DATUM** m  
**LOCATION** 0710418E 7654321N      **INCLINATION** 90°      **BEARING** ---  
**EQUIPMENT** HQ Diamond Core Rig      **LOGGED BY** AP      **CHECKED BY** JL  
**REMARKS** Groundwater encountered at 3.0 m bgl

Method	Water	TCR %	RQD %	RL (m)	Depth (m)	Graphic Log	Material Description Soil: type, USCS symbol, strength, plasticity or particle size, colour, secondary components, moisture condition  Rock: type, weathering, colour, fabric, estimated strength, structure and bedding	Weathering	Estimated Strength					Is <sub>(50)</sub> MPa			Defect Spacing mm			Defect Description
									EL	VL	L	M	H	VH	EH	A	B	C	20	
		15	0	244	1		<b>SANDY GRAVEL (CREEK DEPOSITS)</b> Fine to coarse, brown, with thin layering of red brown and white clayey material (river bed with layering over sand, silt and clay)													
				243	2															
		10	0	242	3		<b>CLAYEY GRAVEL</b> Fine to coarse, grey, brown and green grey (residual soil)													
		25	0	241	4															
				240	5															
		26	0	239	6		<b>SANDSTONE</b> Extremely weathered, grey, red brown and yellow brown, fine to coarse grained, very low strength	EW												Highly fractured, with yellow and pale brown clay infill, from 5.4 m to 6.0 m
				238	7		Drill hole terminated due to sand collapsing around the drill string causing reduced torque and jamming the barrel BH2A-02 terminated at 6m													
				237	8															
				236	9															

MPAW/ATC CORED BOREHOLE 114185.14 BH LOGS 9-11.GPJ\_GINT AUSTRALIA.GDT 12/11/18



**BH2A-02 (0.0 - 6.0 m)**

**CLIENT** Iron Bridge Operations Pty Ltd  
**JOB NUMBER** 114185.14

**JOB NAME** North Star Magnetite Project  
**JOB LOCATION** Pilbara, WA

**DATE STARTED** 31/08/18      **COMPLETED**      **R.L. SURFACE** 242.2      **DATUM** m  
**LOCATION** 0710463E 7654326N      **INCLINATION** 90°      **BEARING** ---  
**EQUIPMENT** PQ Diamond Core Rig      **LOGGED BY** CJ      **CHECKED BY** JL

**REMARKS**

Method	Water	TCR %	RQD %	RL (m)	Depth (m)	Graphic Log	Material Description Soil: type, USCS symbol, strength, plasticity or particle size, colour, secondary components, moisture condition  Rock: type, weathering, colour, fabric, estimated strength, structure and bedding	Weathering	Estimated Strength					Is <sub>(50)</sub> MPa D- diam- etral A- axial	Defect Spacing mm 20 80 200 600 2000	Defect Description
									EL	VL	L	M	H			
		55	0	242	1	.....	<b>SANDSTONE/SILTSTONE</b> Extremely weathered. Recovered as: Medium and coarse, angular siltstone and sandstone gravel, dark grey, grey and red brown.	EW								
		100	0	241	2	xxxxxx	<b>SILTSTONE</b> Highly weathered, grey and black with dark red brown laminations, low and medium strength	HW							1.35 - 2.05 m highly fractured core	
		100	0	240		xxxxxx	from 2.05 m with extremely weathered shale layers, very low and medium strength.								2.0 - 2.40 m 70° cleavage/bedding dip.	
		100	0	239	3		<b>SHALE</b> Highly weathered with extremely weathered sections of hard clay, grey and green grey with brown staining, subvertical cleavage/laminations, very low and low strength	EW/HW								
		26	0	238	4	.....	<b>SANDSTONE</b> Extremely / highly weathered, grey with brown and red brown mottling, medium and coarse grained, massive, low and medium strength.	EW/HW							4.0 - 4.60 m highly fractured core, some extremely weathered core with clayey sand pockets and calcite veining.	
		97	42	237	6	.....	<b>SANDSTONE</b> Moderately weathered, grey, fine and medium grained, high strength.	MW/HW							from 5.75 m fractures in sandstone mostly irregular, rough, open, clean or with minor clay infill.	
		100	69	236		.....									Sample 6.30 - 6.68 m UCS 60.7 MPa Shear failure.	
		100	80	235	7	.....										
		92	14	234	8	.....	8.1 - 8.45 m siltstone layer, highly weathered, medium strength.								laminations/fabric 70°	
					9	.....										

MPAW/ATC CORED BOREHOLE 114185.14 BH LOGS 9-11.GPJ\_GINT AUSTRALIA.GDT 12/11/18

CLIENT Iron Bridge Operations Pty Ltd

JOB NAME North Star Magnetite Project

JOB NUMBER 114185.14

JOB LOCATION Pilbara, WA

DATE STARTED 31/08/18

COMPLETED

R.L. SURFACE 242.2

DATUM m

LOCATION 0710463E 7654326N

INCLINATION 90°

BEARING ---

EQUIPMENT PQ Diamond Core Rig

LOGGED BY CJ

CHECKED BY JL

REMARKS

Method	Water	TCR %	RQD %	RL (m)	Depth (m)	Graphic Log	Material Description Soil: type, USCS symbol, strength, plasticity or particle size, colour, secondary components, moisture condition  Rock: type, weathering, colour, fabric, estimated strength, structure and bedding	Weathering	Estimated Strength					Is <sub>(50)</sub> MPa	D- diam- etral A- axial	Defect Spacing mm	Defect Description
									EL	VL	L	M	H				
		92	14	233				MW/HW									
					10		<b>SILTSTONE</b> Highly weathered, laminated, grey, red brown and pale brown, with thin sandstone layers 10 - 50 mm thickness, medium and high strength										
		100	17	232													
					11		11.1 - 11.5 m shale bed dip 65°										
		100	45	231				MW									
					12		from 11.95 m becoming moderately weathered, mostly dark grey, with grey sandstone laminations, high strength										
		63	25	230				SW/MW									
					13		from 12.75 m becoming slightly weathered to moderately weathered, high and very high strength										
		100	29	229													
					14			SW/MW								from 14.4 m fractures on siltstone laminations mostly tight, clean. Joints undulating/planar clean.	
		83	19	228													
					15												
		100	34	227													
					16		15.60 m becoming slightly weathered, dark grey / grey, laminated 65°	SW								15.6 m fabric shaley 65°	
		100	52	226													
					17												
					18												
					224												

MPAW/ATC CORED BOREHOLE 114185.14 BH LOGS 9-11.GPJ\_GINT AUSTRALIA.GDT 12/11/18

**CLIENT** Iron Bridge Operations Pty Ltd  
**JOB NUMBER** 114185.14

**JOB NAME** North Star Magnetite Project  
**JOB LOCATION** Pilbara, WA

**DATE STARTED** 31/08/18      **COMPLETED**      **R.L. SURFACE** 242.2      **DATUM** m  
**LOCATION** 0710463E 7654326N      **INCLINATION** 90°      **BEARING** ---  
**EQUIPMENT** PQ Diamond Core Rig      **LOGGED BY** CJ      **CHECKED BY** JL

**REMARKS**

Method	Water	TCR %	RQD %	RL (m)	Depth (m)	Graphic Log	Material Description Soil: type, USCS symbol, strength, plasticity or particle size, colour, secondary components, moisture condition  Rock: type, weathering, colour, fabric, estimated strength, structure and bedding	Weathering	Estimated Strength					Is <sub>(50)</sub> MPa D- diam- A- axial	Defect Spacing mm	Defect Description
									EL	VL	L	M	H			
		100	52		19	XXXXXXXXXXXXXXXXXXXX	<b>SILTSTONE (continued)</b>	SW							18.26 - 18.5 m high fractured core	
		100	49	223	20	XXXXXXXXXXXXXXXXXXXX	20 m subvertical bedding									
		100	60		21	XXXXXXXXXXXXXXXXXXXX									21.20 - 21.78 m subvertical joint undulating, smooth, clean	
		100	31	220	22	XXXXXXXXXXXXXXXXXXXX										
					23	.....	<b>SANDSTONE (GREYWACKE)</b> Freshly weathered, dark grey, fine and medium grained, massive, high and very high strength.									
		96	42		24	.....	24.1 - 24.63 m mineralized section, moderately weathered, grey and dark grey, high mica content, low and medium strength.	MW								
					25	.....	from 24.95 m medium and coarse grained, massive, very high strength	SW							25.2 m bedding joints 60° clean	
		100	71		26	.....										
					216		BH2A-02A terminated at 26.1m									
					27											
					215											

MPAW/ATC CORED BOREHOLE 114185.14 BH LOGS 9-11.GPJ\_GINT AUSTRALIA.GDT 12/11/18



BH2A\_02A - 0.0 - 2.05 m



BH2A\_02A - 2.05 - 4.21 m



BH2A\_02A - 4.21 - 6.58 m



BH2A\_02A - 6.58 - 8.89 m




BH2A\_02A - 8.89 - 11.10 m



BH2A\_02A - 11.10 - 13.47 m



BH2A\_02A - 13.47 - 15.49 m




BH2A\_02A - 15.49 - 17.93 m



BH2A\_02A - 17.93 - 19.84 m



BH2A\_02A - 19.84 - 22.36 m



BH2A\_02A - 22.36 - 24.53 m



BH2A\_02A - 24.53 - 26.10 m

CLIENT Iron Bridge Operations Pty Ltd

JOB NAME North Star Magnetite Project

JOB NUMBER 114185.14

JOB LOCATION Pilbara, WA

DATE STARTED 05/02/18

COMPLETED 08/02/18

R.L. SURFACE 256.064

DATUM m

LOCATION 0712082E 7653495N

INCLINATION 90°











BEARING ---

EQUIPMENT HQ Diamond Core Rig

LOGGED BY AP

CHECKED BY JL

REMARKS Groundwater encountered at 4.0 m bgl

Method	Water	TCR %	RQD %	RL (m)	Depth (m)	Graphic Log	Material Description Soil: type, USCS symbol, strength, plasticity or particle size, colour, secondary components, moisture condition  Rock: type, weathering, colour, fabric, estimated strength, structure and bedding	Weathering	Estimated Strength					Defect Spacing mm				Defect Description	
									EL	VL	L	M	H	VH	EH	20	80		200
		0	0		255		<b>GRAVELLY SAND (CREEK SAND)</b> Fine and medium, redbrown, with trace silt and clay												
		33	0		254		<b>SANDSTONE</b> Highly weathered, pale yellow brown/brown with mottled yellow and orange staining, fine to coarse grained with embedded fine gravel, very low to low strength, massive	HW											Parting, undulating, very rough, stained, from 2.8 m to 4.5 m
		27	6.7		252		becomes highly to moderately weathered, low to medium strength at 4.5 m	HW/MW											Joints and partings, planar, very rough, subhorizontal to 10°, from 4.5 m to 7.5 m
		95	77		251		becomes pale yellow brown with pale red brown and pale grey at 5.1 m												Crushed seam, irregular, very rough, stained, at 5.1 m
		62	50		250		with fine and medium gravel embedded after 5.6 m												Shear zone, 30 to 35°, planar, very rough, clean, at 5.2 m
		100	90		249														
		100	100		248		becomes moderately weathered with medium strength at 7.5 m with fine gravel after 7.7 m	MW											Seam, infilled with sand, very rough, stained, from 7.3 m to 7.4 m
					247														Sheared surface, 45 to 70°, planar, very rough, stained, at 7.4 m
																			Parting, planar, very rough, 0°, clean, from 7.5 m to 9 m
																			Sheared surface, 45 to 70°, planar, very rough, stained, at 7.65 m

MPAW/ATC CORED BOREHOLE 114185.14 BH LOGS 9-11.GPJ GINT AUSTRALIA.GDT 12/11/18

CLIENT Iron Bridge Operations Pty Ltd

JOB NAME North Star Magnetite Project

JOB NUMBER 114185.14

JOB LOCATION Pilbara, WA

DATE STARTED 05/02/18

COMPLETED 08/02/18

R.L. SURFACE 256.064

DATUM m

LOCATION 0712082E 7653495N

INCLINATION 90°

BEARING ---

EQUIPMENT HQ Diamond Core Rig

LOGGED BY AP

CHECKED BY JL

REMARKS Groundwater encountered at 4.0 m bgl


Method	Water	TCR %	RQD %	RL (m)	Depth (m)	Graphic Log	Material Description Soil: type, USCS symbol, strength, plasticity or particle size, colour, secondary components, moisture condition  Rock: type, weathering, colour, fabric, estimated strength, structure and bedding	Weathering	Estimated Strength					Is <sub>(50)</sub> MPa D- diam- A- axial	Defect Spacing mm 20 80 200 600 2000	Defect Description	
									EL	VL	L	M	H				VH
		93	70		10		<b>SANDSTONE</b> (continued)  becomes highly weathered with low to medium strength at 10.2 m with orange staining after 10.5 m	MW									Crushed seam, irregular, very rough, clean, from 10.2 m to 10.3 m Parting, planar, very rough, clean, from 10.3 m to 10.5 m Joints and partings, planar or undulating, very rough, stained, from 10.5 m to 12 m
		66	53		11			HW									Sheared zone, curved, rough, clean, at 11.4 m Sheared zone, planar, rough, coated, at 11.7 m Sheared zone, curved, rough, clean, at 11.8 m
		100	56		12		<b>SANDSTONE</b> Moderately to slightly weathered, medium to high strength, grey with minor pale yellow brown and red brown staining with trace embedded fine gravel at 12.15 m	MW/SW									Joints and partings, planar or undulating, very rough, clean, from 12 m to 13.5 m Seam, infilled with yellow brown grey clay, planar, very rough, stained, from 12.1 m to 12.15 m Sheared surface, 45 to 80°, planar, rough, stained, at 12.55 m
		100	26		13												Sheared surface, 45 to 80°, planar, rough, stained, at 13.1 m Sheared surface, 45 to 80°, planar, rough, stained, at 13.3 m Partings, planar, very rough, clean, from 13.5 m to 15 m Shear surface, 85 to 90°, planar, rough, with yellow staining, from 13.5 m to 14.5 m
		100	70		14												
		100	83		15												Joints and partings, 0°, planar, very rough, clean, from 15 m to 16.5 m
		100			16												Seam, infilled with yellow clay, rough, stained, at 15.9 m Shear surface, 70°, planar, rough, stained, at 16.3 m
		100			17		becomes fresh, high to very high strength, with minor staining to no staining at 16.6 m	FR									Shear surface, 45 to 50°, planar, very rough stained, at 16.6 m
		100			18												Partings, planar, very rough, clean, from 17 m to 18.5 m

MPAW/ATC CORED BOREHOLE 114185.14 BH LOGS 9-11.GPJ GINT AUSTRALIA.GDT 12/11/18

**CLIENT** Iron Bridge Operations Pty Ltd  
**JOB NUMBER** 114185.14


**JOB NAME** North Star Magnetite Project  
**JOB LOCATION** Pilbara, WA

**DATE STARTED** 05/02/18      **COMPLETED** 08/02/18      **R.L. SURFACE** 256.064      **DATUM** m  
**LOCATION** 0712082E 7653495N      **INCLINATION** 90°      **BEARING** ---  
**EQUIPMENT** HQ Diamond Core Rig      **LOGGED BY** AP      **CHECKED BY** JL  
**REMARKS** Groundwater encountered at 4.0 m bgl


Method	Water	TCR %	RQD %	RL (m)	Depth (m)	Graphic Log	Material Description Soil: type, USCS symbol, strength, plasticity or particle size, colour, secondary components, moisture condition  Rock: type, weathering, colour, fabric, estimated strength, structure and bedding	Weathering	Estimated Strength					Is <sub>(50)</sub> MPa	D- diam- etral A- axial	Defect Spacing mm	Defect Description
									EL	VL	L	M	H				
		100	100		19		<b>SANDSTONE</b> (continued)	FR									
		100	100	237	19												
					20		BH2A-03 terminated at 19.5m										
					21												
					22												
					23												
					24												
					25												
					26												
					27												



**BH2A-03 (0.0 - 8.5 m)**



**BH2A-03 (8.5 - 13.5 m)**



**BH2A-03 (13.5 - 18.5 m)**



**BH2A-03 (18.5 - 19.5 m)**

CLIENT Iron Bridge Operations Pty Ltd

JOB NAME North Star Magnetite Project

JOB NUMBER 114185.14

JOB LOCATION Pilbara, WA

DATE STARTED 11/02/18

COMPLETED 12/02/18

R.L. SURFACE 257.392

DATUM m

LOCATION 0711921E 7653330N

INCLINATION 90°

BEARING ---










EQUIPMENT HQ Diamond Core Rig

LOGGED BY AP

CHECKED BY JL

REMARKS Groundwater encountered at 6.4 m bgl

MPAW/ATC BOREHOLE 114185.14 BH LOGS 9-11.GPJ GINT AUSTRALIA.GDT 12/11/18

Method	Water	TCR %	RQD %	RL (m)	Depth (m)	Graphic Log	Material Description Soil: type, USCS symbol, strength, plasticity or particle size, colour, secondary components, moisture condition  Rock: type, weathering, colour, fabric, estimated strength, structure and bedding	Weathering	Estimated Strength					IS <sub>(50)</sub> MPa D- diam- etral A- axial	Defect Spacing mm	Defect Description	Well Details
									EL	VL	J	M	H				
		50	0	257	1		CLAYEY SAND Fine to coarse, red brown, with silt and gravel										
				256			becomes grey at 1.4 m										
		90	0	255	2		SHALE Extremely to highly weathered, pale grey with purple, orange and redbrown staining, fine grained, very low to low strength, foliated structure generally orientated at 80 to 87° to GL	EW/HW						fractured, with clayey sand/gravel infill, planar, slicken sided, smooth, coated, from 1.8 m to 3 m			
		100	0	254	3		becomes highly to moderately weathered, with low to medium strength at 3.0 m	HW/MW						Seam, calcite with gravel, irregular, rough, stained, from 2.7 m to 2.75 m			
		100	26	253	4								Sheared surface, planar, 0°, very rough, coating (white calcite), stained, from 3 m to 4.5 m				
		100	33	252	5		with only purple staining and minor orange and yellow staining after 4.5 m						Crushed seam, irregular, undulating, rough, stained, at 3.6 m				
		100	67	251	6		becomes moderately weathered, medium to high strength at 6.0 m	MW					Crushed seam, irregular, undulating, rough, stained, at 3.7 m				
		100	67	250	7		with red brown and pale purple staining dipping at 80° to 87° after 7.4 m						Crushed seam, irregular, rough, stained, at 4.2 m				
		100	67	249	8		with just red brown staining at 80° to 87° after 8.0 m						Crushed seam, irregular, rough, stained, at 4.9 m				
					9								Sheared surface, 0 - 5°, planar, smooth, clean, from 4.5 m to 6 m				
													Crushed seam, irregular, rough, stained, at 5.6 m				
													Crushed seam, irregular, rough, stained, at 5.9 m				
													Crushed seam, irregular, rough, stained, at 7 m				
													Sheared surface, 50 - 60°, planar, rough, stained, at 7 m				
													Sheared surface, planar, smooth/rough, clean, from 7.1 m to 7.5 m				
													Sheared surface, planar/undulating, rough, clean, from 7.5 m to 8.8 m				
													Crushed seam, irregular, rough, stained, at 8.8 m to 9 m				
													Highly fractured, with grey/red brown clay				

**CLIENT** Iron Bridge Operations Pty Ltd  
**JOB NUMBER** 114185.14

**JOB NAME** North Star Magnetite Project  
**JOB LOCATION** Pilbara, WA

**DATE STARTED** 11/02/18      **COMPLETED** 12/02/18  
**LOCATION** 0711921E 7653330N  
**EQUIPMENT** HQ Diamond Core Rig  
**REMARKS** Groundwater encountered at 6.4 m bgl


**R.L. SURFACE** 257.392      **DATUM** m  
**INCLINATION** 90°      **BEARING** ---  
**LOGGED BY** AP      **CHECKED BY** JL

Method	Water	TCR %	RQD %	RL (m)	Depth (m)	Graphic Log	Material Description Soil: type, USCS symbol, strength, plasticity or particle size, colour, secondary components, moisture condition  Rock: type, weathering, colour, fabric, estimated strength, structure and bedding	Weathering	Estimated Strength					IS <sub>(50)</sub> MPa D- diam- etral A- axial	Defect Spacing mm 20 60 200 600 2000	Defect Description	Well Details
									EV	VL	J	M	H				
		67	7	248	10		becomes extremely weathered, with very low strength, with fine grey quartz gravel after 9.0 m <b>SHALE (continued)</b>	EW/HW							infill, irregular, stepped, from 9 m to 11 m		
		100	53	246	11		becomes moderately weathered, low to medium strength at 11.0 m	MW							Sheared surface, planar, rough, clean, at 11.8 m Sheared surface, irregular, rough, stained, at 12.1 m		
		100	50	245	12										Sheared surface, irregular, rough, stained, at 12.6 m		
		100	70	244	13		becomes moderately to slightly weathered, medium to high strength, dark grey/grey with purple and red brown staining after 13.5 m	MW/SW							Seam, with cemented grey sand infill, 85 - 90°, rough, stepped, from 13.2 m to 13.3 m Sheared surface, 30 - 36°, planar/stepped, rough, clean, at 13.7 m Seam, 85 - 90°, with grey cemented sand, planar, rough, clean, at 14 m		
				243	14										Sheared surface, 30 - 36°, planar/stepped, rough, clean, at 14.7 m		
				242	15		BH2A-04 terminated at 15m										
				241	16												
				240	17												
					18												


MPAW/ATC CORED BOREHOLE 114185.14 BH LOGS 9-11.GPJ\_GINT AUSTRALIA.GDT 12/11/18



**BH2A-04 (0.0 - 5.5 m)**



**BH2A-04 (5.5 - 10.5 m)**












**BH2A-04 (10.5 - 15.0 m)**

**CLIENT** Iron Bridge Operations Pty Ltd  
**JOB NUMBER** 114185.14

**JOB NAME** North Star Magnetite Project  
**JOB LOCATION** Pilbara, WA

**DATE STARTED** 03/02/18      **COMPLETED** 05/02/18      **R.L. SURFACE** 258.913      **DATUM** m  
**LOCATION** 0711487E 7653040N      **INCLINATION** 90°      **BEARING** ---  
**EQUIPMENT** HQ Diamond Core Rig      **LOGGED BY** AP      **CHECKED BY** JL  
**REMARKS** Groundwater encountered at 4.2 m bgl

Method	Water	TCR %	RQD %	RL (m)	Depth (m)	Graphic Log	Material Description Soil: type, USCS symbol, strength, plasticity or particle size, colour, secondary components, moisture condition  Rock: type, weathering, colour, fabric, estimated strength, structure and bedding	Weathering	Estimated Strength					I <sub>s(50)</sub> MPa D- diam- etral A- axial	Defect Spacing mm	Defect Description	Well Details
									EL	VL	L	M	H				
		33	0	258	1		<b>SANDY GRAVEL/CLAYEY GRAVEL</b> Fine to coarse, reddish brown, with clay and silt										
		50	0	257	2												
		86	0	256	3		<b>SHALE</b> Extremely to highly weathered, pale grey with mottled reddish brown and orange, fine grained, very low to low strength, foliated structure with general orientation 80° to 90° from GL	EW/HW							Crushed seam, irregular, rough, from 3 m to 3.3 m		
		100	23	255	4										Infill cemented material, from 3.5 m to 3.6 m Crushed seam, irregular, rough, clean, from 3.6 m to 4.1 m		
		100	65	254	5		becomes highly to moderately weathered, grey mottled with lower staining of pale reddish brown and orange, with low to medium strength at 5 m	HW/MW							Shear zone, planar, smooth, clean, from 4.1 m to 4.3 m Crushed seam, irregular, smooth, from 4.3 m to 4.9 m		
		100	26	253	6										Joint and parting, 80 to 85°, planar, smooth, stained, from 4.9 m to 5.9 m		
		100	0	252	7										Shear zone, irregular, smooth, clean, from 6 m to 6.9 m		
		100	0	251	8										Crushed seam, irregular, rough, clean, from 6.9 m to 7.5 m		
		100	100	250	9										Joint, 85 to 90°, planar, clean, from 7.5 m to 8.6 m		
															Parting, stepped, smooth, clean, at 8.9 m Parting, stepped and irregular, smooth,		

MPAW/ATC BOREHOLE 114185.14 BH LOGS 9-11.GPJ\_GINT AUSTRALIA.GDT 12/11/18

**CLIENT** Iron Bridge Operations Pty Ltd  
**JOB NUMBER** 114185.14

**JOB NAME** North Star Magnetite Project  
**JOB LOCATION** Pilbara, WA

**DATE STARTED** 03/02/18      **COMPLETED** 05/02/18  
**LOCATION** 0711487E 7653040N  
**EQUIPMENT** HQ Diamond Core Rig  
**REMARKS** Groundwater encountered at 4.2 m bgl

**R.L. SURFACE** 258.913      **DATUM** m  
**INCLINATION** 90°      **BEARING** ---  
**LOGGED BY** AP      **CHECKED BY** JL

Method	Water	TCR %	RQD %	RL (m)	Depth (m)	Graphic Log	Material Description Soil: type, USCS symbol, strength, plasticity or particle size, colour, secondary components, moisture condition  Rock: type, weathering, colour, fabric, estimated strength, structure and bedding	Weathering	Estimated Strength					IS <sub>(50)</sub> MPa D- diam- etral A- axial	Defect Spacing mm 20 80 200 600 2000	Defect Description	Well Details
									EL	VL	J	M	H				
							becomes moderately weathered, with medium strength at 9 m <b>SHALE (continued)</b>	MW							from 9 m to 10 m		
		100	43		10										Crushed seam, irregular, slicken sided/smooth, from 10 m to 10.2 m		
					11										Joint, planar, rough, from 10.3 m to 10.5 m		
					12										Shear zone, planar, smooth, at 10.7 m		
		100	50		13										Crushed seam, planar, smooth, from 11 m to 11.2 m Parting, stepped, rough, clean, from 11.2 m to 11.7 m		
					14										Joint, 85 to 90°, planar, smooth, clean, from 11.7 m to 12 m Joints and partings, planar or stepped, slicken sided or rough, from 12 m to 13.2 m		
		100	66		15										Crushed seam, irregular, smooth, clean, from 13.2 m to 13.4 m		
					16										Seam, with white calcite, irregular, rough, at 13.7 m		
		100	66		17										Parting, stepped, rough, at 14.05 m		
					18										Parting, stepped, rough, at 14.4 m Crushed seam, irregular, smooth, from 14.5 m to 14.75 m Sheared surface, planar, rough, at 14.8 m		
							BH2A-05 terminated at 15m										

MPAW/ATC CORED BOREHOLE 114185.14 BH LOGS 9-11.GPJ\_GINT AUSTRALIA.GDT 12/11/18



BH2A-05 (0.0 - 6.5 m)



BH2A-05 (6.5 - 11.2 m)



BH2A-05 (11.2 - 15.0m)

CLIENT Iron Bridge Operations Pty Ltd

JOB NAME North Star Magnetite Project

JOB NUMBER 114185.14

JOB LOCATION Pilbara, WA

DATE STARTED 10/02/18

COMPLETED 10/02/18

R.L. SURFACE 272.676

DATUM m

LOCATION 0711793E 7652094N

INCLINATION 90°

BEARING ---

EQUIPMENT HQ Diamond Core Rig

LOGGED BY AP

CHECKED BY JL


REMARKS Groundwater encountered at 2.3 m bgl

Method	Water	TCR %	RQD %	RL (m)	Depth (m)	Graphic Log	Material Description		Weathering	Estimated Strength	Is(50) MPa	D- diam- etral A- axial	Defect Spacing mm	Defect Description
							Soil: type, USCS symbol, strength, plasticity or particle size, colour, secondary components, moisture condition	Rock: type, weathering, colour, fabric, estimated strength, structure and bedding						
							<b>SHALE</b> Extremely to highly weathered, pale grey with yellow, purple and orange staining, fine grained, very low to low strength, with a foliated structure generally oriented at 80° to 87° from the ground level		EL					
		50	0	272	1				EW/HW					Highly fractured, with red brown clay and sand infill, from 0.0 m to 1.6 m
				271	2		becomes highly weathered at 1.6 m		HW					Seam, infilled with red brown clayey sand, irregular, very rough, at 1.7 m
		100	0	270	3		becomes moderately weathered, with purple orange and redbrown minor staining after 2.5 m		MW					Sheared surface, stepped, rough, with white coating, at 2.7 m Sheared zone, stepped or irregular, 20 to 45°, rough, stained, from 3.0 to 4.5 m
		100	63	269	4									
		90	11	268	5									Seam, infilled with grey clay, irregular, rough, at 4.6 m Seam, infilled fine to coarse grey and yellow brown clayey sand of high plasticity with fine gravel of host rock, irregular, rough, between 5.0 m and 5.4 m
		100	91	267	6		becomes moderately to slightly weathered at 5.5 m		MW/SW					Sheared surface, planar, 10 to 20°, smooth, clean, at 5.95 m Sheared surface, planar, rough, clean, at 6.1 m Crushed seam, irregular, smooth, stained, from 6.4 m to 6.5 m
		100	75	266	7		becomes slightly weathered to fresh at 6.5 m		SW					Sheared surface, planar, smooth, clean, at 6.95 m Joints, planar, 70 to 85°, irregular, stained, from 7 m to 7.5 m
				265	8									Sheared surface, 0°, undulating, rough, stained, at 8.0 m
		100	96	264	9									Sheared surface, 0°, undulating, rough, stained, at 8.0 m

**CLIENT** Iron Bridge Operations Pty Ltd  
**JOB NUMBER** 114185.14


**JOB NAME** North Star Magnetite Project  
**JOB LOCATION** Pilbara, WA

**DATE STARTED** 10/02/18      **COMPLETED** 10/02/18      **R.L. SURFACE** 272.676      **DATUM** m  
**LOCATION** 0711793E 7652094N      **INCLINATION** 90°      **BEARING** ---  
**EQUIPMENT** HQ Diamond Core Rig      **LOGGED BY** AP      **CHECKED BY** JL  
**REMARKS** Groundwater encountered at 2.3 m bgl

Method	Water	TCR %	RQD %	RL (m)	Depth (m)	Graphic Log	Material Description Soil: type, USCS symbol, strength, plasticity or particle size, colour, secondary components, moisture condition  Rock: type, weathering, colour, fabric, estimated strength, structure and bedding	Weathering	Estimated Strength					Is <sub>(50)</sub> MPa	D- diam- A- axial	Defect Spacing mm	Defect Description
									EL	VL	L	M	H				
		100	100	263	10		<b>SHALE (continued)</b>	SW								Partings, irregular, rough, stained, at 9.15 m Sheared surface, irregular, smooth, stained, at 9.9 m	
					11		BH2A-06 terminated at 10m										
					12												
					13												
					14												
					15												
					16												
					17												
					18												



**BH2A-06 (0.0 - 5.5 m)**



**BH2A-06 (5.5 - 10.0m)**

**CLIENT** Iron Bridge Operations Pty Ltd  
**JOB NUMBER** 114185.14

**JOB NAME** North Star Magnetite Project  
**JOB LOCATION** Pilbara, WA

**DATE STARTED** 08/09/18      **COMPLETED**      **R.L. SURFACE** 251.4      **DATUM** m  
**LOCATION** 0710670E 7654621N      **INCLINATION** 90°      **BEARING** ---  
**EQUIPMENT** PQ Diamond Core Rig      **LOGGED BY** CJ      **CHECKED BY** JL

**REMARKS**

Method	Water	TCR %	RQD %	RL (m)	Depth (m)	Graphic Log	Material Description Soil: type, USCS symbol, strength, plasticity or particle size, colour, secondary components, moisture condition  Rock: type, weathering, colour, fabric, estimated strength, structure and bedding	Weathering	Estimated Strength					Is <sub>(50)</sub> MPa	D- diam- etral A- axial	Defect Spacing mm	Defect Description
									EL	VL	L	M	H				
		100	0	251	0	XXXXXX	<b>SILTSTONE</b> Highly weathered to extremely weathered, grey, purple and red laminated with shale layers, low and medium strength.	HW/EW									
					1	XXXXXX	becoming highly weathered grey and purple laminations, medium and high strength.	HW								clay filled joints in siltstone 1.02 m, 1.24m, 1.39m, 1.44m	
		96	9	250	2	XXXXXX							A 2.39				
					3	XXXXXX	<b>SHALE</b> Slightly weathered, grey and purple laminations with siltstone layering, medium strength.	SW								2.7 m - 4.45 m subvertical fractures mostly tight and irregular with no infill. Bedding fractures mostly planar and tight.	
		100	55	249	4	XXXXXX											
					5	XXXXXX	from 4.45 m moderately weathered, grey, sheared texture to shale, medium strength	MW/HW									
		100	15	248	6	XXXXXX											
		100	20	247	7	XXXXXX	<b>SILTSTONE</b> Moderately weathered, grey, laminated with shale partings, high strength	MW						A 1.91		Sample 6.00 - 6.50 m UCS 20.0 MPa. Modulus 6.81 GPa. Shear failure	
					8	XXXXXX	from 7.25 m sheared texture.									7.25 - 8.43 m fractures mostly irregular, rough in foliated shale	
		100	58	246	9	XXXXXX	<b>SHALE</b> Slightly and moderately weathered, grey and purple laminations with siltstone layering, low and medium strength.	SW/MW								7.82 - 8.43 m highly fracture core	
					10	XXXXXX	<b>SILTSTONE</b> Moderately to highly weathered, red grey and brown, laminated with shale layering, medium and high strength.	MW/HW									
		100	38	245		XXXXXX											

MPAW/ATC CORED BOREHOLE 114185.14 BH LOGS 9-11.GPJ\_GINT AUSTRALIA.GDT 12/11/18

**CLIENT** Iron Bridge Operations Pty Ltd  
**JOB NUMBER** 114185.14

**JOB NAME** North Star Magnetite Project  
**JOB LOCATION** Pilbara, WA

**DATE STARTED** 08/09/18      **COMPLETED**      **R.L. SURFACE** 251.4      **DATUM** m  
**LOCATION** 0710670E 7654621N      **INCLINATION** 90°      **BEARING** ---  
**EQUIPMENT** PQ Diamond Core Rig      **LOGGED BY** CJ      **CHECKED BY** JL

**REMARKS**

Method	Water	TCR %	RQD %	RL (m)	Depth (m)	Graphic Log	Material Description Soil: type, USCS symbol, strength, plasticity or particle size, colour, secondary components, moisture condition  Rock: type, weathering, colour, fabric, estimated strength, structure and bedding	Weathering	Estimated Strength					Is <sup>(50)</sup> MPa D- diam- A- axial	Defect Spacing mm	Defect Description
									EL	VL	L	M	H			
		100	38	242		XXXXXX	<b>SILTSTONE</b> Moderately to highly weathered, red grey and brown, laminated with shale layering, medium and high strength. (continued)	MW/HW								
		100	41	241	10		<b>SHALE</b> Slightly weathered with purple laminations, high / very high strength.	SW								@ 10.0 m foliation / bedding 75°
		100	77	240	11											
		100	87	239	12											
		100	87	238	13		<b>SHALE</b> Slightly weathered, grey, laminated with siltstone layering, medium strength.									12.70 - 15.0 m subvertical laminations 13.0 - 14.5 m shale fractures mostly subhorizontal, irregular, tight with no infill.
		100	7	237	14		from 14.5 m moderately to highly weathered, low and medium strength	MW/HW								
		100	7	236	15	XXXXXX	<b>SILTSTONE</b> Moderately weathered, grey and purple with red oxide staining, laminated with shale partings, medium and high strength	MW								fractures in siltstone mostly subhorizontal, irregular, tight or open with no infill.
		100	13	235	16	XXXXXX										
		100	21	234	17	XXXXXX										
		100	21	234	18	XXXXXX	17.90 - 18.25 m shale layer, moderately weathered, grey, low strength.									

MPAW/ATC CORED BOREHOLE 114185.14 BH LOGS 9-11.GPJ GINT AUSTRALIA.GDT 12/11/18

**CLIENT** Iron Bridge Operations Pty Ltd  
**JOB NUMBER** 114185.14

**JOB NAME** North Star Magnetite Project  
**JOB LOCATION** Pilbara, WA

**DATE STARTED** 08/09/18      **COMPLETED**      **R.L. SURFACE** 251.4      **DATUM** m  
**LOCATION** 0710670E 7654621N      **INCLINATION** 90°      **BEARING** ---  
**EQUIPMENT** PQ Diamond Core Rig      **LOGGED BY** CJ      **CHECKED BY** JL

**REMARKS**

Method	Water	TCR %	RQD %	RL (m)	Depth (m)	Graphic Log	Material Description Soil: type, USCS symbol, strength, plasticity or particle size, colour, secondary components, moisture condition  Rock: type, weathering, colour, fabric, estimated strength, structure and bedding	Weathering	Estimated Strength					Is <sub>(50)</sub> MPa D- diam- A- axial	Defect Spacing mm	Defect Description
									EL	VL	L	M	H			
		100	21	233	19	XXXXXX	<b>SILTSTONE (continued)</b>	MW								
		100	47	232	20	XXXXXX	20.0 - 21.05 m coarser grained, tending to sandstone								20.0 - 23.2 m siltstone fractures mostly subhorizontal, irregular, rough, tight with no infill.	
		100	49	231	21	XXXXXX	21.0 - 24.28 m shale/siltstone								20.85 m bedding 70°	
		100	28	229	22	XXXXXX										
		100	15	228	23	XXXXXX										
		100	29	226	24	XXXXXX										
					25		<b>SHALE</b> Slightly weathered, grey with purple laminations, medium strength.	SW							25.60 m lamination 80°	
					26		BH2A-07 terminated at 26.1m									
					27											

MPAW/ATC CORED BOREHOLE 114185.14 BH LOGS 9-11.GPJ\_GINT AUSTRALIA.GDT 12/11/18



BH2A\_07 - 0.0 - 2.50 m



BH2A\_07 - 2.50 - 4.90 m



BH2A\_07 - 4.90 - 7.00 m



BH2A\_07 - 7.00 - 8.96 m



BH2A\_07 - 8.96 - 11.29 m




BH2A\_07 - 11.29 - 13.59 m



BH2A\_07 - 13.59 - 15.70 m



BH2A\_07 - 15.70 - 18.24 m



BH2A\_07 - 18.24 - 20.56 m



BH2A\_07 - 20.56 - 22.91 m



BH2A\_07 - 22.91 - 25.11 m












BH2A\_07 - 25.11 - 26.10 m

**CLIENT** Iron Bridge Operations Pty Ltd  
**JOB NUMBER** 114185.14

**JOB NAME** North Star Magnetite Project  
**JOB LOCATION** Pilbara, WA

**DATE STARTED** 06/09/18      **COMPLETED**      **R.L. SURFACE** 253.6      **DATUM** m  
**LOCATION** 0710628E 7654504N      **INCLINATION** 90°      **BEARING** ---  
**EQUIPMENT** PQ Diamond Core Rig      **LOGGED BY** CJ      **CHECKED BY** JL

**REMARKS**

Method	Water	TCR %	RQD %	RL (m)	Depth (m)	Graphic Log	Material Description Soil: type, USCS symbol, strength, plasticity or particle size, colour, secondary components, moisture condition  Rock: type, weathering, colour, fabric, estimated strength, structure and bedding	Weathering	Estimated Strength					Is <sub>(50)</sub> MPa	D- diam- etral A- axial	Defect Spacing mm	Defect Description
									EL	VL	L	M	H				
		91	0	253			<b>CLAYEY GRAVEL (Possible drill pad fill)</b> Medium dense, fine to coarse, red brown  becoming red brown and white										
					1		<b>SANDSTONE</b> Extremely weathered, grey and white. Recovered as medium and coarse gravel.	EW									
		27	0	252	2											core typically fracture at start and end of drill runs (drilling induced).	
		23	0	251	3											Sample 3.0 - 3.38 m point load 0.65 MPa	
					4		<b>SANDSTONE</b> Extremely and highly weathered, grey and white with pale brown staining, medium grained, massive from 3.0 m, low and medium strength	HW/EW									
		100	0	249	5		4.5 - 5.0 m extremely weathered with siltstone layering highly fractured (rubble core)	EW								4.5 - 5.0 m highly fractured (rubble core)	
					6		from 5.0 m becoming highly weathered yellow brown and grey mottled, medium grained, low and medium strength	HW									5.8 m - 10.2 m fractures in sandstone mostly subhorizontal, irregular, open with some clay infill.
		100	8	248			6.40 - 6.78 m extremely weathered to highly weathered, white and pale grey, with silca cementation, low and medium strength	EW/HW									
					7		from 6.78 m, extremely to highly weathered, white and pale brown, low / medium strength	HW/EW									6.40 m - 6.78 m highly fractured, rubble core
		95	41	245	9												

MPAW/ATC CORED BOREHOLE 114185.14 BH LOGS 9-11.GPJ GINT AUSTRALIA.GDT 12/11/18

**CLIENT** Iron Bridge Operations Pty Ltd  
**JOB NUMBER** 114185.14

**JOB NAME** North Star Magnetite Project  
**JOB LOCATION** Pilbara, WA

**DATE STARTED** 06/09/18      **COMPLETED**      **R.L. SURFACE** 253.6      **DATUM** m  
**LOCATION** 0710628E 7654504N      **INCLINATION** 90°      **BEARING** ---  
**EQUIPMENT** PQ Diamond Core Rig      **LOGGED BY** CJ      **CHECKED BY** JL

**REMARKS**

Method	Water	TCR %	RQD %	RL (m)	Depth (m)	Graphic Log	Material Description Soil: type, USCS symbol, strength, plasticity or particle size, colour, secondary components, moisture condition  Rock: type, weathering, colour, fabric, estimated strength, structure and bedding	Weathering	Estimated Strength						Is <sub>(50)</sub> MPa D- diam- A- axial	Defect Spacing mm	Defect Description
									EL	VL	L	M	H	VH			
		95	41				<b>SANDSTONE</b> (continued)	HW/EW									
		100	19	244	10												
				243			<b>SHALE</b> Highly weathered, pale grey and pale brown, vertical bedding / cleavage, very low / low strength.	HW									
		87	7	242	11		<b>SANDSTONE</b> Highly weathered, pale grey with pale brown staining, medium grained, massive, medium / high strength	HW									
				241			<b>SHALE</b> Highly weathered, pale grey and pale brown, vertical bedding / cleavage, very low / low strength.	HW									
		93	48	240	13		<b>SANDSTONE</b> Moderately weathered, pale grey with pale brown staining, medium grained, massive, medium / high strength	HW/EW									12.75 m - 17.43 m joints in sandstone mostly subhorizontal, irregular, clean, either open or tight.
		79	67	239	15												
		100	50	238	16		from 15.90 m becoming highly weathered, dark grey brown										16.08 m & 16.40 m Bedding fractures mostly tight, planar 70°
		100	35	237	17												
		73	7	236	18		<b>SHALE</b> Highly weathered, pale grey dark grey, vertical bedding / cleavage, very low / low strength.										Shale vertically laminated / cleaved. Bedding fractures tight, planar.

MPAW/ATC CORED BOREHOLE 114185.14 BH LOGS 9-11.GPJ\_GINT AUSTRALIA.GDT 12/11/18

**CLIENT** Iron Bridge Operations Pty Ltd  
**JOB NUMBER** 114185.14

**JOB NAME** North Star Magnetite Project  
**JOB LOCATION** Pilbara, WA

**DATE STARTED** 06/09/18      **COMPLETED**      **R.L. SURFACE** 253.6      **DATUM** m  
**LOCATION** 0710628E 7654504N      **INCLINATION** 90°      **BEARING** ---  
**EQUIPMENT** PQ Diamond Core Rig      **LOGGED BY** CJ      **CHECKED BY** JL

**REMARKS**

Method	Water	TCR %	RQD %	RL (m)	Depth (m)	Graphic Log	Material Description Soil: type, USCS symbol, strength, plasticity or particle size, colour, secondary components, moisture condition  Rock: type, weathering, colour, fabric, estimated strength, structure and bedding	Weathering	Estimated Strength					Is <sub>(50)</sub> MPa D- diam- A- axial	Defect Spacing mm	Defect Description
									EL	VL	L	M	H			
		73	7	235	19		<b>SHALE</b> Highly weathered, pale grey dark grey, vertical bedding / cleavage, very low / low strength. (continued)									
		100	0	234	20		becoming moderately weathered, low strength	MW							20.24 m & 20.55 m irregular subhorizontal joints	
		100	0	233	21		<b>SANDSTONE</b> Moderately weathered, grey with red brown staining on fractures, medium grained, faintly laminated, medium / high strength	MW							21.0 - 22.45 m joints in sandstone mostly subhorizontal, irregular, open or tight, no infill.	
		100	49	232	22											
		100	63	231	23		<b>SHALE</b> Slightly weathered/ freshly weathered, grey / dark grey, laminated with thin siltstone layering low and medium strength bedding 70°	FR							22.5 m shale laminations 70° 22.75 m -23.1 m highly fractured core	
		100	63	230	24		<b>SANDSTONE</b> Slightly weathered, grey / dark grey, medium grained, laminated with siltstone layers, high / very high strength.	SW							from 23.8 m, joints in sandstone mostly rough, open or closed with no infill.	
		93	36	229	25		becoming grey and faintly laminated									
		93	36	228	26		<b>SANDSTONE</b> Moderately weathered, grey / dark grey, coarse grained with volcanic ash, medium / high strength.  becoming fine and medium grained, highly weathered	MW HW								
				227	27		BH2A-08 terminated at 26.1m									

MPAW/ATC BOREHOLE 114185.14 BH LOGS 9-11.GPJ\_GINT AUSTRALIA.GDT 12/11/18



BH2A\_08 - 0.0 - 3.21 m



BH2A\_08 - 3.21 - 5.81 m



BH2A\_08 - 5.81 - 8.04 m



BH2A\_08 - 8.04 - 10.41 m



BH2A\_08 - 10.41 - 12.51 m



BH2A\_08 - 12.51 - 15.02 m



BH2A\_08 - 15.02 - 17.46 m



BH2A\_08 - 17.46 - 20.16 m



BH2A\_08 - 20.16 - 22.41 m



**BH2A\_08 - 22.41 - 24.60 m**



**BH2A\_08 - 24.60 - 26.10 m**

**CLIENT** Iron Bridge Operations Pty Ltd  
**JOB NUMBER** 114185.14

**JOB NAME** North Star Magnetite Project  
**JOB LOCATION** Pilbara, WA

**DATE STARTED** 07/09/18      **COMPLETED**      **R.L. SURFACE** 253.6      **DATUM** m  
**LOCATION** 0710625E 7654503N      **INCLINATION** 90°      **BEARING** ---  
**EQUIPMENT** PQ Diamond Core Rig      **LOGGED BY** CJ      **CHECKED BY** JL

**REMARKS**

Method	Water	TCR %	RQD %	RL (m)	Depth (m)	Graphic Log	Material Description Soil: type, USCS symbol, strength, plasticity or particle size, colour, secondary components, moisture condition  Rock: type, weathering, colour, fabric, estimated strength, structure and bedding	Weathering	Estimated Strength						D- diam- A- axial	Defect Spacing mm	Defect Description
									EL	VL	L	M	H	VH			
							<b>GRAVEL (Possible drill pad fill)</b> Medium dense, fine to coarse, red brown with clay										
		43	0		253		<b>SANDSTONE/SHALE</b> Sandstone extremely to highly weathered with clayey sand pockets, medium and coarse grained, light grey with brown staining, massive, low strength and medium strength with interbedded Shale: pale grey, laminated very low / low strength.	EW/HW								Note broken core typically present at start and of drill runs (drilling induced).  Sandstone fractures predominately, irregular, rough, either clay filled or clean.	
					252		2.13 - 2.29 m highly weathered shale layer, very low strength										
		92	0		251												
					250												
		82	0		249												
					248		5.18 - 5.52 m highly weathered, grey shale layer, very low strength										
		67	0		247		6.0 m becoming highly weathered	HW									
		83	15		246												
					245		<b>SHALE/SILTSTONE</b> Shale: highly weathered / moderately weathered, pale grey with brown staining, laminated, low strength with interbedded Siltstone: highly weathered, laminated, medium strength	HW/MW								bedding 80° from 7.2 m, joints in shale mostly subhorizontal, irregular and rough. Bedding fractures mostly planar, smooth, tight.  8.1 - 8.4 m sandy material in core tray (presumed fall-in / bottom slough)	
		85	22														
		100	0														

MPAW/ATC CORED BOREHOLE 114185.14 BH LOGS 9-11.GPJ\_GINT AUSTRALIA.GDT 12/11/18

**CLIENT** Iron Bridge Operations Pty Ltd  
**JOB NUMBER** 114185.14

**JOB NAME** North Star Magnetite Project  
**JOB LOCATION** Pilbara, WA

**DATE STARTED** 07/09/18      **COMPLETED**      **R.L. SURFACE** 253.6      **DATUM** m  
**LOCATION** 0710625E 7654503N      **INCLINATION** 90°      **BEARING** ---  
**EQUIPMENT** PQ Diamond Core Rig      **LOGGED BY** CJ      **CHECKED BY** JL

**REMARKS**

Method	Water	TCR %	RQD %	RL (m)	Depth (m)	Graphic Log	Material Description Soil: type, USCS symbol, strength, plasticity or particle size, colour, secondary components, moisture condition  Rock: type, weathering, colour, fabric, estimated strength, structure and bedding	Weathering	Estimated Strength					Is <sub>(50)</sub> MPa D- diam- A- axial	Defect Spacing mm	Defect Description
									EL	VL	L	M	H			
		100	28	244	10		<b>SHALE/SILTSTONE</b> (continued)	HW/MW								
				243	11		from 10.5 m predominantly highly weathered siltstone, medium strength								9.95 - 10.95 m fractures mostly irregular and rough	
		95	49	242	12		from 10.95 m mostly shale, white and pale grey very low / low strength									
		100	0	241											lamination 80°	
					13		BH2A-08(A) terminated at 12.6m									
					14											
					15											
					16											
					17											
					18											



BH2A\_08A - 0.00 - 3.20 m



BH2A\_08A - 3.20 - 5.87 m



BH2A\_08A - 5.87 - 8.10 m



BH2A\_08A - 8.10 - 9.95 m



BH2A\_08A - 9.95 - 11.95 m





BH2A\_08A - 11.95 - 12.60 m

**CLIENT** Iron Bridge Operations Pty Ltd  
**JOB NUMBER** 114185.14

**JOB NAME** North Star Magnetite Project  
**JOB LOCATION** Pilbara, WA

**DATE STARTED** 28/08/18      **COMPLETED**      **R.L. SURFACE** 256.5      **DATUM** m  
**LOCATION** 0710395E 7654280N      **INCLINATION** 90°      **BEARING** ---  
**EQUIPMENT** PQ Diamond Core Rig      **LOGGED BY** CJ      **CHECKED BY** JL

**REMARKS**

Method	Water	TCR %	RQD %	RL (m)	Depth (m)	Graphic Log	Material Description Soil: type, USCS symbol, strength, plasticity or particle size, colour, secondary components, moisture condition  Rock: type, weathering, colour, fabric, estimated strength, structure and bedding	Weathering	Estimated Strength	Is <sub>(50)</sub> MPa D- diam- A- axial	Defect Spacing mm	Defect Description	
													EL
					256		<b>CLAYEY GRAVEL (Possible drill pad fill)</b> Medium dense, fine to coarse, red brown, with indurated core pieces.						
		41	0		1		<b>SANDSTONE/SILTSTONE</b> Sandstone, extremely / highly weathered, grey, white and red brown, medium and coarse grained interbedded with minor Siltstone/Shale layers; grey and dark grey, laminated, very low and low strength bedding 70°	EW/HW					Sandstone fractures typically irregular, rough, mostly open and clean with no infill. Laminations, wavy 5 - 15°. Core more fractured at start/end of drill runs (drilling induced fractures?).
					2								
		58	0		3		3.1 - 3.35 m extremely weathered, clayey sand with sandstone lithorelicts.						
					4								
		40	0		5		from 4.70 m becoming highly weathered, grey and pale brown, medium and coarse grained sandstone, medium and high strength	HW					Sample 2.24 - 2.40 m point load 0.15 MPa
					6								laminations subvertical and undulating
		90	0		7								5.70 - 9.20 m joints mostly irregular, rough, stained, open with no infill. Subvertical foliation
		100	41		8								
					9		8.10 - 8.75 m locally, extremely weathered, with red brown clayey sand pockets in fractures, low strength	EW					
		100	20										
		100	0					HW					

MPAW/ATC CORED BOREHOLE 114185.14 BH LOGS 9-11.GPJ GINT AUSTRALIA.GDT 12/11/18

**CLIENT** Iron Bridge Operations Pty Ltd  
**JOB NUMBER** 114185.14

**JOB NAME** North Star Magnetite Project  
**JOB LOCATION** Pilbara, WA

**DATE STARTED** 28/08/18      **COMPLETED**      **R.L. SURFACE** 256.5      **DATUM** m  
**LOCATION** 0710395E 7654280N      **INCLINATION** 90°      **BEARING** ---  
**EQUIPMENT** PQ Diamond Core Rig      **LOGGED BY** CJ      **CHECKED BY** JL

**REMARKS**

Method	Water	TCR %	RQD %	RL (m)	Depth (m)	Graphic Log	Material Description Soil: type, USCS symbol, strength, plasticity or particle size, colour, secondary components, moisture condition  Rock: type, weathering, colour, fabric, estimated strength, structure and bedding	Weathering	Estimated Strength					Is <sub>(50)</sub> MPa D- diam- A- axial	Defect Spacing mm 20 80 200 600 2000	Defect Description
									EL	VL	L	M	H			
				247	10		<b>SANDSTONE/SILTSTONE</b> (continued)	HW								
	100	44		246	11											
				245	12		11.80 - 12.2 m locally extremely weathered with red brown clay infill in fractures	EW								
				244	13			HW								
	100	28		243	14		<b>SILTSTONE/SHALE</b> Highly weathered grey and red brown, laminated, medium strength.									
				242	15		<b>SANDSTONE</b> Highly and moderately weathered, grey, white and red brown, pale grey, medium and high strength, massive	HW/MW								
	100	34		241	16											
				240	17		17.1 - 17.23 m mineralized section, with clay infill in fractures	HW								
	100	23		239	18		<b>SANDSTONE (Greywacke)</b> Moderately weathered, grey with red brown oxide staining on fractures, faintly bedded, medium and high strength.	MW								
															10.60 - 11.0 m irregular subvertical joints, clean or with minor infill.	

MPAW/ATC CORED BOREHOLE 114185.14 BH LOGS 9-11.GPJ GINT AUSTRALIA.GDT 12/11/18

**CLIENT** Iron Bridge Operations Pty Ltd  
**JOB NUMBER** 114185.14

**JOB NAME** North Star Magnetite Project  
**JOB LOCATION** Pilbara, WA

**DATE STARTED** 28/08/18      **COMPLETED**      **R.L. SURFACE** 256.5      **DATUM** m  
**LOCATION** 0710395E 7654280N      **INCLINATION** 90°      **BEARING** ---  
**EQUIPMENT** PQ Diamond Core Rig      **LOGGED BY** CJ      **CHECKED BY** JL

**REMARKS**

Method	Water	TCR %	RQD %	RL (m)	Depth (m)	Graphic Log	Material Description Soil: type, USCS symbol, strength, plasticity or particle size, colour, secondary components, moisture condition  Rock: type, weathering, colour, fabric, estimated strength, structure and bedding	Weathering	Estimated Strength					Defect Spacing mm	Defect Description
									EL	VL	L	M	H		
		100	29	238	19		<b>SANDSTONE (Greywacke) (continued)</b>	MW							
		100	66	237	20										19.6 m brown stained bedding joint, 65°
		100	30	236	21		20.78 - 21.13 m siltstone layer, grey, high strength								20.78 - 21.13 m siltstone fractures on laminations mostly undulating and tight, alpha 20 - 25°
				235	22		from 21.95 m slightly weathered, massive, high and very high strength	SW							Below 21.95 m joints mostly, rough with no infill, 10° - 30°
		100	56	234	23										Sample 23.00 - 23.35 m UCS 79.9 MPa. Shear failure
		100	69	233	24										
		100	69	232	25		21.43 m to 26.1 m moderately weathered, grey with red brown staining on fractures, high strength	MW							
		100	29	231	26		below 25.2 m, mineralized with irregular subvertical veining in core								from 25.25 m core fractures subvertical and on veining.
				230	27		BH2A-09 terminated at 26.1m								

MPAW/ATC CORED BOREHOLE 114185.14 BH LOGS 9-11.GPJ GINT AUSTRALIA.GDT 12/11/18



BH2A\_09 - 0.00 - 3.40 m



BH2A\_09 - 3.40 - 6.57 m



BH2A\_09 - 6.57 - 9.03 m



BH2A\_09 - 9.03 - 11.12 m



BH2A\_09 - 11.12 - 13.72 m



BH2A\_09 - 13.72 - 15.78 m



BH2A\_09 - 15.78 - 17.87 m



BH2A\_09 - 17.87 - 20.20 m



BH2A\_09 - 20.20 - 22.78 m



BH2A\_09 - 22.78 - 24.80 m












BH2A\_09 - 24.80 - 26.10 m

**CLIENT** Iron Bridge Operations Pty Ltd  
**JOB NUMBER** 114185.14

**JOB NAME** North Star Magnetite Project  
**JOB LOCATION** Pilbara, WA

**DATE STARTED** 12/09/18      **COMPLETED**      **R.L. SURFACE** 245.8      **DATUM** m  
**LOCATION** 0710659E 7654067N      **INCLINATION** 90°      **BEARING** ---  
**EQUIPMENT** PQ Diamond Core Rig      **LOGGED BY** CJ      **CHECKED BY** JL

**REMARKS**

Method	Water	TCR %	RQD %	RL (m)	Depth (m)	Graphic Log	Material Description Soil: type, USCS symbol, strength, plasticity or particle size, colour, secondary components, moisture condition  Rock: type, weathering, colour, fabric, estimated strength, structure and bedding	Weathering	Estimated Strength					Is <sub>(50)</sub> MPa D- diam- A- axial	Defect Spacing mm 20 80 200 600 2000	Defect Description
									EL	VL	L	M	H			
		42		245	1		<b>COBBLES (COLLUVIUM/ ALLUVIUM)</b> Medium dense, grey and red brown, with red brown sand and gravel maxtrix (probable boulders in core profile).								Borehole not physically logged by ATCW. Log generated from core images and FMG logging data.	
		100		244	2		from 1.95 m with clayey matrix between cobbles and boulders									
		80		243	3		<b>SHALE/SILTSTONE</b> Highly weathered, with extremely weathered sections of hard clay, grey with red ironstone layering, laminated, very low strength, bedding 65°	HW/EW						Shale fractures mostly irregular with rough or smooth surfaces. A few fractures with thin clay infill.		
		100		242	4											
		100		241	5											
		100		240	6									4.90 m laminations 50° - 60°		
		100		239	7		<b>SANDSTONE</b> Highly weathered with extremely weathered pockets of gravelly clay, brown and dark brown, medium and coarse grained, low and medium strength							5.4 m Red brown extremely weathered infill 60°		
		100		238	8		7.3 - 7.5 m laminated, grey and purple shale layer									
		100		237	9		from 8.0 m mostly moderately weathered, grey with some brown staining, medium and high strength	MW						8.85 m bedding fracture, planar, smooth, minor silt clay infill. 65°		

MPAW/ATC CORED BOREHOLE 114185.14 BH LOGS 9-11.GPJ GINT AUSTRALIA.GDT 12/11/18

**CLIENT** Iron Bridge Operations Pty Ltd  
**JOB NUMBER** 114185.14

**JOB NAME** North Star Magnetite Project  
**JOB LOCATION** Pilbara, WA

**DATE STARTED** 12/09/18      **COMPLETED**      **R.L. SURFACE** 245.8      **DATUM** m  
**LOCATION** 0710659E 7654067N      **INCLINATION** 90°      **BEARING** ---  
**EQUIPMENT** PQ Diamond Core Rig      **LOGGED BY** CJ      **CHECKED BY** JL


**REMARKS**

Method	Water	TCR %	RQD %	RL (m)	Depth (m)	Graphic Log	Material Description Soil: type, USCS symbol, strength, plasticity or particle size, colour, secondary components, moisture condition  Rock: type, weathering, colour, fabric, estimated strength, structure and bedding	Weathering	Estimated Strength					Is <sub>(50)</sub> MPa	D- diam- etral A- axial	Defect Spacing mm	Defect Description
									EL	VL	L	M	H				
		100		236	10		<b>SANDSTONE (continued)</b> from 9.15 m slightly weathered, grey, high strength	SW									
		100		235	11		9.8 m - 11.05 m with black volcanic clasts supported in sandstone matrix									fractures in sandstone mostly irregular and undulating with rough surface, < 30°	
		100		234	12												
		100		233	13		from 12.15 m, moderately weathered, medium and high strength	MW									
		100		232	14		from 12.70 m, slightly weathered, high strength	SW									
		100		231	15		from 13.45 m moderately weathered medium and high strength. Black volcanic clasts	MW								undulating clay filled fractures 11.33 m, 13.40 m, 13.98 m and 14.97 m.	
				230	16		BH2A-10 terminated at 15.2m										
				229	17												
				228	18												

MPAW/ATC CORED BOREHOLE 114185.14 BH LOGS 9-11.GPJ\_GINT AUSTRALIA.GDT 12/11/18



BH2A\_10 - 0.00 - 2.33 m



BH2A\_10 - 2.33 - 4.57 m



BH2A\_10 - 4.57 - 6.63 m



BH2A\_10 - 6.63 - 8.00 m



BH2A\_10 - 8.00 - 10.44 m



BH2A\_10 - 10.44 - 12.57 m



BH2A\_10 - 12.57 - 14.84 m












BH2A\_10 - 14.84 - 15.20 m

**CLIENT** Iron Bridge Operations Pty Ltd  
**JOB NUMBER** 114185.14

**JOB NAME** North Star Magnetite Project  
**JOB LOCATION** Pilbara, WA

**DATE STARTED** 13/09/18      **COMPLETED**      **R.L. SURFACE** 249.4      **DATUM** m  
**LOCATION** 0711176E 7654067N      **INCLINATION** 90°      **BEARING** ---  
**EQUIPMENT** HQ Diamond Core Rig      **LOGGED BY** CJ      **CHECKED BY** JL

**REMARKS**


Method	Water	TCR %	RQD %	RL (m)	Depth (m)	Graphic Log	Material Description Soil: type, USCS symbol, strength, plasticity or particle size, colour, secondary components, moisture condition  Rock: type, weathering, colour, fabric, estimated strength, structure and bedding	Weathering	Estimated Strength					Is <sub>(50)</sub> MPa	D- diam- etral A- axial	Defect Spacing mm	Defect Description
									EL	VL	L	M	H				
		61		249	1		<b>COBBLES (COLLUVIUM/ ALLUVIUM)</b> Medium dense, grey and dark grey with red brown sand and gravel matrix (probable cobbles and boulders in core profile).									Borehole not physically logged by ATCW. Log generated from core images and FMG logging data.	
		57		248	2												
		100		247	3		<b>SANDSTONE</b> Extremely weathered to CLAYEY SAND: weakly cemented, red brown and grey, with sandstone lithorelics.	EW									
		100		246	4		<b>SANDSTONE</b> Highly weathered, red brown with grey banding, low and medium strength.	HW						Sandstone fractures mostly, irregular or undulating with thin clayey sand infill. < 25°			
		100		245	5		<b>SILTSTONE</b> Highly weathered to moderately weathered, red brown with some grey, medium and high strength	HW						Siltstone fractures mostly, irregular and rough. < 25°			
		77		244	6									minor clay fill in fractures at 5.06 m, 5.51 m and 7.12 m.			
		92		242	7		subvertical fabric evident.										
		100		241	8		<b>SHALE</b> Slightly weathered, grey with subvertical dark red laminations, low and medium strength.	SW									
					9												

MPAW/ATC CORED BOREHOLE 114185.14 BH LOGS 9-11.GPJ GINT AUSTRALIA.GDT 12/11/18

BH2A-11 terminated at 9m



BH2A\_11 - 0.00 - 2.77 m



BH2A\_11 - 2.77 - 5.30 m



BH2A\_11 - 5.30 - 7.80 m














BH2A\_11 - 7.80 - 9.00 m

**CLIENT** Iron Bridge Operations Pty Ltd  
**JOB NUMBER** 114185.14

**JOB NAME** North Star Magnetite Project  
**JOB LOCATION** Pilbara, WA

**DATE STARTED** 11/09/18      **COMPLETED**      **R.L. SURFACE** 263.0      **DATUM** m  
**LOCATION** 0711666E 7653021N      **INCLINATION** 90°      **BEARING** ---  
**EQUIPMENT** PQ Diamond Core Rig      **LOGGED BY** CJ      **CHECKED BY** JL

**REMARKS**

Method	Water	TCR %	RQD %	RL (m)	Depth (m)	Graphic Log	Material Description Soil: type, USCS symbol, strength, plasticity or particle size, colour, secondary components, moisture condition  Rock: type, weathering, colour, fabric, estimated strength, structure and bedding	Weathering	Estimated Strength					Is <sub>(50)</sub> MPa	D- diam- etral A- axial	Defect Spacing mm	Defect Description
									EL	VL	L	M	H				
		87	0	262	1		<b>COBBLES (Colluvium)</b> Sandstone cobbles with red brown clayey gravel matrix. (Possible drill pad fill to approx. 0.3 m depth)										
		100	0	261	2		<b>SILTSTONE</b> Highly weathered, grey / dark grey with red brown staining, subvertical laminations/bedding, medium and high strength	HW									1.1 - 4.86 m siltstone fractures mostly irregular, rough and tight. Surfaces stained or with minor silt infill.
		93	0	260	3												
		100	8	259	4												
				258	5		<b>SHALE</b> Highly weathered, grey with red brown staining, vertical bedding cleavage, low strength.										4.86 - 5.45 m highly fractured shale layer
		93	37	257	6		<b>SILTSTONE</b> Highly weathered, dark grey, grey and purple, subvertical laminations/bedding, medium and high strength										5.6 - 5.80 m fractures in siltstone mostly subhorizontal, irregular, rough with no infill. Sample 5.70 - 6.06 m UCS 134.7 MPa. Shear Failure 5.9 m laminations 15-20°
		100	67	256	7												
				255	8												
		100	48	254	9		<b>SHALE</b> Extremely / highly weathered, grey with red brown staining, vertical bedding cleavage, very low strength.	EW/HW									
							<b>SILTSTONE</b> Highly weathered, dark grey, grey and purple, subvertical laminations/bedding, medium and high strength.	HW									
							<b>SILTSTONE</b>	SW									7.45 m white vein, tight.

MPAW/ATC CORED BOREHOLE 114185.14 BH LOGS 9-11.GPJ GINT AUSTRALIA.GDT 12/11/18





BH2A\_12 - 0.00 - 2.43 m



BH2A\_12 - 2.43 - 4.84 m



BH2A\_12 - 4.84 - 6.90 m



BH2A\_12 - 6.90 - 8.95 m



BH2A\_12 - 8.95 - 11.44 m



BH2A\_12 - 11.44 - 13.59 m



BH2A\_12 - 13.59 - 15.70 m



# REPORT OF BOREHOLE: BH01

CLIENT: Fortescue Metals Group Limited  
 PROJECT: North Star Magnetite Project  
 LOCATION: Pilbara Region  
 JOB NO: 117645032

POSITION:  
 COORDS: 710491.0 m E 7654795.0 m N MGA94 56  
 SURFACE RL: 266.00 m DATUM: AHD  
 INCLINATION: -90°  
 HOLE DIA: 142 mm HOLE DEPTH: 30.00 m

SHEET: 1 OF 1  
 DRILL RIG:  
 CONTRACTOR: McKAY  
 LOGGED: RF DATE: 11/12/11  
 CHECKED: GM DATE: 22/11/11

Drilling		Sampling	Field Material Description and Instrumentation					
METHOD	WATER	DEPTH (metres)	DEPTH RL	SAMPLE OR FIELD TEST	RECOVERED GRAPHIC LOG	SOIL/ROCK MATERIAL DESCRIPTION	AIRLIFT YIELD (L/s)	CONSTRUCTION
RC		0	266.00		.....	SANDSTONE, fine grained, red brown colour, medium/high strength		Backfill
		3.00	263.00			Interbedded SANDSTONE, fine grained, red brown, high strength and SILTSTONE pale grey, medium strength		Bentonite Seal (Wetted)
		5			.....			Gravel Pack
		15						Solid Casing 100mm
	20				.....			Bentonite Seal (Wetted)
	25							Gravel Pack
	27.00	239.00			.....	Interbedded SANDSTONE, fine grained, pale grey, high strength and SILTSTONE pale gray, medium strength		Slotted Casing 100mm
	30.00	236.00				END OF BOREHOLE @ 30.00 m		

GAP 8.07.2 LIB\GLB Log GAP WELL 117645032 - BOREHOLES NEW.GPJ <<DrawingFile>> 03/02/2012 17:57 8.2.856

This report of borehole must be read in conjunction with accompanying notes and abbreviations. It has been prepared for geotechnical purposes only, without attempt to assess possible contamination. Any references to potential contamination are for information only and do not necessarily indicate the presence or absence of soil or groundwater contamination.



# REPORT OF BOREHOLE: BH02

CLIENT: Fortescue Metals Group Limited  
 PROJECT: North Star Magnetite Project  
 LOCATION: Pilbara Region  
 JOB NO: 117645032

POSITION:  
 COORDS: 710144.0 m E 7654616.0 m N MGA94 56  
 SURFACE RL: 241.00 m DATUM: AHD  
 INCLINATION: -90°  
 HOLE DIA: 142 mm HOLE DEPTH: 30.00 m

SHEET: 1 OF 1  
 DRILL RIG:  
 CONTRACTOR: McKAY  
 LOGGED: RF DATE: 12/12/11  
 CHECKED: GM DATE: 22/11/11

Drilling		Sampling		Field Material Description and Instrumentation				
METHOD	WATER	DEPTH (metres)	DEPTH RL	SAMPLE OR FIELD TEST	RECOVERED GRAPHIC LOG	SOIL/ROCK MATERIAL DESCRIPTION	AIRLIFT YIELD (L/s)	CONSTRUCTION
RC		0	241.00			GP - Poorly graded Sandy GRAVEL. Medium size grained. Grey white and red brown colour, with some fine to coarse sand, traces of low plasticity fines.		<ul style="list-style-type: none"> <li>Bentonite Seal (Wetted)</li> <li>Gravel Pack</li> <li>Bentonite Seal (Wetted)</li> </ul>
		8.00	233.00			Interbedded SANDSTONE, medium to fine grained, yellow and grey colour, high strength and SILTSTONE pale grey colour, medium strength.		
		11.00	230.00			SILTSTONE. Red brown colour. Low/medium strength.		
		13.00	228.00			Interbedded SANDSTONE, fine grained, grey colour, high strength and SILTSTONE grey colour, medium strength		<ul style="list-style-type: none"> <li>Solid casing 100mm</li> </ul>
		18.00	223.00			Interbedded SANDSTONE, fine grained, red brown and yellow colour, high strength and SILTSTONE pale grey and red brown colour, medium strength		<ul style="list-style-type: none"> <li>Material collapsed</li> <li>Slotted casing 100mm</li> </ul>
		30.00	211.00			END OF BOREHOLE @ 30.00 m		

GAP 8.07.2 LIB\GLB Log GAP WELL 117645032 - BOREHOLES NEW.GPJ <<DrawingFile>> 03/02/2012 17:57 8.2.856

This report of borehole must be read in conjunction with accompanying notes and abbreviations. It has been prepared for geotechnical purposes only, without attempt to assess possible contamination. Any references to potential contamination are for information only and do not necessarily indicate the presence or absence of soil or groundwater contamination.



# REPORT OF BOREHOLE: BH05 A

CLIENT: Fortescue Metals Group Limited  
 PROJECT: North Star Magnetite Project  
 LOCATION: Pilbara Region  
 JOB NO: 117645032

POSITION:  
 COORDS: 710512.0 m E 7654257.0 m N MGA94 56  
 SURFACE RL: 245.00 m DATUM: AHD  
 INCLINATION: -90°  
 HOLE DIA: 142 mm HOLE DEPTH: 30.00 m

SHEET: 1 OF 1  
 DRILL RIG:  
 CONTRACTOR: McKAY  
 LOGGED: RF DATE: 12/12/11  
 CHECKED: GM DATE: 22/11/11

Drilling		Sampling	Field Material Description and Instrumentation					
METHOD	WATER	DEPTH (metres)	DEPTH RL	SAMPLE OR FIELD TEST	RECOVERED GRAPHIC LOG	SOIL/ROCK MATERIAL DESCRIPTION	AIRLIFT YIELD (L/s)	CONSTRUCTION
RC		0	245.00			GP - Poorly graded Sandy GRAVEL. Medium size grained. Grey white and red brown, with some fine to coarse sand, traces of low plasticity fines.		Backfill
		1.00	244.00			SILTSTONE pale grey colour, medium strength.		Bentonite Seal
		8.00	237.00			SANDSTONE, medium to fine grained, pale grey colour, high strength.		Gravel Pack
		15						Solid Casing 100mm
		20						Material collapsed
		25						Slotted casing 100mm
		30	215.00					Material collapsed
						END OF BOREHOLE @ 30.00 m		

GAP 8.07.2 LIB\GLB Log GAP WELL 117645032 - BOREHOLES NEW.GPJ <<DrawingFile>> 03/02/2012 17:57 8.2.856

This report of borehole must be read in conjunction with accompanying notes and abbreviations. It has been prepared for geotechnical purposes only, without attempt to assess possible contamination. Any references to potential contamination are for information only and do not necessarily indicate the presence or absence of soil or groundwater contamination.



# REPORT OF BOREHOLE: BH05 B

CLIENT: Fortescue Metals Group Limited  
 PROJECT: North Star Magnetite Project  
 LOCATION: Pilbara Region  
 JOB NO: 117645032

POSITION:  
 COORDS: 710512.0 m E 7654257.0 m N MGA94 56  
 SURFACE RL: 245.00 m DATUM: AHD  
 INCLINATION: -90°  
 HOLE DIA: 190 mm HOLE DEPTH: 8.20 m

SHEET: 1 OF 1  
 DRILL RIG:  
 CONTRACTOR: McKAY  
 LOGGED: RF DATE: 12/12/11  
 CHECKED: GM DATE: 22/11/11

Drilling		Sampling	Field Material Description and Instrumentation					
METHOD	WATER	DEPTH (metres)	DEPTH RL	SAMPLE OR FIELD TEST	RECOVERED GRAPHIC LOG	SOIL/ROCK MATERIAL DESCRIPTION	AIRLIFT YIELD (L/s)	CONSTRUCTION
RC		0	245.00			GP - Poorly graded Sandy GRAVEL. Medium size grained. Grey white and red brown, with some fine to coarse sand, traces of low plasticity fines.		
		1	244.00			SILTSTONE pale grey colour, medium strength.		
		8.20	236.80			END OF BOREHOLE @ 8.20 m		

GAP 8.07.2 LIB\GLB Log GAP WEL 117645032 - BOREHOLES NEW.GPJ <<DrawingFile>> 03/02/2012 17:57 8.2.856

This report of borehole must be read in conjunction with accompanying notes and abbreviations. It has been prepared for geotechnical purposes only, without attempt to assess possible contamination. Any references to potential contamination are for information only and do not necessarily indicate the presence or absence of soil or groundwater contamination.



# REPORT OF BOREHOLE: BH06 A

CLIENT: Fortescue Metals Group Limited  
 PROJECT: North Star Magnetite Project  
 LOCATION: Pilbara Region  
 JOB NO: 117645032

POSITION:  
 COORDS: 710279.0 m E 7654206.0 m N MGA94 56  
 SURFACE RL: 272.50 m DATUM: AHD  
 INCLINATION: -90°  
 HOLE DIA: 142 mm HOLE DEPTH: 72.00 m

SHEET: 1 OF 1  
 DRILL RIG:  
 CONTRACTOR: McKAY  
 LOGGED: RF DATE: 11/12/11  
 CHECKED: GM DATE: 22/11/11

Drilling				Sampling	Field Material Description and Instrumentation			
METHOD	WATER	DEPTH (metres)	DEPTH RL	SAMPLE OR FIELD TEST	RECOVERED GRAPHIC LOG	SOIL/ROCK MATERIAL DESCRIPTION	AIRLIFT YIELD (L/s)	CONSTRUCTION
		0	272.50			Interbedded SANDSTONE, fine grained, red brown, low strength and SILTSTONE pale grey, low strength		
		6.00	266.50			SANDSTONE, medium to fine grained, red brown and pale grey colour, low to medium strength.		Backfill
		14.00	258.50			SANDSTONE, medium grained, red brown and pale grey colour, medium strength.		Bentonite Seal (Wetted)
								Gravel Pack
		33.00	239.50			SANDSTONE, medium grained, pale grey colour, medium to high strength.		Solid Casing 100mm
								Material collapsed
		72.00	200.50			END OF BOREHOLE @ 72.00 m		Slotted Casing 100mm

GAP 8.07.2 LIB\GLB Log GAP WELL 117645032 - BOREHOLES NEW.GPJ <<DrawingFile>> 03/02/2012 17:57 8.2.856

This report of borehole must be read in conjunction with accompanying notes and abbreviations. It has been prepared for geotechnical purposes only, without attempt to assess possible contamination. Any references to potential contamination are for information only and do not necessarily indicate the presence or absence of soil or groundwater contamination.



# REPORT OF BOREHOLE: BH06 B

CLIENT: Fortescue Metals Group Limited  
 PROJECT: North Star Magnetite Project  
 LOCATION: Pilbara Region  
 JOB NO: 117645032

POSITION:  
 COORDS: 710279.0 m E 7654206.0 m N MGA94 56  
 SURFACE RL: 272.50 m DATUM: AHD  
 INCLINATION: -90°  
 HOLE DIA: 190 mm HOLE DEPTH: 6.50 m

SHEET: 1 OF 1  
 DRILL RIG:  
 CONTRACTOR: McKAY  
 LOGGED: RF DATE: 11/12/11  
 CHECKED: GM DATE: 22/11/11

Drilling				Sampling	Field Material Description and Instrumentation				
METHOD	WATER	DEPTH (metres)	DEPTH RL	SAMPLE OR FIELD TEST	RECOVERED GRAPHIC LOG	SOIL/ROCK MATERIAL DESCRIPTION	AIRLIFT YIELD (L/s)	CONSTRUCTION	
RC		0	272.50			Interbedded SANDSTONE, fine grained, red brown, low strength and SILTSTONE pale grey, low strength			
		1							
		2							
		3							
		4							
		5							
		6	266.50			SANDSTONE, medium to fine grained, red brown and pale grey colour, low to medium strength.			
		6.50	266.00			END OF BOREHOLE @ 6.50 m			
		7							

GAP 8.07.2 LIB\GLB Log GAP WELL 117645032 - BOREHOLES NEW.GPJ <<DrawingFile>> 03/02/2012 17:57 8.2.856

This report of borehole must be read in conjunction with accompanying notes and abbreviations. It has been prepared for geotechnical purposes only, without attempt to assess possible contamination. Any references to potential contamination are for information only and do not necessarily indicate the presence or absence of soil or groundwater contamination.



# REPORT OF BOREHOLE: BH11 A

CLIENT: Fortescue Metals Group Limited  
 PROJECT: North Star Magnetite Project  
 LOCATION: Pilbara Region  
 JOB NO: 117645032

POSITION:  
 COORDS: 711571.0 m E 7651947.0 m N MGA94 56  
 SURFACE RL: 285.50 m DATUM: AHD  
 INCLINATION: -90°  
 HOLE DIA: 190 mm HOLE DEPTH: 29.50 m

SHEET: 1 OF 1  
 DRILL RIG:  
 CONTRACTOR: McKAY  
 LOGGED: RF DATE: 10/12/11  
 CHECKED: GM DATE: 22/11/11

Drilling		Sampling		Field Material Description and Instrumentation				
METHOD	WATER	DEPTH (metres)	DEPTH RL	SAMPLE OR FIELD TEST	RECOVERED GRAPHIC LOG	SOIL/ROCK MATERIAL DESCRIPTION	AIRLIFT YIELD (L/s)	CONSTRUCTION
RC		0	285.50			SILTSTONE, pale grey colour, medium strength		
		6.00	279.50			SILTSTONE, red brown colour, medium strength		
		8.00	277.50			SILTSTONE, pale grey colour, medium strength		
		12.00	273.50			SILTSTONE, red brown and pale grey colour, medium strength. Minor interbedded MUDSTONE		Backfill
		15.00	270.50			SILTSTONE, pale grey colour, medium strength		Solid Casing 100mm
		20.00	265.50			SILTSTONE, grey to black colour, medium to high strength. Groundwater Encountered @ 20 m.		Bentonite Seal
		29.50	256.00			END OF BOREHOLE @ 29.50 m		Gravel Pack Slotted casing 100mm End Cap

GAP 8.07.2 LIB:GLB Log GAP WELL 117645032 - BOREHOLES NEW.GPJ <<DrawingFile>> 03/02/2012 17:57 8.2.856

This report of borehole must be read in conjunction with accompanying notes and abbreviations. It has been prepared for geotechnical purposes only, without attempt to assess possible contamination. Any references to potential contamination are for information only and do not necessarily indicate the presence or absence of soil or groundwater contamination.



# REPORT OF BOREHOLE: BH11 B

CLIENT: Fortescue Metals Group Limited  
 PROJECT: North Star Magnetite Project  
 LOCATION: Pilbara Region  
 JOB NO: 117645032

POSITION:  
 COORDS: 711571.0 m E 7651947.0 m N MGA94 56  
 SURFACE RL: 285.50 m DATUM: AHD  
 INCLINATION: -90°  
 HOLE DIA: 190 mm HOLE DEPTH: 8.50 m

SHEET: 1 OF 1  
 DRILL RIG:  
 CONTRACTOR: McKAY  
 LOGGED: RF DATE: 10/12/11  
 CHECKED: GM DATE: 22/11/11

Drilling		Sampling	Field Material Description and Instrumentation						
METHOD	WATER	DEPTH (metres)	DEPTH RL	SAMPLE OR FIELD TEST	RECOVERED GRAPHIC LOG	SOIL/ROCK MATERIAL DESCRIPTION	AIRLIFT YIELD (L/s)	CONSTRUCTION	
RC		0	285.50			SILTSTONE, pale grey colour, medium strength		<p>Bentonite Seal</p> <p>Solid Casing 100mm</p> <p>Gravel Pack</p> <p>Slotted Casing 100mm</p>	
		1							
		2							
		3							
		4							
		5							
		6	6.00	279.50			SILTSTONE, red brown colour, medium strength		
		8	8.00	277.50			SILTSTONE, pale grey colour, medium strength		
		8.50	277.00				END OF BOREHOLE @ 8.50 m		
			9						

GAP 8\_07.2 LIB\GLB Log GAP WELL 117645032 - BOREHOLES NEW.GPJ <<DrawingFile>> 03/02/2012 17:57 8.2.856

This report of borehole must be read in conjunction with accompanying notes and abbreviations. It has been prepared for geotechnical purposes only, without attempt to assess possible contamination. Any references to potential contamination are for information only and do not necessarily indicate the presence or absence of soil or groundwater contamination.



# REPORT OF BOREHOLE: BH17

CLIENT: Fortescue Metals Group Limited  
 PROJECT: North Star Magnetite Project  
 LOCATION: Pilbara Region  
 JOB NO: 117645032

POSITION:  
 COORDS: 712308.0 m E 7654002.0 m N MGA94 56  
 SURFACE RL: 334.50 m DATUM: AHD  
 INCLINATION: -90°  
 HOLE DIA: 142 mm HOLE DEPTH: 102.00 m

SHEET: 1 OF 1  
 DRILL RIG:  
 CONTRACTOR: McKAY  
 LOGGED: RF DATE: 14/12/11  
 CHECKED: GM DATE: 22/11/11

Drilling		Sampling	Field Material Description and Instrumentation					
METHOD	WATER	DEPTH (metres)	DEPTH RL	SAMPLE OR FIELD TEST	RECOVERED GRAPHIC LOG	SOIL/ROCK MATERIAL DESCRIPTION	AIRLIFT YIELD (L/s)	CONSTRUCTION
RC		0	2.00			GP-GM - Residual soil. Silty GRAVEL poorly graded. Coarse subangular particle. Red brown colour. Trace of low plasticity silt. Dry and dense CHERT. High to very high strength		Backfill
		332.50						Gravel Pack
		10						
		20						
		30						Bentonite Seal
		40						Gravel Pack
		50						Solid Casing 100mm
		60						
		70						Material collapsed
		80						
		90						
		100	102.00					Slotted Casing 100mm
		232.50				END OF BOREHOLE @ 102.00 m		

GAP 8.07.2 LIB\GLB Log GAP WELL 117645032 - BOREHOLES NEW.GPJ <<DrawingFile>> 03/02/2012 17:57 8.2.856

This report of borehole must be read in conjunction with accompanying notes and abbreviations. It has been prepared for geotechnical purposes only, without attempt to assess possible contamination. Any references to potential contamination are for information only and do not necessarily indicate the presence or absence of soil or groundwater contamination.



**PACKER TEST RESULT**





Hole ID: BH2A-01A

Tested by: CJ

Ground water level BGL (m)	9.7				
Packer seal section (m)	3.0 - 4.0		6.0 - 7.0		
Gauge pressure height above G.L (m)	0.5				
Maximum test pressure (KPa)	50				
Test pressures (KPa)	25%	12.5	50%	25	75% 40

Stage 1  
Stage 2  
Stage 3  
Stage 4  
Stage 5

Test Section (m)		Pressure (KPa)	Time (mins)	Water volume loss (l)	Q(l/min)	l/min/m	H <sub>loss</sub> (KPa)	Ht (KPa)	Lugeon Value (L)
From	To								
4	6	12.5	10	850	85	42.5	0	67.5	630
		25	10	646	64.6	32.3	0	80.0	404
		40	10	731	73.1	36.6	0	95.0	385
		25	10	612	61.2	30.6	0	80.0	383
		12.5	10	484	48.4	24.2	0	67.5	359



Method 1			Method 2		
<b>Interpretation</b>			Coefficient 1	0.4200	
Behaviour	Void Filling		Coefficient 2	0.0000	
Classification	Very High		Max pressure	1000	
Hydraulic Conductivity Range		cm/s	Representative lugeon value	<b>420</b>	
Condition of rock mass discontinuities	Open, closely spaced discontinuities, or voids				
Representative lugeon value	<b>359</b>				




Hole ID:	BH2A-01A
Tested by	CJ

Ground water level BGL (m)	9.7			
Packer seal section (m)	8.5 - 9.5 m		11.5 - 12.5 m	
Gauge pressure height above G.L (m)	0.5			
Maximum test pressure (KPa)	120			

Test pressures (KPa)	25%	30	50%	60	75%	90
----------------------	-----	----	-----	----	-----	----

Test Section (m)		Pressure (KPa)	Time (mins)	Water volume loss (l)	Q(l/min)	l/min/m	H <sub>loss</sub> (KPa)	Ht (KPa)	Lugeon Value (L)
From 9.5	To 11.5	30	10	848	84.8	42.40	0	132.0	321.21
		60	10	1397	139.7	69.85	0	162.0	431.17
		90	10	0	0	0.00	0	192.0	0.00
		60	10	0	0	0.00	0	162.0	0.00
		30	10	0	0	0.00	0	132.0	0.00

Stage 1  
Stage 2  
Stage 3  
Stage 4  
Stage 5



Method 1		Method 2	
<b>Interpretation</b>		Coefficient 1	
Behaviour	-	Coefficient 2	
Classification	-	Max pressure	1000
Hydraulic Conductivity Range	cm/s	Representative lugeon value	0
Condition of rock mass discontinuities	Open, closely spaced discontinuities, or voids		
Representative lugeon value	431	Incomplete test. Insufficient pump flow to achieve Stage 3 pressure of 90 kPa.	




Hole ID:	BH2A-01A
Tested by	CJ

Ground water level BGL (m)	9.7			
Packer seal section (m)	11.0 - 12.0 m		15.0 - 16.0 m	
Gauge pressure height above G.L (m)	0.5			
Maximum test pressure (KPa)	150			

Test pressures (KPa)	25%	40	50%	75	75%	115
----------------------	-----	----	-----	----	-----	-----

Test Section (m)		Pressure (KPa)	Time (mins)	Water volume loss (l)	Q(l/min)	l/min/m	H <sub>loss</sub> (KPa)	Ht (KPa)	Lugeon Value (L)
From	To								
12	15	40	10	1055	105.5	35.17	0	142.0	247.65
		75	10	0	0	0.00	0	177.0	0.00
		115	10	0	0	0.00	0	217.0	0.00
		75	10	0	0	0.00	0	177.0	0.00
		40	10	0	0	0.00	0	142.0	0.00

Stage 1  
Stage 2  
Stage 3  
Stage 4  
Stage 5



Method 1		Method 2	
Interpretation		Coefficient 1	
Behaviour	Void filling?	Coefficient 2	
Classification	Very High	Max pressure	1000
Hydraulic Conductivity Range	cm/s	Representative lugeon value	0
Condition of rock mass discontinuities	Open, closely spaced discontinuities, or voids		
Representative lugeon value	250	Test aborted at end of Stage 1. Unable to reach 2nd Stage pressure due to v. high flow (insufficient pump capacity).	





Hole ID:	BH2A-01A
Tested by	CJ

<b>PACKER TEST RESULT</b>		9.7				
Ground water level BGL (m)	16.5 - 17.5 m		19.5 - 20.5 m			
Packer seal section (m)	0.5					
Gauge pressure height above G.L (m)	225					
Maximum test pressure (KPa)	25%	60	50%	120	75%	175

Stage 1  
Stage 2  
Stage 3  
Stage 4  
Stage 5

From	To	Pressure (KPa)	Time (mins)	Water volume loss (l)	Q(l/min)	I/min/m	H <sub>loss</sub> (KPa)	Ht (KPa)	Lugeon Value (L)
17.5	19.5	60	10	54	5.4	2.70	0	162.0	16.67
		120	10	90	9	4.50	0	222.0	20.27
		175	10	129	12.9	6.45	0	277.0	23.29
		120	10	118	11.8	5.90	0	222.0	26.58
		60	10	98	9.8	4.90	0	162.0	30.25



Method 1			Method 2		
<b>Interpretation</b>			Coefficient 1	0.0234	
Behaviour	wash out		Coefficient 2	0.0000	
Classification	Medium		Max pressure	1000	
Hydraulic Conductivity Range	cm/s		Representative lugeon value	<b>23</b>	
Condition of rock mass discontinuities	Someopen				
Representative lugeon value	<b>30</b>				





Hole ID: BH2A-01A  
 Tested by: CJ

<b>PACKER TEST RESULT</b>	9.7	
Ground water level BGL (m)	22.0 - 23.0 m	
Packer seal section (m)	25.0 - 26.0 m	
Gauge pressure height above G.L (m)	0.5	
Maximum test pressure (KPa)	300	

<b>Test pressures (KPa)</b>	<b>25%</b>	75	<b>50%</b>	150	<b>75%</b>	220
-----------------------------	------------	----	------------	-----	------------	-----

Test Section (m)		Pressure (KPa)	Time (mins)	Water volume loss (l)	Q(l/min)	I/min/m	H <sub>loss</sub> (KPa)	Ht (KPa)	Lugeon Value (L)
From	To								
23	25	75	10	11.5	1.15	0.6	0	177.0	3
		150	10	11.5	1.15	0.6	0	252.0	2
		220	10	15.5	1.55	0.8	0	322.0	2
		150	10	11.5	1.15	0.6	0	252.0	2
		75	10	7.3	0.73	0.4	0	177.0	2

Stage 1  
 Stage 2  
 Stage 3  
 Stage 4  
 Stage 5



Method 1			Method 2		
<b>Interpretation</b>			Coefficient 1	0.0024	
Behaviour	Void Filling		Coefficient 2	0.0000	
Classification	Low		Max pressure	1000	
Hydraulic Conductivity Range		cm/s	Representative lugeon value	2	
Condition of rock mass discontinuities	Tight				
Representative lugeon value	2				





Hole ID:	BH2A-02A
Tested by	CJ

<b>PACKER TEST RESULT</b>				
Ground water level BGL (m)	2			
Packer seal section (m)	3		6	
Gauge pressure height above G.L (m)	0.5			
Maximum test pressure (KPa)	35			

Test pressures (KPa)	25%	10	50%	15	75%	20
----------------------	-----	----	-----	----	-----	----

Test Section (m)		Pressure (KPa)	Time (mins)	Water volume loss (l)	Q(l/min)	l/min/m	H <sub>loss</sub> (KPa)	Ht (KPa)	Lugeon Value (L)
From	To								
3	6	10	10	66.2	6.62	2.2	0	35.0	63
		15	10	55.2	5.52	1.8	0	40.0	46
		20	10	95	9.5	3.2	0	45.0	70
		15	10	54	5.4	1.8	0	40.0	45
		10	10	37	3.7	1.2	0	35.0	35

Stage 1  
Stage 2  
Stage 3  
Stage 4  
Stage 5



Method 1			Method 2		
<b>Interpretation</b>			Coefficient 1	0.0532	
Behaviour	Dilation/void filling		Coefficient 2	0.0000	
Classification	High		Max pressure	1000	
Hydraulic Conductivity Range		cm/s	Representative lugeon value	53	
Condition of rock mass discontinuities	Many Open				
Representative lugeon value	45				





Hole ID: BH2A-02A  
 Tested by: CJ

PACKER TEST RESULT	2	
Ground water level BGL (m)	2	
Packer seal section (m)	6.5	10.5
Gauge pressure height above G.L (m)	0.5	
Maximum test pressure (KPa)	60	

Test pressures (KPa)	25%	20	50%	30	75%	45
----------------------	-----	----	-----	----	-----	----

Test Section (m)		Pressure (KPa)	Time (mins)	Water volume loss (l)	Q(l/min)	I/min/m	H <sub>loss</sub> (KPa)	Ht (KPa)	Lugeon Value (L)
From 6.5 To 10.5		20	10	158.5	15.85	4.0	0	45.0	88
		30	10	133.5	13.35	3.3	0	55.0	61
		45	10	244.5	24.45	6.1	0	70.0	87
		30	10	134	13.4	3.4	0	55.0	61
		20	10	32	3.2	0.8	0	45.0	18

Stage 1  
 Stage 2  
 Stage 3  
 Stage 4  
 Stage 5



Method 1			Method 2		
<b>Interpretation</b>			Coefficient 1	0.0673	
Behaviour	Dilation / Void Filling		Coefficient 2	0.0000	
Classification	Very High		Max pressure	1000	
Hydraulic Conductivity Range		cm/s	Representative lugeon value	<b>67</b>	
Condition of rock mass discontinuities	Open closed space or voids				
Representative lugeon value	<b>61</b>				





Hole ID: BH2A-02A  
 Tested by: CJ

PACKER TEST RESULT	2	
Ground water level BGL (m)	2	
Packer seal section (m)	12	15
Gauge pressure height above G.L (m)	0.5	
Maximum test pressure (KPa)	100	

Test pressures (KPa)	25%	50	50%	75	75%	100
----------------------	-----	----	-----	----	-----	-----

Test Section (m)		Pressure (KPa)	Time (mins)	Water volume loss (l)	Q(l/min)	I/min/m	H <sub>loss</sub> (KPa)	Ht (KPa)	Lugeon Value (L)
From 12 To 15		50	10	82	8.2	2.73	0	75.0	36.44
		75	10	102.8	10.28	3.43	0	100.0	34.27
		100	10	126	12.6	4.20	0	125.0	33.60
		75	10	91	9.1	3.03	0	100.0	30.33
		50	10	59.8	5.98	1.99	0	75.0	26.58

Stage 1  
 Stage 2  
 Stage 3  
 Stage 4  
 Stage 5



Method 1			Method 2		
<b>Interpretation</b>			Coefficient 1	0.0325	
Behaviour	Void Filling		Coefficient 2	-0.3843	
Classification	Low		Max pressure	1000	
Hydraulic Conductivity Range		cm/s	Representative lugeon value	<b>32</b>	
Condition of rock mass discontinuities	Tight				
Representative lugeon value	<b>27</b>				





Hole ID: BH2A-02A  
 Tested by: CJ

PACKER TEST RESULT				
Ground water level BGL (m)	2			
Packer seal section (m)	16.5		20.5	
Gauge pressure height above G.L (m)	0.5			
Maximum test pressure (KPa)	140			

Test pressures (KPa)	25%	45	50%	95	75%	140
----------------------	-----	----	-----	----	-----	-----

Test Section (m)		Pressure (KPa)	Time (mins)	Water volume loss (l)	Q(l/min)	l/min/m	H <sub>loss</sub> (KPa)	Ht (KPa)	Lugeon Value (L)
From 16.5 To 20.5		45	10	25.5	2.55	0.64	0	70.0	9.11
		95	10	54.5	5.45	1.36	0	120.0	11.35
		140	10	68	6.8	1.70	0	165.0	10.30
		95	10	39.7	3.97	0.99	0	120.0	8.27
		45	10	27.5	2.75	0.69	0	70.0	9.82

Stage 1  
 Stage 2  
 Stage 3  
 Stage 4  
 Stage 5



Method 1			Method 2		
Interpretation			Coefficient 1	0.0100	
Behaviour	Laminar		Coefficient 2	0.0000	
Classification	Moderate		Max pressure	1000	
Hydraulic Conductivity Range		cm/s	Representative lugeon value	10	
Condition of rock mass discontinuities	Few partly open				
Representative lugeon value	10				





Hole ID: BH2A-02A  
 Tested by: CJ

PACKER TEST RESULT	2	
Ground water level BGL (m)	2	
Packer seal section (m)	22.5	24.5
Gauge pressure height above G.L (m)	0.75	
Maximum test pressure (KPa)	205	

Test pressures (KPa)	25%	70	50%	135	75%	205
----------------------	-----	----	-----	-----	-----	-----

Test Section (m)		Pressure (KPa)	Time (mins)	Water volume loss (l)	Q(l/min)	I/min/m	H <sub>loss</sub> (KPa)	Ht (KPa)	Lugeon Value (L)
From 22.5 To 24.5		70	10	4	0.4	0.20	0	97.5	2.05
		135	10	6.5	0.65	0.33	0	162.5	2.00
		205	10	10.3	1.03	0.51	0	232.5	2.22
		135	10	7.8	0.78	0.39	0	162.5	2.40
		70	10	5.5	0.55	0.28	0	97.5	2.82

Stage 1  
 Stage 2  
 Stage 3  
 Stage 4  
 Stage 5



Method 1		Method 2	
Interpretation		Coefficient 1	0.0022
Behaviour	wash out	Coefficient 2	0.0000
Classification	Moderate	Max pressure	1000
Hydraulic Conductivity Range	cm/s	Representative lugeon value	2
Condition of rock mass discontinuities	Few partly open		
Representative lugeon value	2		





Hole ID:	BH2A-03
Tested by:	AP

Ground water level BGL (m)	4			
Packer seal section (m)	6		7	
Gauge pressure height above G.L (m)	0.75			
Maximum test pressure (KPa)	80			

Test pressures (KPa)	25%	20	50%	40	75%	60
Test Section (m)						

Stage 1  
Stage 2  
Stage 3  
Stage 4  
Stage 5

From	To	Pressure (KPa)	Time (mins)	Water volume loss (l)	Q(l/min)	l/min/m	H <sub>loss</sub> (KPa)	Ht (KPa)	Lugeon Value (L)
7	10.5	20	10	2.5	0.25	0.07	0	67.5	1.06
		40	10	4.5	0.45	0.13	0	87.5	1.47
		60	10	5.5	0.55	0.16	0	107.5	1.46
		40	10	3.7	0.37	0.11	0	87.5	1.21
		20	10	2.5	0.25	0.07	0	67.5	1.06



Method 1			Method 2		
<b>Interpretation</b>			Coefficient 1	0.0013	
Behaviour	Dilation		Coefficient 2	0.0000	
Classification	Low		Max pressure	1000	
Hydraulic Conductivity Range	1e-5 to 6e-5	cm/s	Representative lugeon value	1	
Condition of rock mass discontinuities	Tight				
Representative lugeon value	1.06				





Hole ID: BH2A-03  
 Tested by: AP

PACKER TEST RESULT	4	
Ground water level BGL (m)	4	
Packer seal section (m)	10.5	11.5
Gauge pressure height above G.L (m)	0.75	
Maximum test pressure (KPa)	130	

Test pressures (KPa)	25%	30	50%	70	75%	100
----------------------	-----	----	-----	----	-----	-----

Test Section (m)		Pressure (KPa)	Time (mins)	Water volume loss (l)	Q(l/min)	l/min/m	H <sub>loss</sub> (KPa)	Ht (KPa)	Lugeon Value (L)
From	To								
11.5	15	30	10	25	2.5	0.71	0	77.5	9.22
		70	10	29	2.9	0.83	0	117.5	7.05
		100	10	47.5	4.75	1.36	0	147.5	9.20
		70	10	38	3.8	1.09	0	117.5	9.24
		30	10	28	2.8	0.80	0	77.5	10.32

Stage 1  
 Stage 2  
 Stage 3  
 Stage 4  
 Stage 5



Method 1			Method 2		
<b>Interpretation</b>			Coefficient 1	0.0088	
Behaviour	Turbulent or wash out		Coefficient 2	0.0000	
Classification	Moderate		Max pressure	1000	
Hydraulic Conductivity Range	6e-5 to 2e-4	cm/s	Representative lugeon value	9	
Condition of rock mass discontinuities	Few partly open				
Representative lugeon value	10.32				

**PACKER TEST RESULT**





Hole ID:	BH2A-05
Tested by	AP

Ground water level BGL (m)	4.23					
Packer seal section (m)	6		7			
Gauge pressure height above G.L (m)	0.75					
Maximum test pressure (KPa)	80					
Test pressures (KPa)	25%	20	50%	40	75%	60

Test Section (m)		Pressure (KPa)	Time (mins)	Water volume loss (l)	Q(l/min)	l/min/m	H <sub>loss</sub> (KPa)	Ht (KPa)	Lugeon Value (L)
From	To								
7	10.5	20	10	189	18.9	5.4	6	63.8	85
		40	10	292	29.2	8.3	15	74.8	112
		60	10	384	38.4	11.0	18	91.8	120
		40	10	241	24.1	6.9	10	79.8	86
		20	10	185	18.5	5.3	6	63.8	83

Stage 1  
Stage 2  
Stage 3  
Stage 4  
Stage 5



Method 1			Method 2		
<b>Interpretation</b>			Coefficient 1	0.1003	
Behaviour	Dilation		Coefficient 2	0.0000	
Classification	High		Max pressure	1000	
Hydraulic Conductivity Range	6e-4 to 1e-3	cm/s	Representative lugeon value	<b>100</b>	
Condition of rock mass discontinuities	Many Open				
Representative lugeon value	<b>83</b>				





Hole ID:	BH2A-05
Tested by	AP

Ground water level BGL (m)	4.23			
Packer seal section (m)	9	10		
Gauge pressure height above G.L (m)	0.8			
Maximum test pressure (KPa)	120			

Test pressures (KPa)	25%	30	50%	60	75%	90
----------------------	-----	----	-----	----	-----	----

Test Section (m)		Pressure (KPa)	Time (mins)	Water volume loss (l)	Q(l/min)	I/min/m	H <sub>loss</sub> (KPa)	Ht (KPa)	Lugeon Value (L)
From	To								
10	15	30	10	487	48.7	9.7	30	50.3	194
		60	10	613	61.3	12.3	45	65.3	188
		90	10	667	66.7	13.3	45	95.3	140
		60	10	574	57.4	11.5	45	65.3	176
		30	10	350	35	7.0	16	64.3	109

Stage 1  
Stage 2  
Stage 3  
Stage 4  
Stage 5



Method 1			Method 2		
<b>Interpretation</b>			Coefficient 1	0.1550	
Behaviour	Void Filling		Coefficient 2	0.0000	
Classification	Very High		Max pressure	1000	
Hydraulic Conductivity Range	> 1e-3	cm/s	Representative lugeon value	<b>155</b>	
Condition of rock mass discontinuities	Open closed space or voids				
Representative lugeon value	<b>109</b>				

**STRADDLE PACKER TEST RESULT**





Hole ID:	BH2A-07
Tested by:	CJ

Ground water level BGL (m)	9					
Packer seal section (m)	7.5	9.5				
Gauge pressure height above G.L (m)	0.5					
Maximum test pressure (KPa)	100					
Test pressures (KPa)	25%	25	50%	50	75%	75

Test Section (m)		Pressure (KPa)	Time (mins)	Water volume loss (l)	Q(l/min)	l/min/m	H <sub>loss</sub> (KPa)	Ht (KPa)	Lugeon Value (L)
7.5	9.5	25	10	22.4	2.24	1.1	0	115.0	10
		50	10	28.2	2.82	1.4	0	140.0	10
		75	10	38.2	3.82	1.9	0	165.0	12
		50	10	30.5	3.05	1.5	0	140.0	11
		25	10	24.5	2.45	1.2	0	115.0	11

Stage 1  
Stage 2  
Stage 3  
Stage 4  
Stage 5



Method 1			Method 2		
<b>Interpretation</b>			Coefficient 1	0.0107	
Behaviour	Dilation		Coefficient 2	0.0000	
Classification	Moderate		Max pressure	1000	
Hydraulic Conductivity Range		cm/s	Representative lugeon value	<b>11</b>	
Condition of rock mass discontinuities	Few partly open				
Representative lugeon value	<b>12</b>				

**STRADDLE PACKER TEST RESULT**





Hole ID:	BH2A-07
Tested by:	CJ

Ground water level BGL (m)	21.5					
Packer seal section (m)	10	12				
Gauge pressure height above G.L (m)	0					
Maximum test pressure (KPa)	120					
Test pressures (KPa)	25%	30	50%	60	75%	90

Test Section (m)		Pressure (KPa)	Time (mins)	Water volume loss (l)	Q(l/min)	I/min/m	H <sub>loss</sub> (KPa)	Ht (KPa)	Lugeon Value (L)
From 10	To 12	30	10	1.8	0.18	0.09	0	140.0	0.6
		60	10	2.4	0.24	0.12	0	170.0	0.7
		90	10	4.1	0.41	0.21	0	200.0	1.0
		60	10	3.3	0.33	0.16	0	170.0	1.0
		30	10	2.4	0.24	0.12	0	140.0	0.9

Stage 1  
Stage 2  
Stage 3  
Stage 4  
Stage 5



Method 1			Method 2		
<b>Interpretation</b>			Coefficient 1	0.0009	
Behaviour	Dilation		Coefficient 2	0.0000	
Classification	Very Low		Max pressure	1000	
Hydraulic Conductivity Range	cm/s		Representative lugeon value	1	
Condition of rock mass discontinuities	Very Tight				
Representative lugeon value	0.6				

**STRADDLE PACKER TEST RESULT**





Hole ID:	BH2A-07
Tested by	CJ

Ground water level BGL (m)	21.5					
Packer seal section (m)	15	17				
Gauge pressure height above G.L (m)	0					
Maximum test pressure (KPa)	180					
Test pressures (KPa)	25%	45	50%	90	75%	135

Test Section (m)		Pressure (KPa)	Time (mins)	Water volume loss (l)	Q(l/min)	I/min/m	H <sub>loss</sub> (KPa)	Ht (KPa)	Lugeon Value (L)
From 15	To 17	45	10	12.7	1.27	0.63	0	205.0	3.1
		90	10	15.6	1.56	0.78	0	250.0	3.1
		135	10	22.3	2.23	1.12	0	295.0	3.8
		90	10	16.6	1.66	0.83	0	250.0	3.3
		45	10	13.7	1.37	0.69	0	205.0	3.3

Stage 1  
Stage 2  
Stage 3  
Stage 4  
Stage 5



Method 1			Method 2		
<b>Interpretation</b>			Coefficient 1	0.0034	
Behaviour	Laminar		Coefficient 2	0.0000	
Classification	Low		Max pressure	1000	
Hydraulic Conductivity Range	cm/s		Representative lugeon value	3	
Condition of rock mass discontinuities	Tight				
Representative lugeon value	3.3				

**STRADDLE PACKER TEST RESULT**





Hole ID: BH2A-07  
Tested by: CJ

Ground water level BGL (m)	21.5					
Packer seal section (m)	18.5	20.5				
Gauge pressure height above G.L (m)	0.5					
Maximum test pressure (KPa)	235					
Test pressures (KPa)	25%	55	50%	110	75%	175

Test Section (m)		Pressure (KPa)	Time (mins)	Water volume loss (l)	Q(l/min)	I/min/m	H <sub>loss</sub> (KPa)	Ht (KPa)	Lugeon Value (L)
From 18.5 To 20.5		55	10	3	0.3	0.15	0	255.0	0.6
		110	10	3	0.3	0.15	0	310.0	0.5
		175	10	4.3	0.43	0.22	0	375.0	0.6
		110	10	3.6	0.36	0.18	0	310.0	0.6
		55	10	3.4	0.34	0.17	0	255.0	0.7

Stage 1  
Stage 2  
Stage 3  
Stage 4  
Stage 5



Method 1			Method 2		
<b>Interpretation</b>			Coefficient 1	0.0006	
Behaviour	Turbulant		Coefficient 2	0.0000	
Classification	Very Low		Max pressure	1000	
Hydraulic Conductivity Range		cm/s	Representative lugeon value	1	
Condition of rock mass discontinuities	Very Tight				
Representative lugeon value	0.5				

**STRADDLE PACKER TEST RESULT**





Hole ID:	BH2A-07
Tested by	CJ

Ground water level BGL (m)	21.5			
Packer seal section (m)	21.5	23.5		
Gauge pressure height above G.L (m)	0.5			
Maximum test pressure (KPa)	280			

Test pressures (KPa)	25%	75	50%	140	75%	210
----------------------	-----	----	-----	-----	-----	-----

Test Section (m)		Pressure (KPa)	Time (mins)	Water volume loss (l)	Q(l/min)	I/min/m	H <sub>loss</sub> (KPa)	Ht (KPa)	Lugeon Value (L)
21.5	23.5	75	10	7.8	0.78	0.39	0	295.0	1.3
		140	10	10.6	1.06	0.53	0	360.0	1.5
		210	10	16.8	1.68	0.84	0	430.0	2.0
		140	10	12.4	1.24	0.62	0	360.0	1.7
		75	10	9.4	0.94	0.47	0	295.0	1.6

Stage 1  
Stage 2  
Stage 3  
Stage 4  
Stage 5



Method 1			Method 2		
<b>Interpretation</b>			Coefficient 1	0.0017	
Behaviour	Dilation		Coefficient 2	0.0000	
Classification	Low		Max pressure	1000	
Hydraulic Conductivity Range	cm/s		Representative lugeon value	2	
Condition of rock mass discontinuities	Tight				
Representative lugeon value	1.3				

**STRADDLE PACKER TEST RESULT**





Hole ID:	BH2A-08(A)
Tested by	CJ

Ground water level BGL (m)	9			
Packer seal section (m)	7.2		9.2	
Gauge pressure height above G.L (m)	0.5			
Maximum test pressure (KPa)	95			
Test pressures (KPa)	25%	50%	75%	
	25	50	75	

Test Section (m)		Pressure (KPa)	Time (mins)	Water volume loss (l)	Q(l/min)	I/min/m	H <sub>loss</sub> (KPa)	Ht (KPa)	Lugeon Value (L)
7.2	9.2	25	10	121.5	12.15	6.08	0	112.0	54
		50	10	121.8	12.18	6.09	0	137.0	44
		75	10	125	12.5	6.25	0	162.0	39
		50	10	115.5	11.55	5.78	0	137.0	42
		25	10	104.7	10.47	5.23	0	112.0	47

Stage 1  
Stage 2  
Stage 3  
Stage 4  
Stage 5



Method 1			Method 2		
<b>Interpretation</b>			Coefficient 1	0.0439	
Behaviour	Turbulant		Coefficient 2	0.0000	
Classification	Medium		Max pressure	1000	
Hydraulic Conductivity Range	cm/s		Representative lugeon value	<b>44</b>	
Condition of rock mass discontinuities	Some open				
Representative lugeon value	<b>39</b>				

**STRADDLE PACKER TEST RESULT**





Hole ID:	BH2A-08(A)
Tested by	CJ

Ground water level BGL (m)	9			
Packer seal section (m)	9	11		
Gauge pressure height above G.L (m)	0.5			
Maximum test pressure (KPa)	120			


Test pressures (KPa)	25%	30	50%	60	75%	90
----------------------	-----	----	-----	----	-----	----

Test Section (m)		Pressure (KPa)	Time (mins)	Water volume loss (l)	Q(l/min)	I/min/m	H <sub>loss</sub> (KPa)	Ht (KPa)	Lugeon Value (L)
From 9	To 11	30	10	226.5	22.65	11.33	0	125.0	91
		60	10	242	24.2	12.10	0	155.0	78
		90	10	239.5	23.95	11.98	0	185.0	65
		60	10	215	21.5	10.75	0	155.0	69
		30	10	206.4	20.64	10.32	0	125.0	83

Stage 1  
Stage 2  
Stage 3  
Stage 4  
Stage 5



Method 1			Method 2		
<b>Interpretation</b>			Coefficient 1	0.0786	
Behaviour	Turbulant		Coefficient 2	0.0000	
Classification	High		Max pressure	1000	
Hydraulic Conductivity Range	cm/s		Representative lugeon value	<b>79</b>	
Condition of rock mass discontinuities	Many open				
Representative lugeon value	<b>65</b>				

STRADDLE PACKER TEST RESULT		 <small>           M&amp;S T +61 3 8587 2000    A.D N 64 005 931 280    Perth T +61 8 9381 4504            ms@atcwilliams.com.au    www.atcwilliams.com.au    perth@atcwilliams.com.au         </small>					Hole ID:	BH2A-08														
							Tested by	CJ														
Ground water level BGL (m)		9																				
Packer seal section (m)		13				15																
Gauge pressure height above G.L (m)		0.5																				
Maximum test pressure (KPa)		170																				
Test pressures (KPa)		25%		40		50%		85		75%		130										
Test Section (m)																						
From	To	Pressure (KPa)	Time (mins)	Water volume loss (l)	Q(l/min)	l/min/m	H <sub>loss</sub> (KPa)	Ht (KPa)	Lugeon Value (L)													
13	15	40	10	23.6	2.36	1.2	0	135.0	9													
		85	10	16.8	1.68	0.8	0	180.0	5													
		130	10	14.4	1.44	0.7	0	225.0	3													
		85	10	11.5	1.15	0.6	0	180.0	3													
<p style="text-align: center;"><b>Lugeon Pattern</b></p> <p style="text-align: center;"> <span style="color: #00A0C0;">■</span> Stage 1              <span style="color: #6A329F;">■</span> Stage 2              <span style="color: #808000;">■</span> Stage 3              <span style="color: #A52A2A;">■</span> Stage 4              <span style="color: #0000FF;">■</span> Stage 5         </p> <table border="1" style="margin-top: 10px;"> <caption>Lugeon Pattern Data</caption> <thead> <tr> <th>Stage</th> <th>Lugeon Value (L)</th> </tr> </thead> <tbody> <tr> <td>Stage 1</td> <td>9</td> </tr> <tr> <td>Stage 2</td> <td>5</td> </tr> <tr> <td>Stage 3</td> <td>3</td> </tr> <tr> <td>Stage 4</td> <td>3</td> </tr> </tbody> </table>													Stage	Lugeon Value (L)	Stage 1	9	Stage 2	5	Stage 3	3	Stage 4	3
Stage	Lugeon Value (L)																					
Stage 1	9																					
Stage 2	5																					
Stage 3	3																					
Stage 4	3																					
<b>Method 1</b>						<b>Method 2</b>																
<b>Interpretation</b>						Coefficient 1																
Behaviour			Laminar			Coefficient 2																
Classification			Low			Max pressure																
Hydraulic Conductivity Range						Representative lugeon value																
Condition of rock mass discontinuities			Tight																			
Representative lugeon value			3			Inflatable top packer fails start of stage 5.																

Stage 1  
 Stage 2  
 Stage 3  
 Stage 4  
 Stage 5

**STRADDLE PACKER TEST RESULT**




Hole ID:	BH2A-08
Tested by	CJ

Ground water level BGL (m)	9			
Packer seal section (m)	12.5	15.5		
Gauge pressure height above G.L (m)	0.5			
Maximum test pressure (KPa)	225			

Test pressures (KPa)	25%	60	50%	120	75%	180
----------------------	-----	----	-----	-----	-----	-----

Test Section (m)		Pressure (KPa)	Time (mins)	Water volume loss (l)	Q(l/min)	l/min/m	H <sub>loss</sub> (KPa)	Ht (KPa)	Lugeon Value (L)
12.5	15.5	60	10	456	45.6	15.20	0	155.0	98
		120	10	691	69.1	23.03	0	215.0	107
		180	10	431	43.1	14.37	0	275.0	52
		120	10	384	38.4	12.80	0	215.0	60
		60	10	235.5	23.55	7.85	0	155.0	51

Stage 1  
Stage 2  
Stage 3  
Stage 4  
Stage 5



Method 1			Method 2		
<b>Interpretation</b>			Coefficient 1	NA	
Behaviour	Laminar		Coefficient 2	NA	
Classification	High		Max pressure	NA	
Hydraulic Conductivity Range		cm/s	Representative lugeon value	NA	
Condition of rock mass discontinuities	Many Open				
Representative lugeon value	54	Some leakage (bypass) around top packer Stage 1 & 2. Average of Stage 3, 4 & 5 adopted.			

**STRADDLE PACKER TEST RESULT**





Hole ID:	BH2A-08
Tested by:	CJ

Ground water level BGL (m)	9					
Packer seal section (m)	22.5	23.5				
Gauge pressure height above G.L (m)	0.5					
Maximum test pressure (KPa)	120					
Test pressures (KPa)	25%	30	50%	60	75%	90

Test Section (m)		Pressure (KPa)	Time (mins)	Water volume loss (l)	Q(l/min)	l/min/m	H <sub>loss</sub> (KPa)	Ht (KPa)	Lugeon Value (L)
22.5	23.5	30	10	2.8	0.28	0.3	0	125.0	2
		60	10	4.25	0.425	0.4	0	155.0	3
		90	10	4.875	0.4875	0.5	0	185.0	3
		60	10	3.675	0.3675	0.4	0	155.0	2
		30	10	2.125	0.2125	0.2	0	125.0	2

Stage 1  
Stage 2  
Stage 3  
Stage 4  
Stage 5



Method 1			Method 2		
<b>Interpretation</b>			Coefficient 1	0.0024	
Behaviour	Laminar		Coefficient 2	0.0000	
Classification	Low		Max pressure	1000	
Hydraulic Conductivity Range		cm/s	Representative lugeon value	2	
Condition of rock mass discontinuities	Tight				
Representative lugeon value	2				

**PACKER TEST RESULT**





Hole ID:	BH2A-09
Tested by	CJ

Ground water level BGL (m)	5				
Packer seal section (m)	7.5		10.5		
Gauge pressure height above G.L (m)	0.5				
Maximum test pressure (KPa)	100				

Test pressures (KPa)	25%	25	50%	50	75%	75
----------------------	-----	----	-----	----	-----	----

Test Section (m)		Pressure (KPa)	Time (mins)	Water volume loss (l)	Q(l/min)	l/min/m	H <sub>loss</sub> (KPa)	Ht (KPa)	Lugeon Value (L)
7.5	10.5	25	10	171	17.1	5.7	0	80.0	71
		50	10	247	24.7	8.2	0	105.0	78
		75	10	336	33.6	11.2	0	130.0	86
		50	10	260	26	8.7	0	105.0	83
		25	10	164	16.4	5.5	0.002205	80.0	68

Stage 1  
Stage 2  
Stage 3  
Stage 4  
Stage 5



Method 1			Method 2		
<b>Interpretation</b>			Coefficient 1	0.0797	
Behaviour	Dilation		Coefficient 2	0.0000	
Classification	High		Max pressure	1000	
Hydraulic Conductivity Range	7E-06	m/s	Representative lugeon value	<b>80</b>	
Condition of rock mass discontinuities	Many Open				
Representative lugeon value	<b>83</b>				





Hole ID: BH2A-09  
 Tested by: CJ

Ground water level BGL (m)	5			
Packer seal section (m)	11.5 - 12.5 m		15.5 - 16.5 m	
Gauge pressure height above G.L (m)	0.5			
Maximum test pressure (KPa)	170			

Test pressures (KPa)	25%	40	50%	85	75%	125
----------------------	-----	----	-----	----	-----	-----

Stage 1  
 Stage 2  
 Stage 3  
 Stage 4  
 Stage 5

Test Section (m)		Pressure (KPa)	Time (mins)	Water volume loss (l)	Q(l/min)	I/min/m	H <sub>loss</sub> (KPa)	Ht (KPa)	Luegon Value (L)
12.5	15.5	40	10	281	28.1	9.37	0	95.0	98.60
		85	10	432	43.2	14.40	0	140.0	102.86
		125	10	689	68.9	22.97	0	180.0	127.59
		85	10	479	47.9	15.97	0	140.0	114.05
		40	10	59	5.9	1.97	0	95.0	20.70



Method 1			Method 2		
<b>Interpretation</b>			Coefficient 1	0.1055	
Behaviour	Dilation		Coefficient 2	0.0000	
Classification	Low		Max pressure	1000	
Hydraulic Conductivity Range	1E-05	m/s	Representative luegon value	<b>106</b>	
Condition of rock mass discontinuities	Many Open				
Representative luegon value	<b>114</b>	Stage 5 water pressure pulsing during test. Pressure may have been <40 kPa .			





Hole ID: BH2A-09  
Tested by: CJ

Ground water level BGL (m)	5			
Packer seal section (m)	12.5 - 13.5 m		16.5 - 17.5 m	
Gauge pressure height above G.L (m)	0.5			
Maximum test pressure (KPa)	120			

Test pressures (KPa)	25%	30	50%	60	75%	90
----------------------	-----	----	-----	----	-----	----

Test Section (m)		Pressure (KPa)	Time (mins)	Water volume loss (l)	Q(l/min)	I/min/m	H <sub>loss</sub> (KPa)	Ht (KPa)	Lugeon Value (L)
From 13.5	To 16.5	30	10	163	16.3	5.4	0	85.0	64
		60	10	307	30.7	10.2	0	115.0	89
		90	10	409	40.9	13.6	0	145.0	94
		60	10	355	35.5	11.8	0	115.0	103
		30	10	251	25.1	8.4	0	85.0	98

Stage 1  
Stage 2  
Stage 3  
Stage 4  
Stage 5



Method 1			Method 2		
<b>Interpretation</b>			Coefficient 1	0.0918	
Behaviour	Wash-out		Coefficient 2	0.0000	
Classification	Very High		Max pressure	1000	
Hydraulic Conductivity Range	1E-05	m/s	Representative lugeon value	<b>92</b>	
Condition of rock mass discontinuities	Open closed space or voids				
Representative lugeon value	<b>100</b>				





Hole ID:	BH2A-09
Tested by	CJ

Ground water level BGL (m)	5			
Packer seal section (m)	18.0 - 19.0 m		22.0 - 23.0 m	
Gauge pressure height above G.L (m)	0.5			
Maximum test pressure (KPa)	250			

Test pressures (KPa)	25%	60	50%	125	75%	185
----------------------	-----	----	-----	-----	-----	-----

Test Section (m)		Pressure (KPa)	Time (mins)	Water volume loss (l)	Q(l/min)	I/min/m	H <sub>loss</sub> (KPa)	Ht (KPa)	Lugeon Value (L)
From	To								
19	22	60	10	242.5	24.25	8.08	0	115.0	70.29
		125	10	397	39.7	13.23	0	180.0	73.52
		185	10	411	41.1	13.70	0	240.0	57.08
		125	10	392	39.2	13.07	0	180.0	72.59
		60	10	225	22.5	7.50	0	115.0	65.22

Stage 1  
Stage 2  
Stage 3  
Stage 4  
Stage 5



Method 1			Method 2		
<b>Interpretation</b>			Coefficient 1	0.0659	
Behaviour	Laminar		Coefficient 2	0.0000	
Classification	High		Max pressure	1000	
Hydraulic Conductivity Range	7E-06	m/s	Representative lugeon value	<b>66</b>	
Condition of rock mass discontinuities	Few partly open				
Representative lugeon value	<b>68</b>				





Hole ID:	BH2A-09
Tested by:	CJ

Ground water level BGL (m)	5			
Packer seal section (m)	21.0 - 22.0 m		25.0 - 26.0 m	
Gauge pressure height above G.L (m)	0.5			
Maximum test pressure (KPa)	300			

Test pressures (KPa)	25%	75	50%	150	75%	220
----------------------	-----	----	-----	-----	-----	-----

Test Section (m)		Pressure (KPa)	Time (mins)	Water volume loss (l)	Q(l/min)	I/min/m	H <sub>loss</sub> (KPa)	Ht (KPa)	Lugeon Value (L)
From	To								
22	25	75	10	37.9	3.79	1.26	0	130.0	9.72
		150	10	51.5	5.15	1.72	0	205.0	8.37
		220	10	84	8.4	2.80	0	275.0	10.18
		150	10	72	7.2	2.40	0	205.0	11.71
		75	10	52.5	5.25	1.75	0	130.0	13.46

Stage 1  
Stage 2  
Stage 3  
Stage 4  
Stage 5



Method 1			Method 2		
<b>Interpretation</b>			Coefficient 1	0.0104	
Behaviour	wash out		Coefficient 2	0.0000	
Classification	Moderate		Max pressure	1000	
Hydraulic Conductivity Range	1E-06	m/s	Representative lugeon value	10	
Condition of rock mass discontinuities	Few partly open				
Representative lugeon value	13				





Hole ID:	BH2A-12
Tested by	CJ

Ground water level BGL (m)	7			
Packer seal section (m)	3		4	
Gauge pressure height above G.L (m)	0			
Maximum test pressure (KPa)	40			

Test pressures (KPa)	25%	10	50%	20	75%	30
----------------------	-----	----	-----	----	-----	----

Test Section (m)		Pressure (KPa)	Time (mins)	Water volume loss (l)	Q(l/min)	I/min/m	H <sub>loss</sub> (KPa)	Ht (KPa)	Lugeon Value (L)
3	4	10	10	6.5	0.65	0.7	0	45.0	14
		20	10	4	0.4	0.4	0	55.0	7
		30	10	2.3	0.23	0.2	0	65.0	4
		20	10	5.8	0.58	0.6	0	55.0	11
		10	10	3	0.3	0.3	0	45.0	7

Stage 1  
Stage 2  
Stage 3  
Stage 4  
Stage 5



Method 1			Method 2		
<b>Interpretation</b>			Coefficient 1	0.0078	
Behaviour	Turbulent/Laminar		Coefficient 2	0.0000	
Classification	Low		Max pressure	1000	
Hydraulic Conductivity Range		cm/s	Representative lugeon value	<b>8</b>	
Condition of rock mass discontinuities	Tight				
Representative lugeon value	<b>8</b>				

Average lugeon value adopted. Gauge accuracy poor at low pressures (10 kPa). Operator probably had the pressure too high on stage 1...?

**STRADDLE PACKER TEST RESULT**





Hole ID:	BH2A-12
Tested by	CJ

Ground water level BGL (m)	7			
Packer seal section (m)	6.3		9.3	
Gauge pressure height above G.L (m)	0			
Maximum test pressure (KPa)	80			
Test pressures (KPa)	25%	40	50%	60

Test Section (m)		Pressure (KPa)	Time (mins)	Water volume loss (l)	Q(l/min)	I/min/m	H <sub>loss</sub> (KPa)	Ht (KPa)	Lugeon Value (L)
6.3	9.3	20	10	10.4	1.04	0.35	0	90.0	3.9
		40	10	10.9	1.09	0.36	0	110.0	3.3
		60	10	10.5	1.05	0.35	0	130.0	2.7
		40	10	8.6	0.86	0.29	0	110.0	2.6
		20	10	6.6	0.66	0.22	0	90.0	2.4

Stage 1  
Stage 2  
Stage 3  
Stage 4  
Stage 5



Method 1			Method 2		
<b>Interpretation</b>			Coefficient 1	0.0029	
Behaviour	Void Filling		Coefficient 2	0.0000	
Classification	Low		Max pressure	1000	
Hydraulic Conductivity Range	cm/s		Representative lugeon value	3	
Condition of rock mass discontinuities	Tight				
Representative lugeon value	2.4				

**STRADDLE PACKER TEST RESULT**





Hole ID:	BH2A-12
Tested by	CJ

Ground water level BGL (m)	7					
Packer seal section (m)	9.5		12.5			
Gauge pressure height above G.L (m)	0					
Maximum test pressure (KPa)	120					
Test pressures (KPa)	25%	30	50%	60	75%	90

Test Section (m)		Pressure (KPa)	Time (mins)	Water volume loss (l)	Q(l/min)	l/min/m	H <sub>loss</sub> (KPa)	Ht (KPa)	Lugeon Value (L)
From	To								
9.5	12.5	30	10	240	24	8.00	0	100.0	80.0
		60	10	234.5	23.45	7.82	0	130.0	60.1
		90	10	180	18	6.00	0	160.0	37.5
		60	10	151	15.1	5.03	0	130.0	38.7
		30	10	98.4	9.84	3.28	0	100.0	32.8

Stage 1  
Stage 2  
Stage 3  
Stage 4  
Stage 5



Method 1			Method 2		
<b>Interpretation</b>			Coefficient 1	0.0473	
Behaviour	Void Filling		Coefficient 2	0.0000	
Classification	Medium		Max pressure	1000	
Hydraulic Conductivity Range		cm/s	Representative lugeon value	<b>47</b>	
Condition of rock mass discontinuities	Some open				
Representative lugeon value	<b>33</b>				











ATC Williams Pty Ltd  
 1141 Hay Street, West Perth WA 6005  
 T +61 8 9213 1600 F +61 8 9486 7441  
[perth@atcwilliams.com.au](mailto:perth@atcwilliams.com.au)

Job No: 114185.14

Date: 13/09/2018



BOREHOLE PERMEABILITY TEST - PORCHET METHOD

TESTED BY: CJ

**PROJECT: IRON BRIDGE OPERATIONS, NORTH STAR MAGNETITE**

HOLE NO: **BH2A-11** Depth: (m) **2.30** Radius:(m) **0.062**  
 Water: (m) **3**

Test One					Test One (Continued)				
t hr:min:sec	t sec	d m	h m	h + r/2 m	t hr:min:sec	t sec	d m	h m	h + r/2 m
0:00:00	0	-0.4	2.7	2.731					
0:00:15	15	0	2.3	2.331					
0:00:30	30	0.2	2.1	2.131					
0:00:45	45	0.3	2	2.031					
0:01:00	60	0.4	1.9	1.931					
0:01:30	90	0.7	1.6	1.631					
0:02:30	150	1.09	1.21	1.241					
0:03:00	180	1.25	1.05	1.081					
0:04:00	240	1.47	0.83	0.861					
0:05:00	300	1.59	0.71	0.741					
0:06:00	360	1.66	0.64	0.671					
0:07:00	420	1.71	0.59	0.621					
0:08:00	480	1.74	0.56	0.591					
0:09:00	540	1.76	0.54	0.571					
0:10:00	600	1.79	0.51	0.541					
0:15:00	900	1.83	0.47	0.501					
0:20:00	1200	1.86	0.44	0.471					
0:25:00	1500	1.88	0.42	0.451					
0:30:00	1800	1.89	0.41	0.441					



$$K = 1.15 \times \frac{r}{t_2 - t_1} \log_{10} \left( \frac{h_{t_1} + r/2}{h_{t_2} + r/2} \right)$$

	t1	t2	Permeability
1	15	540	8.30E-05
2	600	1800	5.27E-06







## MOISTURE CONTENT TEST REPORT

*In accordance with AS 1289.2.1.1*

Client	ATC Williams	Ticket No.	S1226
Client Address	1141 Hay Street, West Perth WA 6005	Report No.	LLS18/9-27_1
Project	North Star Magnetite Project	Sample No.	LLS18/9-27
Location	Pilbara	Sampled By	Client
Sample Identification	see below		

Sampling Method: **Tested as Received**

### Soil Moisture Content - Oven Drying Method

Sample Number	Sample ID	Moisture Content (%)
LLS18/9	TSF - TP2A - 46 0.4m - 0.6m	<b>2.8</b>
LLS18/10	TSF - TP2A - 16 0.7m - 0.9m	<b>12.3</b>
LLS18/11	TSF - TP2A - 42 0.5m - 0.7m	<b>4.3</b>
LLS18/12	TSF - TP2A - 45 1.7m - 1.9m	<b>10.1</b>
LLS18/13	Coarse Rejects 1 - SP01	<b>0.5</b>
LLS18/14	Coarse Rejects 2 - SP02	<b>0.2</b>
LLS18/15	Coarse Rejects 3 - SP03	<b>0.3</b>
LLS18/16	ROM Pad - SP08	<b>0.8</b>
LLS18/17	TSF - TP2A - 06 1.0m - 1.2m	<b>1.9</b>
LLS18/18	Wastedump 1 - SP05	<b>1.7</b>
LLS18/19	Wastedump 2 - SP06	<b>2.1</b>

Comments:

---



---



---



Accredited for compliance with ISO/IEC 17025 - Testing  
Accreditation No. 19872

*This document may not be reproduced except in full*

Approved Signatory

Name	M. van Herk
Function	Laboratory Manager
Issue Date	11-January-2018



## MOISTURE CONTENT TEST REPORT

In accordance with AS 1289.2.1.1

Client	<b>ATC Williams</b>	Ticket No.	<b>S1226</b>
Client Address	<b>1141 Hay Street, West Perth WA 6005</b>	Report No.	<b>LLS18/9-27_1</b>
Project	<b>North Star Magnetite Project</b>	Sample No.	<b>LLS18/9-27</b>
Location	<b>Pilbara</b>	Sampled By	<b>Client</b>
Sample Identification	<b>see below</b>		
Sampling Method:	<b>Tested as Received</b>		

### Soil Moisture Content - Oven Drying Method

Sample Number	Sample ID	Moisture Content (%)
LLS18/20	Wastedump 3 - SP07	<b>0.9</b>
LLS18/21	TSF - TP2A - 04 0.2m - 0.4m	<b>2.6</b>
LLS18/22	TSF - TP2A - 24 0.5m - 0.7m	<b>5.0</b>
LLS18/23	TSF - TP2A - 54a 0.4m - 0.6m	<b>4.6</b>
LLS18/24	TSF - TP2A - 16 0.2m - 0.4m	<b>5.0</b>
LLS18/25	Tailings Stage 1 - SP04	<b>3.2</b>
LLS18/26	TSF - TP2A - 23 0.4m - 0.6m	<b>2.3</b>
LLS18/27	TSF - TP2A - 03 0.5m - 0.7m	<b>1.7</b>

Comments:

---



---



---



Accredited for compliance with ISO/IEC 17025 - Testing  
**Accreditation No. 19872**  
*This document may not be reproduced except in full*

Approved Signatory

Name: M. van Herk  
 Function: Laboratory Manager  
 Issue Date: 11-January-2018



## EMERSON CLASS TEST REPORT

*In accordance with AS 1289.3.8.1*

Client	ATC Williams	Ticket No.	S1248
Client Address	1141 Hay Street, West Perth WA 6005	Report No.	LLS18/235-237 _1
Project	North Star Magnetite Project	Sample No.	LLS18/235-237
Location	Pilbara	Sampled By	Client
Sample Identification	see below		

Sampling Method: **Tested as Received**

## EMERSON CLASS NUMBER

Sample Number	Sample ID	Emerson Class Number
LLS18/235	TSF - TP2A-04 0.2-0.4m	<b>5</b>
LLS18/236	TSF - TP2A-54a 0.4-0.6m	<b>5</b>
LLS18/237	Tailings Stage 1 - SP04	<b>6</b>

Comments:

---



---



---



**Accredited for compliance with ISO/IEC 17025 - Testing**  
**Accreditation No. 19872**  
*This document may not be reproduced except in full*

Approved Signatory

Name	M. van Herk
Function	Laboratory Manager
Issue Date	06-February-2018


## SOIL CLASSIFICATION - TEST REPORT

*In accordance with AS 1289.2.1.1, 3.6.1, 3.9.1, 3.2.1, 3.3.1, 3.4.1*

Client	ATC Williams	Ticket No.	S1226
Client Address	1141 Hay Street, West Perth WA 6005	Report No.	LLS18/27_1
Project	North Star Magnetite Project	Sample No.	LLS18/27
Sampling Location	Pilbara	Sampled By	Client
Sample Identification	TSF - TP2A-03 0.5m - 0.7m		
Sampling Method	Tested as received	Preparation Method	AS 1289.1.1
Sample History	Air Dried	Wet or Dry Sieved	Dry Sieved

### PARTICLE SIZE DISTRIBUTION - ANALYSIS BY SIEVING

AS 1289.3.6.1



Sieve Size (mm)	Percent Passing Sieve (%)
75.0	100
37.5	94
19.0	75
9.5	68
4.75	60
2.36	55
1.18	52
0.600	39
0.425	25
0.300	12
0.150	4
0.075	2

### CONSISTENCY LIMITS - CASAGRANDE

AS 1289.3.9.1	AS 1289.3.2.1	AS 1289.3.3.1	AS 1289.3.4.1
Liquid Limit (%)	Plastic Limit (%)	Plasticity Index (%)	Linear Shrinkage (%)
29	Not Obtainable	NP	0.0
<b><u>Shrinkage Specimen Details</u></b>			
		Mould Length (mm)	Condition of Dried Specimen
		125 <input type="checkbox"/> 250 <input checked="" type="checkbox"/>	Cracked <input type="checkbox"/> Curled <input type="checkbox"/>

Comments:

---



---



---



Accredited for compliance with ISO/IEC 17025 - Testing  
Accreditation No. 19872  
*This document may not be reproduced except in full*

Approved Signatory

Name: M. van Herk  
Function: Laboratory Manager  
Issue Date: 11-January-2018




## SOIL CLASSIFICATION - TEST REPORT

In accordance with AS 1289.2.1.1, 3.6.1, 3.6.3 & 3.5.1

Client	ATC Williams	Ticket No.	S1226
Client Address	1141 Hay Street, West Perth WA 6005	Report No.	LLS18/238_1
Project	North Star Magnetite Project	Sample No.	LLS18/238
Sampling Location	Pilbara	Sampled By	Client
Sample Identification	TSF - TP2A-03 0.5-0.7m		
Sampling Method	Tested as received	Preparation Method	AS 1289.1.1
Sample History	Air Dried	Wet or Dry Sieved	Dry Sieved

### PARTICLE SIZE DISTRIBUTION - ANALYSIS BY SIEVING AND HYDROMETER



Sieve Size (mm)	Percent Passing Sieve (%)
<b>AS 1289.3.6.1 / 1289.3.6.3</b>	
75.0	100
37.5	94
19.0	75
9.5	68
4.75	60
2.36	55
1.18	52
0.600	39
0.425	25
0.300	12
0.150	4
0.075	2
0.071	2
0.050	2
0.036	2
0.025	2
0.018	2
0.013	1
0.009	1
0.007	1
0.005	1
0.003	1
0.002	1
0.001	0

Field Moisture Content (%) - AS 1289.2.1.1

Particle Density (gm/cm<sup>3</sup>) - AS 1289.3.5.1 (-2.36mm)

-

2.73

Comments: AS 1289.3.6.3 & 3.5.1 not covered under scope of accreditation.



Accredited for compliance with ISO/IEC 17025 - Testing

Accreditation No. 19872

This document may not be reproduced except in full

Approved Signatory

Name

Function

Issue Date

M. van Herk

Laboratory Manager

06-February-2018



## TEST REPORT

### DRY DENSITY & MOISTURE CONTENT RELATION OF SOIL

In accordance with AS 1289.5.1.1

Client	ATC Williams	Ticket No.	S1248
Client Address	1141 Hay Street, West Perth WA 6005	Report No.	LLS18/238 _1
Project	North Star Magnetite Project	Sample No.	LLS18/238 _1
Sampling Location	TSF and Stockpiles	Date Received	13/01/2018
Sample Identification	TSF - TP2A-03 0.5-0.7m	Date Tested	18/01/2018
Sampling Method	Sampled by client, tested as received	Preparation Method	AS 1289.1.1
Liquid Limit Method	Visual/tactile assessment by competent technician	Sample Curing Time	24 Hours

#### Oversize Material

Retained 19.0mm (%)	17.5
---------------------	------


#### AS 1289.5.1.1, 2.1.1, 1.1

#### Laboratory Moisture & Density Results

Moisture Content (%)	8.0	9.8	11.9	14.5
Dry Density (t/m <sup>3</sup> )	1.790	1.803	1.827	1.786

Plot: Dry Density vs. Moisture Content

#### Dry Density (t/m<sup>3</sup>)



< Optimum Moisture Content (%) >

Maximum Dry Density (t/m <sup>3</sup> )	1.827
Optimum Moisture Content (%)	11.9

#### Comments:

\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_



Accredited for compliance with ISO/IEC 17025 - Testing

Accreditation No. 19872

WORLD RECOGNISED ACCREDITATION

This document may not be reproduced except in full.

Approved Signatory:

Name: M. van Herk  
 Function: Laboratory Manager  
 Date: 20-January-2018



## FALLING HEAD PERMEABILITY - TEST REPORT

In accordance with AS 1289.6.7.2, 5.2.1, 2.1.1

Client	ATC Williams	Ticket No.	S1248
Client Address	1141 Hay Street, West Perth WA 6005	Report No.	LLS18/238 _1_FHPERM
Project	North Star Magnetite Project	Sample No.	LLS18/238
Sample / Location	Pilbara	Sampled By	Client
Description	TSF - TP2A-03 0.5-0.7m		
Sampling Method:	Tested as Received		

### Falling Head Permeability

Laboratory Moisture Ratio (%)	101.5
Laboratory Density Ratio (%)	90.0
Compactive Effort	Standard
Surcharge (kPa)	3
% Retained on 19mm Sieve	0
Coefficient of Permeability (m/sec)	$3.1 \times 10^{-4}$

Comments:

---



---



---



Accredited for compliance with ISO/IEC 17025 - Testing  
Accreditation No. 19872  
*This document may not be reproduced except in full*

Approved Signatory

Name

M. van Herk

Function

Laboratory Manager

Issue Date

07-February-2018


## SOIL CLASSIFICATION - TEST REPORT

In accordance with AS 1289.2.1.1, 3.6.1, 3.9.1, 3.2.1, 3.3.1, 3.4.1

Client	ATC Williams	Ticket No.	S1226
Client Address	1141 Hay Street, West Perth WA 6005	Report No.	LLS18/21_1
Project	North Star Magnetite Project	Sample No.	LLS18/21
Sampling Location	Pilbara	Sampled By	Client
Sample Identification	TSF - TP2A - 04 0.2m - 0.4m		
Sampling Method	Tested as received	Preparation Method	AS 1289.1.1
Sample History	Air Dried	Wet or Dry Sieved	Dry Sieved

### PARTICLE SIZE DISTRIBUTION - ANALYSIS BY SIEVING

AS 1289.3.6.1



Sieve Size (mm)	Percent Passing Sieve (%)
75.0	
37.5	100
19.0	92
9.5	77
4.75	69
2.36	64
1.18	60
0.600	55
0.425	51
0.300	47
0.150	41
0.075	34

### CONSISTENCY LIMITS - CASAGRANDE

AS 1289.3.9.1	AS 1289.3.2.1	AS 1289.3.3.1	AS 1289.3.4.1			
Liquid Limit (%)	Plastic Limit (%)	Plasticity Index (%)	Linear Shrinkage (%)	<u>Shrinkage Specimen Details</u>		Condition of Dried Specimen
28	13	15	6.7	Mould Length (mm)		
				125 <input type="checkbox"/>	250 <input checked="" type="checkbox"/>	Cracked <input type="checkbox"/> Curled <input checked="" type="checkbox"/>

Comments:

---



---



---



Accredited for compliance with ISO/IEC 17025 - Testing

Accreditation No. 19872

This document may not be reproduced except in full

Approved Signatory



Name

M. van Herk

Function

Laboratory Manager

Issue Date

11-January-2018




## SOIL CLASSIFICATION - TEST REPORT

In accordance with AS 1289.2.1.1, 3.6.1, 3.6.3 & 3.5.1

Client	ATC Williams	Ticket No.	S1226
Client Address	1141 Hay Street, West Perth WA 6005	Report No.	LLS18/235_1
Project	North Star Magnetite Project	Sample No.	LLS18/235
Sampling Location	Pilbara	Sampled By	Client
Sample Identification	TSF - TP2A - 04 0.2-0.4m		
Sampling Method	Tested as received	Preparation Method	AS 1289.1.1
Sample History	Air Dried	Wet or Dry Sieved	Dry Sieved

### PARTICLE SIZE DISTRIBUTION - ANALYSIS BY SIEVING AND HYDROMETER



Sieve Size (mm)	Percent Passing Sieve (%)
AS 1289.3.6.1 / 1289.3.6.3	
75.0	100
37.5	100
19.0	92
9.5	77
4.75	69
2.36	64
1.18	60
0.600	55
0.425	51
0.300	47
0.150	41
0.075	34
0.046	31
0.034	30
0.025	27
0.018	25
0.013	24
0.01	22
0.007	20
0.005	18
0.003	16
0.002	14
0.001	11
0.001	10

Field Moisture Content (%) - AS 1289.2.1.1	Particle Density (gm/cm <sup>3</sup> ) - AS 1289.3.5.1 (-2.36mm)
-	2.81

Comments: AS 1289.3.6.3 & 3.5.1 not covered under scope of accreditation.

Accredited for compliance with ISO/IEC 17025 - Testing  
Accreditation No. 19872  
This document may not be reproduced except in full

Approved Signatory  
Name: M. van Herk  
Function: Laboratory Manager  
Issue Date: 06-February-2018



## TEST REPORT

### DRY DENSITY & MOISTURE CONTENT RELATION OF SOIL

In accordance with AS 1289.5.1.1

Client	ATC Williams	Ticket No.	S1248
Client Address	1141 Hay Street, West Perth WA 6005	Report No.	LLS18/235 _1
Project	North Star Magnetite Project	Sample No.	LLS18/235 _1
Sampling Location	TSF and Stockpiles	Date Received	13/01/2018
Sample Identification	TSF - TP2A-04 0.2-0.4m	Date Tested	18/01/2018
Sampling Method	Sampled by client, tested as received	Preparation Method	AS 1289.1.1
Liquid Limit Method	Visual/tactile assessment by competent technician	Sample Curing Time	24 Hours

#### Oversize Material

Retained 19.0mm (%)	10.0
---------------------	------


#### AS 1289.5.1.1, 2.1.1, 1.1

#### Laboratory Moisture & Density Results

Moisture Content (%)	9.1	10.6	12.6	13.7
Dry Density (t/m <sup>3</sup> )	1.828	1.933	1.927	1.855

Plot: Dry Density vs. Moisture Content

#### Dry Density (t/m<sup>3</sup>)



< Optimum Moisture Content (%) >

Maximum Dry Density (t/m <sup>3</sup> )	1.955
Optimum Moisture Content (%)	11.5

#### Comments:



Accredited for compliance with ISO/IEC 17025 - Testing  
Accreditation No. 19872

WORLD RECOGNISED ACCREDITATION This document may not be reproduced except in full.

Approved Signatory:

Name: M. van Herk  
Function: Laboratory Manager  
Date: 20-January-2018



## FALLING HEAD PERMEABILITY - TEST REPORT

In accordance with AS 1289.6.7.2, 5.2.1, 2.1.1

Client	ATC Williams	Ticket No.	S1248
Client Address	1141 Hay Street, West Perth WA 6005	Report No.	LLS18/235_1_FHPERM
Project	North Star Magnetite Project	Sample No.	LLS18/235
Sample / Location	Pilbara	Sampled By	Client
Description	TSF - TP2A-04 0.2-0.4m		
Sampling Method:	Tested as Received		

## Falling Head Permeability

Laboratory Moisture Ratio (%)	98.5
Laboratory Density Ratio (%)	98.5
Compactive Effort	Standard
Surcharge (kPa)	3
% Retained on 19mm Sieve	0
Coefficient of Permeability (m/sec)	$6.0 \times 10^{-10}$

Comments:

---



---



---



Accredited for compliance with ISO/IEC 17025 - Testing  
Accreditation No. 19872  
This document may not be reproduced except in full

Approved Signatory

Name	M. van Herk
Function	Laboratory Manager
Issue Date	07-February-2018




## MULTI-STAGE CONSOLIDATED UNDRAINED TRIAXIAL TEST

**Method: AS1289.6.4.2 / In-house Method**

Client:	Liquid Labs WA	Date Tested:	22/01/2018
Project:	North Star Magnetite	EP Lab Job Number:	LLABS
Sample No:	TSF-TP2A-04	Lab:	EPLab
Sample ID:	LLS18_255_LL1801_CU3		
Depth (m):	0.20 - 0.40	Room Temperature at Test:	~ 18°C
Tested by:	Phil	Initial Moisture (%):	11.58
		Strain Rate (mm/min):	0.006
Height (mm):	138.16	Final Moisture (%):	8.21
Diameter (mm):	59.81	Bulk Density (t/m <sup>3</sup> ):	2.14
L/D Ratio:	2.31	Dry Density (t/m <sup>3</sup> ):	1.92
		Skempton's (B):	0.99
		Geology:	-

**Failure Criteria used: Peak Principle Stress Ratio**

### Mohr Circle Diagram



**Interpretations conducted using Matlab**

Interpretation from Mohr Circle:	Stage 1 & 2	Stage 1 & 3	Stage 2 & 3
Cohesion C' (kPa):	21.28	30.62	77.26
Angle of Shear Resistance $\Phi'$ (Degrees) :	31.92	29.25	26.57




## MULTI-STAGE CONSOLIDATED UNDRAINED TRIAXIAL TEST

Method: AS1289.6.4.2 / In-house Method

Client:	Liquid Labs WA	Date Tested:	22/01/2018
Project:	North Star Magnetite	EP Lab Job Number:	LLABS
Sample No:	TSF-TP2A-04	Lab:	EPLab
Sample ID:	LLS18_255_LL1801_CU3		
Depth (m):	0.20 - 0.40	Room Temperature at Test:	~ 18°C

### MIT Effective Stress Path ( $q'$ vs $p'$ diagram)



### MIT Stress Path - Using Stress Path Tangency Method

Cohesion  $C'$  (kPa) : 36.73  
 Angle of Shear Resistance  $\Phi'$  (Deg) : 29.13




E-PRECISION LABORATORY

## MULTI-STAGE CONSOLIDATED UNDRAINED TRIAXIAL TEST

Method: AS1289.6.4.2 / In-house Method

Client:	Liquid Labs WA	Date Tested:	22/01/2018
Project:	North Star Magnetite	EP Lab Job Number:	LLABS
Sample No:	TSF-TP2A-04	Lab:	EPLab
Sample ID:	LLS18_255_LL1801_CU3		
Depth (m):	0.20 - 0.40	Room Temperature at Test:	~ 18°C

### Modified Mohr Coulomb Stress Path



### Modified Mohr Coulomb Path - Using Stress Path Tangency Method

Cohesion  $C'$  (kPa) : 37.49  
 Angle of Shear Resistance  $\Phi'$  (Deg) : 29.07




## MULTI-STAGE CONSOLIDATED UNDRAINED TRIAXIAL TEST

Method: AS1289.6.4.2 / In-house Method

Client: Liquid Labs WA	Date Tested: 22/01/2018
Project: North Star Magnetite	EP Lab Job Number: LLABS
Sample No: TSF-TP2A-04	Lab: EPLab
Sample ID: LLS18_255_LL1801_CU3	
Depth (m): 0.20 - 0.40	Room Temperature at Test: ~ 18°C

### Deviator Stress Vs Strain Diagram



### SHEAR STAGE DATA AND STRESS MEASUREMENTS (kPa)

Shear Stage	Confining Pressure	U' <sub>0</sub>	U' <sub>f</sub>	Principal Effective Stresses			σ' <sub>1</sub> - σ' <sub>3</sub>	Strain (%)
				σ' <sub>1</sub>	σ' <sub>3</sub>	σ' <sub>1</sub> / σ' <sub>3</sub>		
1	375	0	296	333	79	4.21	254	1.91
2	750	0	487	930	263	3.53	667	5.08
3	1500	0	1027	1474	473	3.12	1001	7.65



E-PRECISION LABORATORY

## MULTI-STAGE CONSOLIDATED UNDRAINED TRIAXIAL TEST

Method: AS1289.6.4.2 / In-house Method

Client:	Liquid Labs WA	Date Tested:	22/01/2018
Project:	North Star Magnetite	EP Lab Job Number:	LLABS
Sample No:	TSF-TP2A-04	Lab:	EPLab
Sample ID:	LLS18_255_LL1801_CU3		
Depth (m):	0.20 - 0.40	Room Temperature at Test:	~ 18°C

### Photo After Test

<b>Sample ID:</b> TSF-TP2A-04	<b>Depth (m):</b> 0.20 - 0.40
<b>Lab ID:</b> LLS18_255_LL1801_CU3	<b>Date Tested:</b> 22/01/2018



**Failure Mode: Bulging Failure**

#### Notes:

Stored and Tested the Sample as received  
Samples supplied by the Client

NATA: 19078

**Authorised Signatory (Geotechnical Engineer):**

The results of tests performed apply only to the specific sample at time of test unless otherwise clearly stated. Reference should be made to E-Precision Laboratory's "Standard Terms and Conditions" E-Precision Laboratory ABN 431 559 578 87




## MULTI-STAGE CONSOLIDATED UNDRAINED TRIAXIAL TEST

Method: AS1289.6.4.2 / In-house Method

Client:	Liquid Labs WA	Date Tested:	22/01/2018
Project:	North Star Magnetite	EP Lab Job Number:	LLABS
Sample No:	TSF-TP2A-04	Lab:	EPLab
Sample ID:	LLS18_255_LL1801_CU3		
Depth (m):	0.20 - 0.40	Room Temperature at Test:	~ 18°C

### Discharge Volume (ML) Vs Log Time (min)



$C_v$  (cm<sup>2</sup>/s): 0.048 based on  $t_{90}$


## SOIL CLASSIFICATION - TEST REPORT

*In accordance with AS 1289.2.1.1, 3.6.1, 3.9.1, 3.2.1, 3.3.1, 3.4.1*

Client	ATC Williams	Ticket No.	S1226
Client Address	1141 Hay Street, West Perth WA 6005	Report No.	LLS18/17_1
Project	North Star Magnetite Project	Sample No.	LLS18/17
Sampling Location	Pilbara	Sampled By	Client
Sample Identification	TSF - TP2A - 06 1.0m - 1.2m		
Sampling Method	Tested as received	Preparation Method	AS 1289.1.1
Sample History	Air Dried	Wet or Dry Sieved	Dry Sieved

### PARTICLE SIZE DISTRIBUTION - ANALYSIS BY SIEVING

AS 1289.3.6.1



Sieve Size (mm)	Percent Passing Sieve (%)
75.0	
37.5	100
19.0	88
9.5	75
4.75	61
2.36	50
1.18	39
0.600	23
0.425	15
0.300	9
0.150	5
0.075	3

### CONSISTENCY LIMITS - CASAGRANDE

AS 1289.3.9.1	AS 1289.3.2.1	AS 1289.3.3.1	AS 1289.3.4.1
Liquid Limit (%)	Plastic Limit (%)	Plasticity Index (%)	Linear Shrinkage (%)
25	Not Obtainable	NP	0.0
<b><u>Shrinkage Specimen Details</u></b>			
		Mould Length (mm)	Condition of Dried Specimen
		125 <input checked="" type="checkbox"/> 250 <input type="checkbox"/>	Cracked <input type="checkbox"/> Curled <input type="checkbox"/>

Comments:

---



---



---



Accredited for compliance with ISO/IEC 17025 - Testing  
Accreditation No. 19872  
*This document may not be reproduced except in full*

Approved Signatory

Name: M. van Herk  
Function: Laboratory Manager  
Issue Date: 11-January-2018


## SOIL CLASSIFICATION - TEST REPORT

*In accordance with AS 1289.2.1.1, 3.6.1, 3.9.1, 3.2.1, 3.3.1, 3.4.1*

Client	ATC Williams	Ticket No.	S1226
Client Address	1141 Hay Street, West Perth WA 6005	Report No.	LLS18/24_1
Project	North Star Magnetite Project	Sample No.	LLS18/24
Sampling Location	Pilbara	Sampled By	Client
Sample Identification	TSF - TP2A - 16 0.2m - 0.4m		
Sampling Method	Tested as received	Preparation Method	AS 1289.1.1
Sample History	Air Dried	Wet or Dry Sieved	Dry Sieved

### PARTICLE SIZE DISTRIBUTION - ANALYSIS BY SIEVING

AS 1289.3.6.1



Sieve Size (mm)	Percent Passing Sieve (%)
75.0	100
37.5	86
19.0	69
9.5	60
4.75	51
2.36	43
1.18	38
0.600	30
0.425	25
0.300	19
0.150	12
0.075	8

### CONSISTENCY LIMITS - CASAGRANDE

AS 1289.3.9.1	AS 1289.3.2.1	AS 1289.3.3.1	AS 1289.3.4.1
Liquid Limit (%)	Plastic Limit (%)	Plasticity Index (%)	Linear Shrinkage (%)
25	15	11	3.6
<b><u>Shrinkage Specimen Details</u></b>			
		Mould Length (mm)	Condition of Dried Specimen
		125 <input type="checkbox"/> 250 <input checked="" type="checkbox"/>	Cracked <input checked="" type="checkbox"/> Curled <input type="checkbox"/>

Comments:

---



---



---



Accredited for compliance with ISO/IEC 17025 - Testing  
Accreditation No. 19872  
*This document may not be reproduced except in full*

Approved Signatory

Name: M. van Herk  
Function: Laboratory Manager  
Issue Date: 11-January-2018


## SOIL CLASSIFICATION - TEST REPORT

*In accordance with AS 1289.2.1.1, 3.6.1, 3.9.1, 3.2.1, 3.3.1, 3.4.1*

Client	ATC Williams	Ticket No.	S1226
Client Address	1141 Hay Street, West Perth WA 6005	Report No.	LLS18/10_1
Project	North Star Magnetite Project	Sample No.	LLS18/10
Sampling Location	Pilbara	Sampled By	Client
Sample Identification	TSF - TP2A - 16 0.7m - 0.9m		
Sampling Method	Tested as received	Preparation Method	AS 1289.1.1
Sample History	Air Dried	Wet or Dry Sieved	Dry Sieved

### PARTICLE SIZE DISTRIBUTION - ANALYSIS BY SIEVING

AS 1289.3.6.1



Sieve Size (mm)	Percent Passing Sieve (%)
75.0	
37.5	100
19.0	78
9.5	69
4.75	57
2.36	43
1.18	33
0.600	25
0.425	22
0.300	19
0.150	15
0.075	13

### CONSISTENCY LIMITS - CASAGRANDE

AS 1289.3.9.1	AS 1289.3.2.1	AS 1289.3.3.1	AS 1289.3.4.1
Liquid Limit (%)	Plastic Limit (%)	Plasticity Index (%)	Linear Shrinkage (%)
<b>52</b>	<b>28</b>	<b>24</b>	<b>10.4</b>
<b><u>Shrinkage Specimen Details</u></b>			
		<b>Mould Length (mm)</b>	<b>Condition of Dried Specimen</b>
		125 <input checked="" type="checkbox"/> 250 <input type="checkbox"/>	Cracked <input type="checkbox"/> Curled <input checked="" type="checkbox"/>

Comments:

---



---



---



Accredited for compliance with ISO/IEC 17025 - Testing  
Accreditation No. 19872  
*This document may not be reproduced except in full*

Approved Signatory



Name

M. van Herk

Function

Laboratory Manager

Issue Date

11-January-2018


## SOIL CLASSIFICATION - TEST REPORT

*In accordance with AS 1289.2.1.1, 3.6.1, 3.9.1, 3.2.1, 3.3.1, 3.4.1*

Client	ATC Williams	Ticket No.	S1226
Client Address	1141 Hay Street, West Perth WA 6005	Report No.	LLS18/26_1
Project	North Star Magnetite Project	Sample No.	LLS18/26
Sampling Location	Pilbara	Sampled By	Client
Sample Identification	TSF - TP2A-23 0.4m - 0.6m		
Sampling Method	Tested as received	Preparation Method	AS 1289.1.1
Sample History	Air Dried	Wet or Dry Sieved	Dry Sieved

### PARTICLE SIZE DISTRIBUTION - ANALYSIS BY SIEVING

AS 1289.3.6.1



Sieve Size (mm)	Percent Passing Sieve (%)
75.0	
37.5	100
19.0	98
9.5	95
4.75	92
2.36	91
1.18	85
0.600	68
0.425	58
0.300	46
0.150	30
0.075	21

### CONSISTENCY LIMITS - CASAGRANDE

AS 1289.3.9.1	AS 1289.3.2.1	AS 1289.3.3.1	AS 1289.3.4.1
Liquid Limit (%)	Plastic Limit (%)	Plasticity Index (%)	<u>Shrinkage Specimen Details</u>
28	22	7	Linear Shrinkage (%)
			Mould Length (mm)
			Condition of Dried Specimen
			125 <input type="checkbox"/> 250 <input checked="" type="checkbox"/>
			Cracked <input checked="" type="checkbox"/> Curled <input type="checkbox"/>

Comments:

---



---



---



Accredited for compliance with ISO/IEC 17025 - Testing  
Accreditation No. 19872  
*This document may not be reproduced except in full*

Approved Signatory

Name: M. van Herk  
Function: Laboratory Manager  
Issue Date: 11-January-2018


## SOIL CLASSIFICATION - TEST REPORT

*In accordance with AS 1289.2.1.1, 3.6.1, 3.9.1, 3.2.1, 3.3.1, 3.4.1*

Client	ATC Williams	Ticket No.	S1226
Client Address	1141 Hay Street, West Perth WA 6005	Report No.	LLS18/22_1
Project	North Star Magnetite Project	Sample No.	LLS18/22
Sampling Location	Pilbara	Sampled By	Client
Sample Identification	TSF - TP2A - 24 0.5m - 0.7m		
Sampling Method	Tested as received	Preparation Method	AS 1289.1.1
Sample History	Air Dried	Wet or Dry Sieved	Dry Sieved

### PARTICLE SIZE DISTRIBUTION - ANALYSIS BY SIEVING

AS 1289.3.6.1



Sieve Size (mm)	Percent Passing Sieve (%)
75.0	
37.5	100
19.0	96
9.5	90
4.75	87
2.36	85
1.18	83
0.600	76
0.425	69
0.300	56
0.150	32
0.075	22

### CONSISTENCY LIMITS - CASAGRANDE

AS 1289.3.9.1	AS 1289.3.2.1	AS 1289.3.3.1	AS 1289.3.4.1		
Liquid Limit (%)	Plastic Limit (%)	Plasticity Index (%)	Linear Shrinkage (%)	<u>Shrinkage Specimen Details</u>	
23	14	9	1.2	Mould Length (mm)	Condition of Dried Specimen
				125 <input type="checkbox"/> 250 <input checked="" type="checkbox"/>	Cracked <input checked="" type="checkbox"/> Curled <input type="checkbox"/>

Comments:

---



---



---



Accredited for compliance with ISO/IEC 17025 - Testing  
Accreditation No. 19872  
*This document may not be reproduced except in full*

Approved Signatory



Name: M. van Herk  
Function: Laboratory Manager  
Issue Date: 11-January-2018


## SOIL CLASSIFICATION - TEST REPORT

*In accordance with AS 1289.2.1.1, 3.6.1, 3.9.1, 3.2.1, 3.3.1, 3.4.1*

Client	ATC Williams	Ticket No.	S1226
Client Address	1141 Hay Street, West Perth WA 6005	Report No.	LLS18/11_1
Project	North Star Magnetite Project	Sample No.	LLS18/11
Sampling Location	Pilbara	Sampled By	Client
Sample Identification	TSF - TP2A - 42 0.5m - 0.7m		
Sampling Method	Tested as received	Preparation Method	AS 1289.1.1
Sample History	Air Dried	Wet or Dry Sieved	Dry Sieved

### PARTICLE SIZE DISTRIBUTION - ANALYSIS BY SIEVING

AS 1289.3.6.1



Sieve Size (mm)	Percent Passing Sieve (%)
75.0	
37.5	100
19.0	82
9.5	67
4.75	54
2.36	43
1.18	33
0.600	25
0.425	22
0.300	19
0.150	15
0.075	13

### CONSISTENCY LIMITS - CASAGRANDE

AS 1289.3.9.1	AS 1289.3.2.1	AS 1289.3.3.1	AS 1289.3.4.1
Liquid Limit (%)	Plastic Limit (%)	Plasticity Index (%)	Linear Shrinkage (%)
28	13	15	6.4
<b><u>Shrinkage Specimen Details</u></b>			
		<b>Mould Length (mm)</b>	<b>Condition of Dried Specimen</b>
		125 <input checked="" type="checkbox"/> 250 <input type="checkbox"/>	Cracked <input type="checkbox"/> Curled <input checked="" type="checkbox"/>

Comments:

---



---



---



Accredited for compliance with ISO/IEC 17025 - Testing  
Accreditation No. 19872  
*This document may not be reproduced except in full*

Approved Signatory



Name

M. van Herk

Function

Laboratory Manager

Issue Date

11-January-2018


## SOIL CLASSIFICATION - TEST REPORT

In accordance with AS 1289.2.1.1, 3.6.1, 3.9.1, 3.2.1, 3.3.1, 3.4.1

Client	ATC Williams	Ticket No.	S1226
Client Address	1141 Hay Street, West Perth WA 6005	Report No.	LLS18/12_1
Project	North Star Magnetite Project	Sample No.	LLS18/12
Sampling Location	Pilbara	Sampled By	Client
Sample Identification	TSF - TP2A - 45 1.7m - 1.9m		
Sampling Method	Tested as received	Preparation Method	AS 1289.1.1
Sample History	Air Dried	Wet or Dry Sieved	Dry Sieved

### PARTICLE SIZE DISTRIBUTION - ANALYSIS BY SIEVING

AS 1289.3.6.1



Sieve Size (mm)	Percent Passing Sieve (%)
75.0	
37.5	100
19.0	91
9.5	75
4.75	59
2.36	46
1.18	38
0.600	28
0.425	24
0.300	20
0.150	15
0.075	13

### CONSISTENCY LIMITS - CASAGRANDE

AS 1289.3.9.1	AS 1289.3.2.1	AS 1289.3.3.1	AS 1289.3.4.1				
Liquid Limit (%)	Plastic Limit (%)	Plasticity Index (%)	Linear Shrinkage (%)	<u>Shrinkage Specimen Details</u>			
47	21	27	12.0	Mould Length (mm)	Condition of Dried Specimen		
				125 <input checked="" type="checkbox"/>	250 <input type="checkbox"/>	Cracked <input type="checkbox"/>	Curled <input checked="" type="checkbox"/>

Comments:

---



---



---



Accredited for compliance with ISO/IEC 17025 - Testing

Accreditation No. 19872

This document may not be reproduced except in full

Approved Signatory



Name

M. van Herk

Function

Laboratory Manager

Issue Date

11-January-2018




## SOIL CLASSIFICATION - TEST REPORT

*In accordance with AS 1289.2.1.1, 3.6.1, 3.9.1, 3.2.1, 3.3.1, 3.4.1*

Client	ATC Williams	Ticket No.	S1226
Client Address	1141 Hay Street, West Perth WA 6005	Report No.	LLS18/23_1
Project	North Star Magnetite Project	Sample No.	LLS18/23
Sampling Location	Pilbara	Sampled By	Client
Sample Identification	TSF - TP2A - 54a 0.4m - 0.6m		
Sampling Method	Tested as received	Preparation Method	AS 1289.1.1
Sample History	Air Dried	Wet or Dry Sieved	Dry Sieved

### PARTICLE SIZE DISTRIBUTION - ANALYSIS BY SIEVING

AS 1289.3.6.1



Sieve Size (mm)	Percent Passing Sieve (%)
75.0	
37.5	
19.0	100
9.5	99
4.75	97
2.36	93
1.18	85
0.600	72
0.425	63
0.300	52
0.150	37
0.075	29

### CONSISTENCY LIMITS - CASAGRANDE

AS 1289.3.9.1	AS 1289.3.2.1	AS 1289.3.3.1	AS 1289.3.4.1
Liquid Limit (%)	Plastic Limit (%)	Plasticity Index (%)	<u>Shrinkage Specimen Details</u>
25	12	14	Linear Shrinkage (%)
			4.0
			<u>Mould Length (mm)</u>
			125 <input type="checkbox"/> 250 <input checked="" type="checkbox"/>
			<u>Condition of Dried Specimen</u>
			Cracked <input checked="" type="checkbox"/> Curled <input type="checkbox"/>

Comments:

---



---



---



Accredited for compliance with ISO/IEC 17025 - Testing  
Accreditation No. 19872  
*This document may not be reproduced except in full*

Approved Signatory

Name

M. van Herk

Function

Laboratory Manager

Issue Date

11-January-2018




## SOIL CLASSIFICATION - TEST REPORT

In accordance with AS 1289.2.1.1, 3.6.1, 3.6.3 & 3.5.1

Client	ATC Williams	Ticket No.	S1226
Client Address	1141 Hay Street, West Perth WA 6005	Report No.	LLS18/236_1
Project	North Star Magnetite Project	Sample No.	LLS18/236
Sampling Location	Pilbara	Sampled By	Client
Sample Identification	TSF - TP2A - 54a 0.4-0.6m		
Sampling Method	Tested as received	Preparation Method	AS 1289.1.1
Sample History	Air Dried	Wet or Dry Sieved	Dry Sieved

### PARTICLE SIZE DISTRIBUTION - ANALYSIS BY SIEVING AND HYDROMETER



Sieve Size (mm)	Percent Passing Sieve (%)
AS 1289.3.6.1 / 1289.3.6.3	
75.0	
37.5	
19.0	100
9.5	99
4.75	97
2.36	93
1.18	85
0.600	72
0.425	63
0.300	52
0.150	37
0.075	29
0.057	27
0.041	26
0.029	25
0.021	23
0.015	22
0.011	22
0.008	21
0.005	20
0.004	19
0.003	18
0.002	16
0.001	14

Field Moisture Content (%) - AS 1289.2.1.1

Particle Density (gm/cm<sup>3</sup>) - AS 1289.3.5.1 (-2.36mm)

-

2.68

Comments: AS 1289.3.6.3 & 3.5.1 not covered under scope of accreditation.



Accredited for compliance with ISO/IEC 17025 - Testing

Accreditation No. 19872

This document may not be reproduced except in full

Approved Signatory

Name

Function

Issue Date

M. van Herk

Laboratory Manager

06-February-2018



## TEST REPORT

### DRY DENSITY & MOISTURE CONTENT RELATION OF SOIL

In accordance with AS 1289.5.2.1

Client	ATC Williams	Ticket No.	S1248
Client Address	1141 Hay Street, West Perth WA 6005	Report No.	LLS18/236_1
Project	North Star Magnetite Project	Sample No.	LLS18/236
Sampling Location	TSF and Stockpiles	Date Received	13/01/2018
Sample Identification	TSF - TP2A-54A 0.4-0.6m	Date Tested	19/01/2018
Sampling Method	Sampled by client, tested as received	Preparation Method	AS 1289.1.1
Liquid Limit Method	Visual/tactile assessment by competent technician	Sample Curing Time	24 Hours

#### Oversize Material

Retained 19.0mm (%)	5.3
---------------------	-----


#### AS 1289.5.2.1, 2.1.1, 1.1

#### Laboratory Moisture & Density Results

Moisture Content (%)	4.7	5.7	7.7	9.9
Dry Density (t/m <sup>3</sup> )	2.016	2.073	2.144	2.039

Plot: Dry Density vs. Moisture Content

#### Dry Density (t/m<sup>3</sup>)



< Optimum Moisture Content (%) >

Maximum Dry Density (t/m <sup>3</sup> )	2.144
Optimum Moisture Content (%)	7.7

#### Comments:

\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_



Accredited for compliance with ISO/IEC 17025 - Testing  
Accreditation No. 19872

WORLD RECOGNISED ACCREDITATION This document may not be reproduced except in full.

Approved Signatory:

Name: M. van Herk  
Function: Laboratory Manager  
Date: 20-January-2018

## TEST REPORT

### DRY DENSITY & MOISTURE CONTENT RELATION OF SOIL

In accordance with AS 1289.5.1.1

Client	ATC Williams	Ticket No.	S1248
Client Address	1141 Hay Street, West Perth WA 6005	Report No.	LLS18/236_1
Project	North Star Magnetite Project	Sample No.	LLS18/236_1
Sampling Location	TSF and Stockpiles	Date Received	13/01/2018
Sample Identification	TSF - TP2A-54A 0.4-0.6m	Date Tested	18/01/2018
Sampling Method	Sampled by client, tested as received	Preparation Method	AS 1289.1.1
Liquid Limit Method	Visual/tactile assessment by competent technician	Sample Curing Time	24 Hours

#### Oversize Material

Retained 19.0mm (%)	5.3
---------------------	-----


#### AS 1289.5.1.1, 2.1.1, 1.1

#### Laboratory Moisture & Density Results

Moisture Content (%)	5.8	8.0	10.0	12.2
Dry Density (t/m <sup>3</sup> )	1.847	1.977	2.022	1.924

Plot: Dry Density vs. Moisture Content

#### Dry Density (t/m<sup>3</sup>)



< Optimum Moisture Content (%) >

Maximum Dry Density (t/m <sup>3</sup> )	2.023
Optimum Moisture Content (%)	9.7

#### Comments:

---



---



Accredited for compliance with ISO/IEC 17025 - Testing  
Accreditation No. 19872

WORLD RECOGNISED ACCREDITATION This document may not be reproduced except in full.

Approved Signatory:

Name: M. van Herk  
Function: Laboratory Manager  
Date: 20-January-2018



## FALLING HEAD PERMEABILITY - TEST REPORT

In accordance with AS 1289.6.7.2, 5.2.1, 2.1.1

Client	ATC Williams	Ticket No.	S1248
Client Address	1141 Hay Street, West Perth WA 6005	Report No.	LLS18/236 _1_FHPERM
Project	North Star Magnetite Project	Sample No.	LLS18/236
Sample / Location	Pilbara	Sampled By	Client
Description	TSF - TP2A-54a 0.4-0.6m		
Sampling Method:	Tested as Received		

### Falling Head Permeability

Laboratory Moisture Ratio (%)	101.0
Laboratory Density Ratio (%)	98.0
Compactive Effort	Standard
Surcharge (kPa)	3
% Retained on 19mm Sieve	0
Coefficient of Permeability (m/sec)	$1.0 \times 10^{-9}$

Comments:

---



---



---



Accredited for compliance with ISO/IEC 17025 - Testing  
Accreditation No. 19872  
*This document may not be reproduced except in full*

Approved Signatory

Name	M. van Herk
Function	Laboratory Manager
Issue Date	07-February-2018




## MULTI-STAGE CONSOLIDATED UNDRAINED TRIAXIAL TEST

**Method: AS1289.6.4.2 / In-house Method**

Client:	Liquid Labs WA	Date Tested:	22/01/2018
Project:	North Star Magnetite	EP Lab Job Number:	LLABS
Sample No:	TSF-TP2A-54A	Lab:	EPLab
Sample ID:	LLS18_236_LL1801_CU3		
Depth (m):	0.40 - 0.60	Room Temperature at Test:	~ 18°C
Tested by:	Phil	Initial Moisture (%):	9.45
		Strain Rate (mm/min):	0.006
Height (mm):	128.02	Final Moisture (%):	6.91
Diameter (mm):	62.21	Bulk Density (t/m <sup>3</sup> ):	2.17
L/D Ratio:	2.06	Dry Density (t/m <sup>3</sup> ):	1.98
		Geology:	-

**Failure Criteria used: Peak Principle Stress Ratio**

### Mohr Circle Diagram



**Interpretations conducted using Matlab**

Interpretation from Mohr Circle:	Stage 1 & 2	Stage 1 & 3	Stage 2 & 3
Cohesion C' (kPa):	7.57	88.37	258.14
Angle of Shear Resistance $\Phi'$ (Degrees) :	40.03	34.61	29.25




## MULTI-STAGE CONSOLIDATED UNDRAINED TRIAXIAL TEST

Method: AS1289.6.4.2 / In-house Method

Client:	Liquid Labs WA	Date Tested:	22/01/2018
Project:	North Star Magnetite	EP Lab Job Number:	LLABS
Sample No:	TSF-TP2A-54A	Lab:	EPLab
Sample ID:	LLS18_236_LL1801_CU3		
Depth (m):	0.40 - 0.60	Room Temperature at Test:	~ 18°C

### MIT Effective Stress Path ( $q'$ vs $p'$ diagram)



### MIT Stress Path - Using Stress Path Tangency Method

Cohesion  $C'$  (kPa) : 104.84  
 Angle of Shear Resistance  $\Phi'$  (Deg) : 34.52




E-PRECISION LABORATORY

## MULTI-STAGE CONSOLIDATED UNDRAINED TRIAXIAL TEST

Method: AS1289.6.4.2 / In-house Method

Client:	Liquid Labs WA	Date Tested:	22/01/2018
Project:	North Star Magnetite	EP Lab Job Number:	LLABS
Sample No:	TSF-TP2A-54A	Lab:	EPLab
Sample ID:	LLS18_236_LL1801_CU3		
Depth (m):	0.40 - 0.60	Room Temperature at Test:	~ 18°C

### Modified Mohr Coulomb Stress Path



### Modified Mohr Coulomb Path - Using Stress Path Tangency Method

Cohesion  $C'$  (kPa) : 112.30  
 Angle of Shear Resistance  $\Phi'$  (Deg) : 34.22




## MULTI-STAGE CONSOLIDATED UNDRAINED TRIAXIAL TEST

Method: AS1289.6.4.2 / In-house Method

Client:	Liquid Labs WA	Date Tested:	22/01/2018
Project:	North Star Magnetite	EP Lab Job Number:	LLABS
Sample No:	TSF-TP2A-54A	Lab:	EPLab
Sample ID:	LLS18_236_LL1801_CU3		
Depth (m):	0.40 - 0.60	Room Temperature at Test:	~ 18°C

### Deviator Stress Vs Strain Diagram



### SHEAR STAGE DATA AND STRESS MEASUREMENTS (kPa)

Shear Stage	Confining Pressure	U' <sub>0</sub>	U' <sub>f</sub>	Principal Effective Stresses			σ' <sub>1</sub> - σ' <sub>3</sub>	Strain (%)
				σ' <sub>1</sub>	σ' <sub>3</sub>	σ' <sub>1</sub> / σ' <sub>3</sub>		
1	375	0	70	1438	305	4.71	1133	1.35
2	750	0	251	2332	499	4.67	1833	3.08
3	1500	0	727	3129	773	4.05	2356	5.00



## MULTI-STAGE CONSOLIDATED UNDRAINED TRIAXIAL TEST

Method: AS1289.6.4.2 / In-house Method

Client:	Liquid Labs WA	Date Tested:	22/01/2018
Project:	North Star Magnetite	EP Lab Job Number:	LLABS
Sample No:	TSF-TP2A-54A	Lab:	EPLab
Sample ID:	LLS18_236_LL1801_CU3		
Depth (m):	0.40 - 0.60	Room Temperature at Test:	~ 18°C

### Photo After Test

Sample ID: TSF-TP2A-54A

Depth (m): 0.40 - 0.60

Lab ID: LLS18\_236\_LL1801\_CU3

Date Tested: 22/01/2018



Failure Mode: Shear Failure to Vertical @ 35.2°

#### Notes:

Stored and Tested the Sample as received

Samples supplied by the Client

NATA: 19078

Authorised Signatory (Geotechnical Engineer):

The results of tests performed apply only to the specific sample at time of test unless otherwise clearly stated. Reference should be made to E-Precision Laboratory's "Standard Terms and Conditions" E-Precision Laboratory ABN 431 559 578 87




## MULTI-STAGE CONSOLIDATED UNDRAINED TRIAXIAL TEST

Method: AS1289.6.4.2 / In-house Method

Client:	Liquid Labs WA	Date Tested:	22/01/2018
Project:	North Star Magnetite	EP Lab Job Number:	LLABS
Sample No:	TSF-TP2A-54A	Lab:	EPLab
Sample ID:	LLS18_236_LL1801_CU3		
Depth (m):	0.40 - 0.60	Room Temperature at Test:	~ 18°C

### Discharge Volume (ML) Vs Log Time (min)



$C_v$  (cm<sup>2</sup>/s): 0.062 based on  $t_{90}$




## SOIL CLASSIFICATION TEST REPORT

Client	ATC Williams	Ticket No.	S2193
Client Address	1141 Hay street, West Perth WA 6005	Report No.	LLS18/3915_1_PSD
Project	Northstar Geotechnical Investigation	Sample No.	LLS18/3915
Sampling Location	Northstar Mine Site	Sampled By	Client
Sample Identification	TP2A - T35 - 0.2-0.4m, Creek Sand		
Sampling Method	Sampled by Client, Tested as Received	Preparation Method	AS1289.1.1
Sample History	Air Dried	Wet or Dry Sieved	Dry Sieved

### PARTICLE SIZE DISTRIBUTION - ANALYSIS BY SIEVING

AS 1289.3.6.1



Sieve Size (mm)	Percent Passing Sieve (%)
75.00	
53.00	
37.50	
19.00	
9.50	100
4.75	100
2.36	100
1.180	99
0.600	95
0.425	87
0.300	66
0.150	25
0.075	11

Comments:

---



---



---



Accredited for compliance with ISO/IEC 17025 - Testing  
Accreditation No. 19872  
*This document may not be reproduced except in full*

Approved Signatory

Name

Ross Cook

Function

Senior Technician

Issue Date

04-September-2018




## SOIL CLASSIFICATION TEST REPORT

Client	ATC Williams	Ticket No.	S2193
Client Address	1141 Hay street, West Perth WA 6005	Report No.	LLS18/3914_1_PSD
Project	Northstar Geotechnical Investigation	Sample No.	LLS18/3914
Sampling Location	Northstar Mine Site	Sampled By	Client
Sample Identification	TP2A - R08 - 0.8-1.2m, Creek Gravel		
Sampling Method	Sampled by Client, Tested as Received	Preparation Method	AS1289.1.1
Sample History	Air Dried	Wet or Dry Sieved	Dry Sieved

### PARTICLE SIZE DISTRIBUTION - ANALYSIS BY SIEVING

AS 1289.3.6.1



Sieve Size (mm)	Percent Passing Sieve (%)
75.00	
53.00	100
37.50	90
19.00	73
9.50	49
4.75	29
2.36	19
1.180	13
0.600	5
0.425	3
0.300	2
0.150	1
0.075	1

Comments:

---



---



---



Accredited for compliance with ISO/IEC 17025 - Testing  
Accreditation No. 19872  
*This document may not be reproduced except in full*

Approved Signatory

Name: Ross Cook  
Function: Senior Technician  
Issue Date: 04-September-2018


## SOIL CLASSIFICATION - TEST REPORT

*In accordance with AS 1289.2.1.1, 3.6.1, 3.9.1, 3.2.1, 3.3.1, 3.4.1*

Client	ATC Williams	Ticket No.	S1226
Client Address	1141 Hay Street, West Perth WA 6005	Report No.	LLS18/13_1
Project	North Star Magnetite Project	Sample No.	LLS18/13
Sampling Location	Pilbara	Sampled By	Client
Sample Identification	Coarse Rejects 1 - SP01		
Sampling Method	Tested as received	Preparation Method	AS 1289.1.1
Sample History	Air Dried	Wet or Dry Sieved	Dry Sieved

### PARTICLE SIZE DISTRIBUTION - ANALYSIS BY SIEVING

AS 1289.3.6.1



Sieve Size (mm)	Percent Passing Sieve (%)
75.0	
37.5	100
19.0	95
9.5	88
4.75	78
2.36	65
1.18	56
0.600	48
0.425	43
0.300	39
0.150	33
0.075	29

### CONSISTENCY LIMITS - CASAGRANDE

AS 1289.3.9.1	AS 1289.3.2.1	AS 1289.3.3.1	AS 1289.3.4.1
Liquid Limit (%)	Plastic Limit (%)	Plasticity Index (%)	Linear Shrinkage (%)
<b>16</b>	<b>11</b>	<b>6</b>	<b>3.6</b>
<u>Shrinkage Specimen Details</u>			
		Mould Length (mm)	Condition of Dried Specimen
		125 <input type="checkbox"/> 250 <input checked="" type="checkbox"/>	Cracked <input type="checkbox"/> Curled <input type="checkbox"/>

Comments:

---



---



---



Accredited for compliance with ISO/IEC 17025 - Testing  
Accreditation No. 19872  
*This document may not be reproduced except in full*

Approved Signatory

Name: M. van Herk  
Function: Laboratory Manager  
Issue Date: 11-January-2018


## SOIL CLASSIFICATION - TEST REPORT

*In accordance with AS 1289.2.1.1, 3.6.1, 3.9.1, 3.2.1, 3.3.1, 3.4.1*

Client	ATC Williams	Ticket No.	S1226
Client Address	1141 Hay Street, West Perth WA 6005	Report No.	LLS18/14_1
Project	North Star Magnetite Project	Sample No.	LLS18/14
Sampling Location	Pilbara	Sampled By	Client
Sample Identification	Coarse Rejects 2 - SP02		
Sampling Method	Tested as received	Preparation Method	AS 1289.1.1
Sample History	Air Dried	Wet or Dry Sieved	Dry Sieved

### PARTICLE SIZE DISTRIBUTION - ANALYSIS BY SIEVING

AS 1289.3.6.1



Sieve Size (mm)	Percent Passing Sieve (%)
75.0	
37.5	100
19.0	96
9.5	49
4.75	10
2.36	3
1.18	1
0.600	1
0.425	1
0.300	1
0.150	1
0.075	0

### CONSISTENCY LIMITS - CASAGRANDE

AS 1289.3.9.1	AS 1289.3.2.1	AS 1289.3.3.1	AS 1289.3.4.1
Liquid Limit (%)	Plastic Limit (%)	Plasticity Index (%)	<u>Shrinkage Specimen Details</u>
-	-	-	Linear Shrinkage (%)
			Mould Length (mm)
			Condition of Dried Specimen
			125 <input type="checkbox"/> 250 <input type="checkbox"/>
			Cracked <input type="checkbox"/> Curled <input type="checkbox"/>

Comments:      *Insufficient sample to conduct Plastic Index*



Accredited for compliance with ISO/IEC 17025 - Testing  
Accreditation No. 19872  
*This document may not be reproduced except in full*

Approved Signatory

Name: M. van Herk  
Function: Laboratory Manager  
Issue Date: 11-January-2018


## SOIL CLASSIFICATION - TEST REPORT

*In accordance with AS 1289.2.1.1, 3.6.1, 3.9.1, 3.2.1, 3.3.1, 3.4.1*

Client	ATC Williams	Ticket No.	S1226
Client Address	1141 Hay Street, West Perth WA 6005	Report No.	LLS18/15_1
Project	North Star Magnetite Project	Sample No.	LLS18/15
Sampling Location	Pilbara	Sampled By	Client
Sample Identification	Coarse Rejects 3 - SP03		
Sampling Method	Tested as received	Preparation Method	AS 1289.1.1
Sample History	Air Dried	Wet or Dry Sieved	Dry Sieved

### PARTICLE SIZE DISTRIBUTION - ANALYSIS BY SIEVING

AS 1289.3.6.1



Sieve Size (mm)	Percent Passing Sieve (%)
75.0	
37.5	100
19.0	98
9.5	87
4.75	74
2.36	56
1.18	40
0.600	26
0.425	20
0.300	15
0.150	9
0.075	6

### CONSISTENCY LIMITS - CASAGRANDE

AS 1289.3.9.1	AS 1289.3.2.1	AS 1289.3.3.1	AS 1289.3.4.1
Liquid Limit (%)	Plastic Limit (%)	Plasticity Index (%)	Linear Shrinkage (%)
18	Not Obtainable	NP	0.4
<u>Shrinkage Specimen Details</u>			
		Mould Length (mm)	Condition of Dried Specimen
		125 <input checked="" type="checkbox"/> 250 <input type="checkbox"/>	Cracked <input type="checkbox"/> Curled <input type="checkbox"/>

Comments:

---



---



---



Accredited for compliance with ISO/IEC 17025 - Testing  
Accreditation No. 19872  
*This document may not be reproduced except in full*

Approved Signatory



Name

M. van Herk

Function

Laboratory Manager

Issue Date

11-January-2018




## SOIL CLASSIFICATION - TEST REPORT

In accordance with AS 1289.2.1.1, 3.6.1, 3.6.3 & 3.5.1

Client	ATC Williams	Ticket No.	S1226
Client Address	1141 Hay Street, West Perth WA 6005	Report No.	LLS18/234_1
Project	North Star Magnetite Project	Sample No.	LLS18/234
Sampling Location	Pilbara	Sampled By	Client
Sample Identification	Coarse Rejects 3 - SP03		
Sampling Method	Tested as received	Preparation Method	AS 1289.1.1
Sample History	Air Dried	Wet or Dry Sieved	Dry Sieved

### PARTICLE SIZE DISTRIBUTION - ANALYSIS BY SIEVING AND HYDROMETER



Sieve Size (mm)	Percent Passing Sieve (%)
AS 1289.3.6.1 / 1289.3.6.3	
75.0	100
37.5	100
19.0	98
9.5	87
4.75	74
2.36	56
1.18	40
0.600	26
0.425	20
0.300	15
0.150	9
0.075	6
0.061	5
0.045	4
0.033	3
0.024	3
0.017	3
0.012	3
0.009	2
0.006	2
0.004	2
0.003	1
0.002	1
0.001	1

Field Moisture Content (%) - AS 1289.2.1.1

Particle Density (gm/cm<sup>3</sup>) - AS 1289.3.5.1 (-2.36mm)

-

2.71

Comments: AS 1289.3.6.3 & 3.5.1 not covered under scope of accreditation.



Accredited for compliance with ISO/IEC 17025 - Testing

Accreditation No. 19872

This document may not be reproduced except in full

Approved Signatory

Name

Function

Issue Date

M. van Herk

Laboratory Manager

06-February-2018



## TEST REPORT

### DRY DENSITY & MOISTURE CONTENT RELATION OF SOIL

In accordance with AS 1289.5.1.1

Client	ATC Williams	Ticket No.	S1248
Client Address	1141 Hay Street, West Perth WA 6005	Report No.	LLS18/234_1
Project	North Star Magnetite Project	Sample No.	LLS18/234_1
Sampling Location	TSF and Stockpiles	Date Received	13/01/2018
Sample Identification	Coarse Rejects 3 - SP03	Date Tested	18/01/2018
Sampling Method	Sampled by client, tested as received	Preparation Method	AS 1289.1.1
Liquid Limit Method	Visual/tactile assessment by competent technician	Sample Curing Time	24 Hours

#### Oversize Material

Retained 19.0mm (%)	2.3
---------------------	-----


AS 1289.5.1.1, 2.1.1, 1.1

#### Laboratory Moisture & Density Results

Moisture Content (%)	2.4	4.6	6.0	7.5
Dry Density (t/m <sup>3</sup> )	2.407	2.423	2.499	2.481

Plot: Dry Density vs. Moisture Content

#### Dry Density (t/m<sup>3</sup>)



< Optimum Moisture Content (%) >

Maximum Dry Density (t/m <sup>3</sup> )	2.506
Optimum Moisture Content (%)	6.4

Comments:

---

---

---



Accredited for compliance with ISO/IEC 17025 - Testing  
Accreditation No. 19872

WORLD RECOGNISED ACCREDITATION This document may not be reproduced except in full.

Approved Signatory:

Name: M. van Herk  
Function: Laboratory Manager  
Date: 20-January-2018



## FALLING HEAD PERMEABILITY - TEST REPORT

In accordance with AS 1289.6.7.2, 5.2.1, 2.1.1

Client	ATC Williams	Ticket No.	S1248
Client Address	1141 Hay Street, West Perth WA 6005	Report No.	LLS18/234 _1_FHPERM
Project	North Star Magnetite Project	Sample No.	LLS18/234
Sample / Location	Pilbara	Sampled By	Client
Description	Coarse Rejects - SP03		
Sampling Method:	Tested as Received		

### Falling Head Permeability

Laboratory Moisture Ratio (%)	103.0
Laboratory Density Ratio (%)	90.0
Compactive Effort	Modified
Surcharge (kPa)	3
% Retained on 19mm Sieve	2
Coefficient of Permeability (m/sec)	$1.1 \times 10^{-5}$

Comments:

---



---



---



Accredited for compliance with ISO/IEC 17025 - Testing  
Accreditation No. 19872  
*This document may not be reproduced except in full*

Approved Signatory

Name

M. van Herk

Function

Laboratory Manager

Issue Date

07-February-2018




## SOIL CLASSIFICATION TEST REPORT

Client	ATC Williams	Ticket No.	S2293
Client Address	1141 Hay Street, West Perth WA 6005	Report No.	LLS18/4221_1_PSD
Project	Geotechnical Investigation - 115185.14	Sample No.	LLS18/4221
Sampling Location	Iron Bridge, North Star TSF	Sampled By	Client
Sample Identification	Sample A		
Sampling Method	Sampled by Client, Tested as Received	Preparation Method	AS1289.1.1
Sample History	Air Dried	Wet or Dry Sieved	Dry Sieved

## PARTICLE SIZE DISTRIBUTION - ANALYSIS BY SIEVING

AS 1289.3.6.1



Sieve Size (mm)	Percent Passing Sieve (%)
75.00	
53.00	
37.50	100
19.00	98
9.50	86
4.75	56
2.36	35
1.180	22
0.600	13
0.425	9
0.300	6
0.150	3
0.075	2

Comments:

---



---



---



Accredited for compliance with ISO/IEC 17025 - Testing  
Accreditation No. 19872

*This document may not be reproduced except in full*

Approved Signatory

Name

Brooke Elliott

Function

Quality Manager

Issue Date

06-October-2018




## SOIL CLASSIFICATION TEST REPORT

Client	ATC Williams	Ticket No.	S2293
Client Address	1141 Hay Street, West Perth WA 6005	Report No.	LLS18/4222_1_PSD
Project	Geotechnical Investigation - 115185.14	Sample No.	LLS18/4222
Sampling Location	Iron Bridge, North Star TSF	Sampled By	Client
Sample Identification	Sample B		
Sampling Method	Sampled by Client, Tested as Received	Preparation Method	AS1289.1.1
Sample History	Air Dried	Wet or Dry Sieved	Dry Sieved

### PARTICLE SIZE DISTRIBUTION - ANALYSIS BY SIEVING

AS 1289.3.6.1



Sieve Size (mm)	Percent Passing Sieve (%)
75.00	
53.00	
37.50	100
19.00	97
9.50	86
4.75	65
2.36	47
1.180	33
0.600	21
0.425	16
0.300	12
0.150	7
0.075	5

Comments: \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_



Accredited for compliance with ISO/IEC 17025 - Testing  
Accreditation No. 19872

*This document may not be reproduced except in full*

Approved Signatory

Name: Brooke Elliott  
 Function: Quality Manager  
 Issue Date: 06-October-2018




## SOIL CLASSIFICATION TEST REPORT

Client	ATC Williams	Ticket No.	S2293
Client Address	1141 Hay Street, West Perth WA 6005	Report No.	LLS18/4223_1_PSD
Project	Geotechnical Investigation - 115185.14	Sample No.	LLS18/4223
Sampling Location	Iron Bridge, North Star TSF	Sampled By	Client
Sample Identification	Sample C		
Sampling Method	Sampled by Client, Tested as Received	Preparation Method	AS1289.1.1
Sample History	Air Dried	Wet or Dry Sieved	Dry Sieved

### PARTICLE SIZE DISTRIBUTION - ANALYSIS BY SIEVING

AS 1289.3.6.1



Sieve Size (mm)	Percent Passing Sieve (%)
75.00	
53.00	
37.50	100
19.00	96
9.50	75
4.75	53
2.36	35
1.180	23
0.600	14
0.425	10
0.300	7
0.150	4
0.075	3

Comments: \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_



Accredited for compliance with ISO/IEC 17025 - Testing  
 Accreditation No. 19872  
*This document may not be reproduced except in full*

Approved Signatory

Name: Brooke Elliott  
 Function: Quality Manager  
 Issue Date: 06-October-2018




## SOIL CLASSIFICATION TEST REPORT

AS 1289.2.1.1, 3.6.1, ‡3.6.3, 3.1.1, 3.2.1, 3.3.1, 3.4.1 & ‡3.5.1

Client	ATC Williams	Ticket No.	S2293
Client Address	1141 Hay Street, West Perth WA 6005	Report No.	LLS18/4224_1_PSDPIHYDRO
Project	Geotechnical Investigation - 115185.14	Sample No.	LLS18/4224
Sample Location	Iron Bridge, North Star TSF	Sampled By	Client
Sample Identification	Sample A+B+C		
Sampling Method	Sampled by Client, Tested as Received	Preparation Method	AS 1289.1.1
Sample History	Air Dried	Wet or Dry Sieved	Dry Sieved

### PARTICLE SIZE DISTRIBUTION - ANALYSIS BY SIEVING AND HYDROMETER



Sieve Size (mm)      Percent Passing Sieve (%)

AS 1289.3.6.1 / ‡ 1289.3.6.3

37.5	100
19.0	97
9.5	77
4.75	55
2.36	37
1.18	26
0.600	16
0.425	13
0.300	9
0.150	5
0.075	4
0.048	3
0.035	3
0.026	2
0.019	2
0.014	2
0.011	2
0.007	2
0.005	2
0.004	2
0.003	2
0.002	1
0.001	1

‡ Particle Density (gm/cm<sup>3</sup>) - AS 1289.3.5.1

3.28

### CONSISTENCY LIMITS - CONE PENETROMETER

AS1289.3.1.1	AS 1289.3.2.1	AS1289.3.3.2	AS 1289.3.4.1		
Liquid Limit (%)	Plastic Limit (%)	Plasticity Index (%)	Linear Shrinkage (%)	Mould Length (mm)	Condition of Dried Specimen
Not Obtainable	Non Plastic	Non Plastic	0.5	250	-

Comments: ‡ NATA Accreditation does not cover the performance of this service



Accredited for compliance with ISO/IEC 17025 - Testing  
Accreditation No. 19872

This document may not be reproduced except in full

‡ NATA Accreditation does not cover the performance of this service

LLWA/TECH/Worksheets\_and\_Reports/Soil/AS\_1289.3.2.1\_3.3.1\_3.4.1\_3.5.1\_3.6.1,3.6.3\_3.9.1/Soil\_Classification-Hydrometer/Test\_Report/REV004/JUN18

Approved Signatory

Name

Function

Issue Date

Matt van Herk

Laboratory Manager

08-October-2018



## STANDARD DRY DENSITY & MOISTURE CONTENT RELATION OF SOIL TEST REPORT

AS 1289.5.1.1

Client	ATC Williams	Ticket No.	S2293
Client Address	1141 Hay Street, West Perth WA 6005	Report No.	LLS18/4224_1_SMDD
Project	Geotechnical Investigation - 115185.14	Sample No.	LLS18/4224
Sampling Location	Iron Bridge, North Star TSF	Date Received	25/09/2018
Sample Identification	Sample A+B+C	Date Tested	26/09/2018
Sampling Method	Sampled by Client, Tested as Received	Preparation Method	AS1289.1.1
Liquid Limit Method	Visual/tactile assessment by competent technician	Sample Curing Time	2.5 Hours

### Overflow Material

Retained 19.0mm (%)	0
Retained 37.5mm (%)	-


AS 1289.5.1.1, 2.1.1, 1.1

### Laboratory Moisture & Density Results

Moisture Content (%)	0.4	2.4	4.2	6.4	
Dry Density (t/m <sup>3</sup> )	2.41	2.45	2.44	2.32	

Plot: Dry Density vs. Moisture Content

Dry Density (t/m<sup>3</sup>)



Standard Maximum Dry Density (t/m<sup>3</sup>)

2.45

Standard Optimum Moisture Content (%)

3.0

Comments:

The above air void lines are derived from a calculated apparent particle density of 2.872 t/m<sup>3</sup>



Accredited for compliance with ISO/IEC 17025 - Testing  
Accreditation No. 19872

This document may not be reproduced except in full.

Approved Signatory:

Name: Brooke Elliott  
Function: Quality Manager  
Date: 08-October-2018



## CONSTANT HEAD PERMEABILITY TEST REPORT


AS 1289.6.7.1, 2.1.1, 5.2.1

Client	ATC Williams	Ticket No.	S2293
Client Address	1141 Hay Street, West Perth WA 6005	Report No.	LLS18/4224_1_CHPERM
Project	Geotechnical Investigation - 115185.14	Sample No.	LLS18/4224
Location	Iron Bridge, North Star TSF	Sampled By	Client
Sample Identification	Sample A+B+C		
Sampling Method:	Sampled by Client, Tested as Received	Date Tested	1/10/2018

### Specimen conditions at test

Laboratory Density Ratio (%)	220.9	Laboratory Moisture Ratio (%)	99.2
Compactive Effort	Modified	% Retained on 19mm Sieve	0.0
Surcharge (kPa)	3	Hydraulic Head (mm)	70

Permeability - Constant Head Method



**Coefficient of Permeability  $K_{20}$  (m/s)                      2.76E-04**

Comments: \_\_\_\_\_



Accredited for compliance with ISO/IEC 17025 - Testing  
Accreditation No. 19872  
*This document may not be reproduced except in full*

Approved Signatory

Name: Brooke Elliott  
Function: Quality Manager  
Issue Date: 08-October-2018

‡ NATA Accreditation does not cover the performance of this service


## SOIL CLASSIFICATION - TEST REPORT

*In accordance with AS 1289.2.1.1, 3.6.1, 3.9.1, 3.2.1, 3.3.1, 3.4.1*

Client	ATC Williams	Ticket No.	S1226
Client Address	1141 Hay Street, West Perth WA 6005	Report No.	LLS18/16_1
Project	North Star Magnetite Project	Sample No.	LLS18/16
Sampling Location	Pilbara	Sampled By	Client
Sample Identification	ROM Pad - SP08		
Sampling Method	Tested as received	Preparation Method	AS 1289.1.1
Sample History	Air Dried	Wet or Dry Sieved	Dry Sieved

### PARTICLE SIZE DISTRIBUTION - ANALYSIS BY SIEVING

AS 1289.3.6.1



Sieve Size (mm)	Percent Passing Sieve (%)
75.0	100
37.5	89
19.0	69
9.5	53
4.75	39
2.36	28
1.18	21
0.600	17
0.425	16
0.300	14
0.150	12
0.075	10

### CONSISTENCY LIMITS - CASAGRANDE

AS 1289.3.9.1	AS 1289.3.2.1	AS 1289.3.3.1	AS 1289.3.4.1
Liquid Limit (%)	Plastic Limit (%)	Plasticity Index (%)	Linear Shrinkage (%)
-	-	-	-
<u>Shrinkage Specimen Details</u>			
		Mould Length (mm)	Condition of Dried Specimen
		125 <input type="checkbox"/> 250 <input type="checkbox"/>	Cracked <input type="checkbox"/> Curled <input type="checkbox"/>

Comments:

---



---



---



Accredited for compliance with ISO/IEC 17025 - Testing

Accreditation No. 19872

*This document may not be reproduced except in full*

Approved Signatory

Name

M. van Herk

Function

Laboratory Manager

Issue Date

11-January-2018


## SOIL CLASSIFICATION - TEST REPORT

*In accordance with AS 1289.2.1.1, 3.6.1, 3.9.1, 3.2.1, 3.3.1, 3.4.1*

Client	ATC Williams	Ticket No.	S1226
Client Address	1141 Hay Street, West Perth WA 6005	Report No.	LLS18/18_1
Project	North Star Magnetite Project	Sample No.	LLS18/18
Sampling Location	Pilbara	Sampled By	Client
Sample Identification	Wastedump 1 - SP05		
Sampling Method	Tested as received	Preparation Method	AS 1289.1.1
Sample History	Air Dried	Wet or Dry Sieved	Dry Sieved

### PARTICLE SIZE DISTRIBUTION - ANALYSIS BY SIEVING

AS 1289.3.6.1



Sieve Size (mm)	Percent Passing Sieve (%)
75.0	100
37.5	53
19.0	49
9.5	32
4.75	18
2.36	10
1.18	7
0.600	5
0.425	5
0.300	4
0.150	4
0.075	3

### CONSISTENCY LIMITS - CASAGRANDE

AS 1289.3.9.1	AS 1289.3.2.1	AS 1289.3.3.1	AS 1289.3.4.1
Liquid Limit (%)	Plastic Limit (%)	Plasticity Index (%)	Linear Shrinkage (%)
-	-	-	-
<u>Shrinkage Specimen Details</u>			
		Mould Length (mm)	Condition of Dried Specimen
		125 <input type="checkbox"/> 250 <input type="checkbox"/>	Cracked <input type="checkbox"/> Curled <input type="checkbox"/>

Comments:

---



---



---



Accredited for compliance with ISO/IEC 17025 - Testing  
Accreditation No. 19872  
*This document may not be reproduced except in full*

Approved Signatory

Name

M. van Herk

Function

Laboratory Manager

Issue Date

11-January-2018


## SOIL CLASSIFICATION - TEST REPORT

*In accordance with AS 1289.2.1.1, 3.6.1, 3.9.1, 3.2.1, 3.3.1, 3.4.1*

Client	ATC Williams	Ticket No.	S1226
Client Address	1141 Hay Street, West Perth WA 6005	Report No.	LLS18/19_1
Project	North Star Magnetite Project	Sample No.	LLS18/19
Sampling Location	Pilbara	Sampled By	Client
Sample Identification	Wastedump 2 - SP06		
Sampling Method	Tested as received	Preparation Method	AS 1289.1.1
Sample History	Air Dried	Wet or Dry Sieved	Dry Sieved

### PARTICLE SIZE DISTRIBUTION - ANALYSIS BY SIEVING

AS 1289.3.6.1



Sieve Size (mm)	Percent Passing Sieve (%)
75.0	
37.5	100
19.0	92
9.5	65
4.75	36
2.36	18
1.18	12
0.600	9
0.425	8
0.300	7
0.150	6
0.075	5

### CONSISTENCY LIMITS - CASAGRANDE

AS 1289.3.9.1	AS 1289.3.2.1	AS 1289.3.3.1	AS 1289.3.4.1
Liquid Limit (%)	Plastic Limit (%)	Plasticity Index (%)	Linear Shrinkage (%)
-	-	-	-
<u>Shrinkage Specimen Details</u>			
		Mould Length (mm)	Condition of Dried Specimen
		125 <input type="checkbox"/> 250 <input type="checkbox"/>	Cracked <input type="checkbox"/> Curled <input type="checkbox"/>

Comments:

---



---



---



Accredited for compliance with ISO/IEC 17025 - Testing  
Accreditation No. 19872  
*This document may not be reproduced except in full*

Approved Signatory

Name

M. van Herk

Function

Laboratory Manager

Issue Date

11-January-2018




## SOIL CLASSIFICATION - TEST REPORT

In accordance with AS 1289.2.1.1, 3.6.1, 3.9.1, 3.2.1, 3.3.1, 3.4.1

Client	ATC Williams	Ticket No.	S1226
Client Address	1141 Hay Street, West Perth WA 6005	Report No.	LLS18/25_1
Project	North Star Magnetite Project	Sample No.	LLS18/25
Sampling Location	Pilbara	Sampled By	Client
Sample Identification	Tailings Satge 1 - SP04		
Sampling Method	Tested as received	Preparation Method	AS 1289.1.1
Sample History	Air Dried	Wet or Dry Sieved	Dry Sieved

## PARTICLE SIZE DISTRIBUTION - ANALYSIS BY SIEVING

AS 1289.3.6.1



Sieve Size (mm)	Percent Passing Sieve (%)
75.0	
37.5	
19.0	
9.5	
4.75	100
2.36	100
1.18	100
0.600	100
0.425	100
0.300	100
0.150	98
0.075	88

## CONSISTENCY LIMITS - CASAGRANDE

AS 1289.3.9.1	AS 1289.3.2.1	AS 1289.3.3.1	AS 1289.3.4.1			
Liquid Limit (%)	Plastic Limit (%)	Plasticity Index (%)	Linear Shrinkage (%)	<u>Shrinkage Specimen Details</u>		
18	13	5	3.6	Mould Length (mm)	Condition of Dried Specimen	
				125 <input type="checkbox"/> 250 <input checked="" type="checkbox"/>	Cracked <input type="checkbox"/> Curled <input type="checkbox"/>	

Comments:

---



---



---



Accredited for compliance with ISO/IEC 17025 - Testing

Accreditation No. 19872

This document may not be reproduced except in full

Approved Signatory



Name

M. van Herk

Function

Laboratory Manager

Issue Date

11-January-2018




## SOIL CLASSIFICATION - TEST REPORT

In accordance with AS 1289.2.1.1, 3.6.1, 3.6.3 & 3.5.1

Client	ATC Williams	Ticket No.	S1226
Client Address	1141 Hay Street, West Perth WA 6005	Report No.	LLS18/237_1
Project	North Star Magnetite Project	Sample No.	LLS18/237
Sampling Location	Pilbara	Sampled By	Client
Sample Identification	Tailings Stage 1 - SP04		
Sampling Method	Tested as received	Preparation Method	AS 1289.1.1
Sample History	Air Dried	Wet or Dry Sieved	Dry Sieved

### PARTICLE SIZE DISTRIBUTION - ANALYSIS BY SIEVING AND HYDROMETER



Sieve Size (mm)	Percent Passing Sieve (%)
<b>AS 1289.3.6.1 / 1289.3.6.3</b>	
75.0	
37.5	
19.0	
9.5	
4.75	
2.36	100
1.18	100
0.600	100
0.425	100
0.300	100
0.150	98
0.075	88
0.057	80
0.041	64
0.029	52
0.021	41
0.015	34
0.011	29
0.008	25
0.005	22
0.004	19
0.003	16
0.002	13
0.001	10

Field Moisture Content (%) - AS 1289.2.1.1

Particle Density (gm/cm<sup>3</sup>) - AS 1289.3.5.1 (-2.36mm)

-

3.93

*Comments:* AS 1289.3.6.3 & 3.5.1 not covered under scope of accreditation.



Accredited for compliance with ISO/IEC 17025 - Testing

Accreditation No. 19872

This document may not be reproduced except in full

Approved Signatory

Name

Function

Issue Date

M. van Herk

Laboratory Manager

06-February-2018



## TEST REPORT

### DRY DENSITY & MOISTURE CONTENT RELATION OF SOIL

In accordance with AS 1289.5.2.1

Client	ATC Williams	Ticket No.	S1248
Client Address	1141 Hay Street, West Perth WA 6005	Report No.	LLS18/237_1
Project	North Star Magnetite Project	Sample No.	LLS18/237
Sampling Location	TSF and Stockpiles	Date Received	13/01/2018
Sample Identification	Tailings Stage 1 - SP04	Date Tested	19/01/2018
Sampling Method	Sampled by client, tested as received	Preparation Method	AS 1289.1.1
Liquid Limit Method	Visual/tactile assessment by competent technician	Sample Curing Time	24 Hours

#### Oversize Material

Retained 19.0mm (%)	0.0
---------------------	-----


#### AS 1289.5.2.1, 2.1.1, 1.1

#### Laboratory Moisture & Density Results

Moisture Content (%)	5.8	7.6	9.5	11.5
Dry Density (t/m <sup>3</sup> )	2.497	2.605	2.624	2.469

Plot: Dry Density vs. Moisture Content

#### Dry Density (t/m<sup>3</sup>)



< Optimum Moisture Content (%) >

Maximum Dry Density (t/m <sup>3</sup> )	2.637
Optimum Moisture Content (%)	8.8

#### Comments:

\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_



Accredited for compliance with ISO/IEC 17025 - Testing  
Accreditation No. 19872

WORLD RECOGNISED ACCREDITATION This document may not be reproduced except in full.

Approved Signatory:

Name: M. van Herk  
Function: Laboratory Manager  
Date: 20-January-2018

## TEST REPORT

### DRY DENSITY & MOISTURE CONTENT RELATION OF SOIL

In accordance with AS 1289.5.1.1

Client	ATC Williams	Ticket No.	S1248
Client Address	1141 Hay Street, West Perth WA 6005	Report No.	LLS18/237 _1
Project	North Star Magnetite Project	Sample No.	LLS18/237 _1
Sampling Location	TSF and Stockpiles	Date Received	13/01/2018
Sample Identification	Tailings Stage 1 - SP04	Date Tested	18/01/2018
Sampling Method	Sampled by client, tested as received	Preparation Method	AS 1289.1.1
Liquid Limit Method	Visual/tactile assessment by competent technician	Sample Curing Time	24 Hours

#### Oversize Material

Retained 19.0mm (%)	0.0
---------------------	-----


#### AS 1289.5.1.1, 2.1.1, 1.1

#### Laboratory Moisture & Density Results

Moisture Content (%)	7.6	9.6	11.7	15.7
Dry Density (t/m <sup>3</sup> )	2.421	2.510	2.447	2.251

Plot: Dry Density vs. Moisture Content

#### Dry Density (t/m<sup>3</sup>)



< Optimum Moisture Content (%) >

Maximum Dry Density (t/m <sup>3</sup> )	2.510
Optimum Moisture Content (%)	9.7

#### Comments:

---



---



Accredited for compliance with ISO/IEC 17025 - Testing  
Accreditation No. 19872

WORLD RECOGNISED ACCREDITATION This document may not be reproduced except in full.

Approved Signatory:

Name: M. van Herk  
Function: Laboratory Manager  
Date: 20-January-2018



## FALLING HEAD PERMEABILITY - TEST REPORT

In accordance with AS 1289.6.7.2, 5.2.1, 2.1.1

Client	ATC Williams	Ticket No.	S1248
Client Address	1141 Hay Street, West Perth WA 6005	Report No.	LLS18/237_1_FHPERM
Project	North Star Magnetite Project	Sample No.	LLS18/237
Sample / Location	Pilbara	Sampled By	Client
Description	Tailings Stage 1 - SP04		
Sampling Method:	Tested as Received		

### Falling Head Permeability

Laboratory Moisture Ratio (%)	101.0
Laboratory Density Ratio (%)	98.0
Compactive Effort	Standard
Surcharge (kPa)	3
% Retained on 19mm Sieve	0
Coefficient of Permeability (m/sec)	$4.0 \times 10^{-8}$

Comments:

---



---



---



Accredited for compliance with ISO/IEC 17025 - Testing  
Accreditation No. 19872  
*This document may not be reproduced except in full*

Approved Signatory

Name

M. van Herk

Function

Laboratory Manager

Issue Date

07-February-2018




## MULTI-STAGE CONSOLIDATED UNDRAINED TRIAXIAL TEST

**Method: AS1289.6.4.2 / In-house Method**

Client:	Liquid Labs WA	Date Tested:	22/01/2018
Project:	North Star Magnetite	EP Lab Job Number:	LLABS
Sample No:	Tailings Stage 1 - SP04	Lab:	EPLab
Sample ID:	LLS17_237_LL1801_CU3		
Depth (m):	-	Room Temperature at Test:	~ 18°C
Tested by:	Phil	Initial Moisture (%):	9.74
		Strain Rate (mm/min):	0.006
Height (mm):	127.60	Final Moisture (%):	7.85
Diameter (mm):	60.38	Bulk Density (t/m <sup>3</sup> ):	2.68
L/D Ratio:	2.11	Dry Density (t/m <sup>3</sup> ):	2.44
		Geology:	-

**Failure Criteria used: Peak Principle Stress Ratio**

### Mohr Circle Diagram



**Interpretations conducted using Matlab**

Interpretation from Mohr Circle:	Stage 1 & 2	Stage 1 & 3	Stage 2 & 3
Cohesion C' (kPa):	2.64	6.48	39.65
Angle of Shear Resistance $\Phi'$ (Degrees) :	37.60	37.38	37.23




## MULTI-STAGE CONSOLIDATED UNDRAINED TRIAXIAL TEST

Method: AS1289.6.4.2 / In-house Method

Client:	Liquid Labs WA	Date Tested:	22/01/2018
Project:	North Star Magnetite	EP Lab Job Number:	LLABS
Sample No:	Tailings Stage 1 - SP04	Lab:	EPLab
Sample ID:	LLS17_237_LL1801_CU3		
Depth (m):	-	Room Temperature at Test:	~ 18°C

### MIT Effective Stress Path ( $q'$ vs $p'$ diagram)



### MIT Stress Path - Using Stress Path Tangency Method

Cohesion  $C'$  (kPa) : 6.56  
 Angle of Shear Resistance  $\Phi'$  (Deg) : 37.94




## MULTI-STAGE CONSOLIDATED UNDRAINED TRIAXIAL TEST

Method: AS1289.6.4.2 / In-house Method

Client:	Liquid Labs WA	Date Tested:	22/01/2018
Project:	North Star Magnetite	EP Lab Job Number:	LLABS
Sample No:	Tailings Stage 1 - SP04	Lab:	EPLab
Sample ID:	LLS17_237_LL1801_CU3		
Depth (m):	-	Room Temperature at Test:	~ 18°C

### Modified Mohr Coulomb Stress Path



### Modified Mohr Coulomb Path - Using Stress Path Tangency Method

Cohesion  $C'$  (kPa) : 6.85  
 Angle of Shear Resistance  $\Phi'$  (Deg) : 37.93




## MULTI-STAGE CONSOLIDATED UNDRAINED TRIAXIAL TEST

Method: AS1289.6.4.2 / In-house Method

Client:	Liquid Labs WA	Date Tested:	22/01/2018
Project:	North Star Magnetite	EP Lab Job Number:	LLABS
Sample No:	Tailings Stage 1 - SP04	Lab:	EPLab
Sample ID:	LLS17_237_LL1801_CU3		
Depth (m):	-	Room Temperature at Test:	~ 18°C

### Deviator Stress Vs Strain Diagram



### SHEAR STAGE DATA AND STRESS MEASUREMENTS (kPa)

Shear Stage	Confining Pressure	U' <sub>0</sub>	U' <sub>f</sub>	Principal Effective Stresses			σ' <sub>1</sub> - σ' <sub>3</sub>	Strain (%)
				σ' <sub>1</sub>	σ' <sub>3</sub>	σ' <sub>1</sub> / σ' <sub>3</sub>		
1	375	0	46	1371	329	4.17	1042	2.12
2	750	0	27	3113	723	4.31	2390	4.02
3	1500	0	63	6029	1437	4.20	4592	6.04



E-PRECISION LABORATORY

## MULTI-STAGE CONSOLIDATED UNDRAINED TRIAXIAL TEST

Method: AS1289.6.4.2 / In-house Method

Client:	Liquid Labs WA	Date Tested:	22/01/2018
Project:	North Star Magnetite	EP Lab Job Number:	LLABS
Sample No:	Tailings Stage 1 - SP04	Lab:	EPLab
Sample ID:	LLS17_237_LL1801_CU3		
Depth (m):	-	Room Temperature at Test:	~ 18°C

### Photo After Test

**Sample ID:** Tailings Stage 1 - SP04  
**Lab ID:** LLS17\_237\_LL1801\_CU3

**Depth (m):** -  
**Date Tested:** 22/01/2018



**Failure Mode: Shear Failure Angle @ 38.1°**

#### Notes:

Stored and Tested the Sample as received  
Samples supplied by the Client

NATA: 19078

**Authorised Signatory (Geotechnical Engineer):**

The results of tests performed apply only to the specific sample at time of test unless otherwise clearly stated. Reference should be made to E-Precision Laboratory's "Standard Terms and Conditions" E-Precision Laboratory ABN 431 559 578 87




## MULTI-STAGE CONSOLIDATED UNDRAINED TRIAXIAL TEST

Method: AS1289.6.4.2 / In-house Method

Client:	Liquid Labs WA	Date Tested:	22/01/2018
Project:	North Star Magnetite	EP Lab Job Number:	LLABS
Sample No:	Tailings Stage 1 - SP04	Lab:	EPLab
Sample ID:	LLS17_237_LL1801_CU3		
Depth (m):	-	Room Temperature at Test:	~ 18°C

### Discharge Volume (ML) Vs Log Time (min)



$C_v$  (cm<sup>2</sup>/s): 0.211 based on  $t_{90}$




E-PRECISION LABORATORY

# UNIAXIAL COMPRESSIVE STRENGTH TEST REPORT

Test Method: AS4133 4.2.1

Client:	Liquid Labs Pty Ltd	Date Tested:	06/02/2018
Project:	North Star Magnetite	EP Lab Job Number:	LLABS
Client ID:	BH2A-03	Lab:	EPLAB
Lab ID:	LLS18_913_UCS		
Depth (m):	4.70 - 4.90	Room Temperature at Test:	19°C
Tested by:	Phil	Sample Description:	-
Checked by:	Phil		
		* <b>Testing Temperature:</b>	N/A
<b>Length/Diameter Ratio:</b>	2.29	<b>Bulk Density (t/m<sup>3</sup>):</b>	2.47
<b>Correction Applied:</b>	N	<b>Moisture Content (%):</b>	1.55
<b>Failure Mode:</b>	Shear Failure		
<b>Length (mm):</b>	138.71	<b>Loading Rate (mm/min):</b>	0.05
<b>Diameter (mm):</b>	60.50		

Before Test



After Test



<b>UCS (MPa)</b>	8.17	<b>Bedding Angle (deg)</b>	N/A
<b>Failure Angle (deg)</b>	28.6		

**Notes:** Accredited for compliance with ISO/IEC 17025

Stored and Tested the Sample as received  
 Samples supplied by the Client

NATA: 19078

**Authorised Signatory (Geotechnical Engineer):**



ACCREDITATION NO: 19078

The results of tests performed apply only to the specific sample at time of test unless otherwise clearly stated. Reference should be made to E-Precision Laboratory's "Standard Terms and Conditions" E-Precision Laboratory ABN 431 559 578 87



E-PRECISION LABORATORY

# UNIAXIAL COMPRESSIVE STRENGTH TEST REPORT

Test Method: AS4133 4.2.1

Client:	Liquid Labs Pty Ltd	Date Tested:	06/02/2018
Project:	North Star Magnetite	EP Lab Job Number:	LLABS
Client ID:	BH2A-03	Lab:	EPLAB
Lab ID:	LLS18_915_UCS		
Depth (m):	11.10 - 11.25	Room Temperature at Test:	19°C
Tested by:	Phil	Sample Description:	-
Checked by:	Phil		
		* <b>Testing Temperature:</b>	N/A
<b>Length/Diameter Ratio:</b>	2.53	<b>Bulk Density (t/m<sup>3</sup>):</b>	2.50
<b>Correction Applied:</b>	N	<b>Moisture Content (%):</b>	2.17
<b>Failure Mode:</b>	Shear Failure		
<b>Length (mm):</b>	153.11	<b>Loading Rate (mm/min):</b>	0.05
<b>Diameter (mm):</b>	60.60		

Before Test



After Test



<b>UCS (MPa)</b>	10.44	<b>Bedding Angle (deg)</b>	N/A
<b>Failure Angle (deg)</b>	29.1		

**Notes:**

Stored and Tested the Sample as received  
 Samples supplied by the Client

NATA: 19078

Accredited for compliance with ISO/IEC 17025



ACCREDITATION NO: 19078

**Authorised Signatory (Geotechnical Engineer):**

The results of tests performed apply only to the specific sample at time of test unless otherwise clearly stated. Reference should be made to E-Precision Laboratory's "Standard Terms and Conditions" E-Precision Laboratory ABN 431 559 578 87



E-PRECISION LABORATORY

# UNIAXIAL COMPRESSIVE STRENGTH TEST REPORT

Test Method: AS4133 4.2.1

Client:	Liquid Labs Pty Ltd	Date Tested:	06/02/2018
Project:	North Star Magnetite	EP Lab Job Number:	LLABS
Client ID:	BH2A-04	Lab:	EPLAB
Lab ID:	LLS18_919_UCS		
Depth (m):	6.60 - 6.90	Room Temperature at Test:	19°C
Tested by:	Phil	Sample Description:	-
Checked by:	Phil		
		* <b>Testing Temperature:</b>	N/A
<b>Length/Diameter Ratio:</b>	2.03	<b>Bulk Density (t/m<sup>3</sup>):</b>	2.49
<b>Correction Applied:</b>	N	<b>Moisture Content (%):</b>	0.00
<b>Failure Mode:</b>	Shear Failure		
<b>Length (mm):</b>	124.28	<b>Loading Rate (mm/min):</b>	0.05
<b>Diameter (mm):</b>	61.20		

Before Test



After Test



<b>UCS (MPa)</b>	8.02	<b>Bedding Angle (deg)</b>	15.6
<b>Failure Angle (deg)</b>	15.6		

**Notes:**

Stored and Tested the Sample as received  
 Samples supplied by the Client

NATA: 19078

Accredited for compliance with ISO/IEC 17025



ACCREDITATION NO: 19078

**Authorised Signatory (Geotechnical Engineer):**

The results of tests performed apply only to the specific sample at time of test unless otherwise clearly stated. Reference should be made to E-Precision Laboratory's "Standard Terms and Conditions" E-Precision Laboratory ABN 431 559 578 87



E-PRECISION LABORATORY

# UNIAXIAL COMPRESSIVE STRENGTH TEST REPORT

Test Method: AS4133 4.2.1

Client:	Liquid Labs Pty Ltd	Date Tested:	06/02/2018
Project:	North Star Magnetite	EP Lab Job Number:	LLABS
Client ID:	BH2A-04	Lab:	EPLAB
Lab ID:	LLS18_921_UCS		
Depth (m):	13.70 - 13.90	Room Temperature at Test:	19°C
Tested by:	Phil	Sample Description:	-
Checked by:	Phil		
		* <b>Testing Temperature:</b>	N/A
<b>Length/Diameter Ratio:</b>	2.28	<b>Bulk Density (t/m<sup>3</sup>):</b>	2.60
<b>Correction Applied:</b>	N	<b>Moisture Content (%):</b>	0.00
<b>Failure Mode:</b>	Shear Failure		
<b>Length (mm):</b>	139.95	<b>Loading Rate (mm/min):</b>	0.05
<b>Diameter (mm):</b>	61.38		

Before Test



After Test



<b>UCS (MPa)</b>	27.81	<b>Bedding Angle (deg)</b>	17.6
<b>Failure Angle (deg)</b>	29.5		

**Notes:**

Stored and Tested the Sample as received  
 Samples supplied by the Client

Accredited for compliance with ISO/IEC 17025

NATA: 19078

**Authorised Signatory (Geotechnical Engineer):**



ACCREDITATION NO: 19078

The results of tests performed apply only to the specific sample at time of test unless otherwise clearly stated. Reference should be made to E-Precision Laboratory's "Standard Terms and Conditions" E-Precision Laboratory ABN 431 559 578 87



E-PRECISION LABORATORY

# POINT LOAD STRENGTH INDEX TEST REPORT

Test Method: AS4133.4.1

Client:	Liquid Labs Pty Ltd	Date Tested:	07/02/2018
Project:	North Star Magnetite Project	Date Reported:	07/02/2018
		EP Lab Job Number:	LLABS
Lab:	EPLab		
Tested by:	Phil		

## Results

Lab ID:	PLT_LLS18_912	PLT_LLS18_914	PLT_LLS18_916	PLT_LLS18_918	PLT_LLS18_920
Client ID:	BH2A-01	BH2A-03	BH2A-03	BH2A-04	BH2A-04
Test Type:	AXIAL	AXIAL	AXIAL	AXIAL	AXIAL
Depth (m):	13.80 - 13.90	9.80 - 10.10	15.15 - 15.35	3.85 - 4.00	11.80 - 11.95
Lithology/Description:	-	-	-	-	-
Moisture Content (%):	0	0	0	0	0
Diameter (D) (mm):	60.96	60.81	60.82	61.08	61.11
Length (t) (mm):	25.38	27.21	25.72	26.91	25.78
L/D Ratio:	0.42	0.45	0.42	0.44	0.42
Mode of Failure:	Axial Split	Axial Split	Axial Split	Axial Split	Axial Split
Load at Failure (kN):	2.9	1.9	2.4	1.2	1.9
<b>Is (MPa)</b>	<b>1.47</b>	<b>0.90</b>	<b>1.20</b>	<b>0.57</b>	<b>0.95</b>
<b>Is(50) (MPa)</b>	<b>1.40</b>	<b>0.87</b>	<b>1.14</b>	<b>0.55</b>	<b>0.90</b>

**Notes:**

Stored and Tested the Sample as received

Samples supplied by the Client

NATA: 19078

**Authorised Signatory (Geotechnical Engineer):**

The results of tests performed apply only to the specific sample at time of test unless otherwise clearly stated. Reference should be made to E-Precision Laboratory's "Standard Terms and Conditions" E-Precision Laboratory ABN 431 559 578 87



E-PRECISION LABORATORY

# POINT LOAD STRENGTH INDEX TEST REPORT

Test Method: AS4133.4.1

Client:	Liquid Labs Pty Ltd	Date Tested:	07/02/2018
Project:	North Star Magnetite Project	Date Reported:	07/02/2018
		EP Lab Job Number:	LLABS
Lab:	EPLab		
Tested by:	Phil		

## Results

<b>Lab ID:</b>	PLT_LLS18_922	PLT_LLS18_924		
<b>Client ID:</b>	BH2A-05	BH2A-05		
<b>Test Type:</b>	AXIAL	AXIAL		
<b>Depth (m):</b>	5.20 - 5.40	13.70 - 14.00		
<b>Lithology/Description:</b>	-	-		
<b>Moisture Content (%):</b>	0	0		
<b>Diameter (D) (mm):</b>	61.01	61.07		
<b>Length (t) (mm):</b>	25.81	25.36		
<b>L/D Ratio:</b>	0.42	0.42		
<b>Mode of Failure:</b>	Axial Split	Axial Split		
<b>Load at Failure (kN):</b>	0.61	1.1		
<b>Is (MPa)</b>	<b>0.30</b>	<b>0.56</b>		
<b>Is (50) (MPa)</b>	<b>0.29</b>	<b>0.53</b>		

**Notes:**

Stored and Tested the Sample as received

Samples supplied by the Client

NATA: 19078

**Authorised Signatory (Geotechnical Engineer):**

The results of tests performed apply only to the specific sample at time of test unless otherwise clearly stated. Reference should be made to E-Precision Laboratory's "Standard Terms and Conditions" E-Precision Laboratory ABN 431 559 578 87



E-PRECISION LABORATORY

## POINT LOAD STRENGTH INDEX TEST REPORT

Test Method: AS4133.4.1

Client:	Liquid Labs Pty Ltd	Date Tested:	07/02/2018
Project:	North Star Magnetite Project	Date Reported:	07/02/2018
		EP Lab Job Number:	LLABS
Lab:	EPLab		
Tested by:	Phil		

### PHOTO POST TESTING



**Notes:**

Stored and Tested the Sample as received

Samples supplied by the Client

NATA: 19078

**Authorised Signatory (Geotechnical Engineer):**

The results of tests performed apply only to the specific sample at time of test unless otherwise clearly stated. Reference should be made to E-Precision Laboratory's "Standard Terms and Conditions" E-Precision Laboratory ABN 431 559 578 87

## SLAKE DURABILITY INDEX TEST REPORT

Test Method: AS 1289 4.133.3.4

<b>Client</b>	Liquid Labs WA	<b>Report No.</b>	P 18030010-SD
<b>Address</b>	Unit 16b 81 Briggs Street CARLISLE WA 6101		
<b>Project</b>	Northstar Magnetite Project - Pilbara	<b>Test Date</b>	13/03/2018
		<b>Report Date</b>	15/03/2018

Sample No.	18030010	18030011
Client ID	BH2A-06	BH2A-06
Depth (m)	2.80-3.00	9.20-9.50
<b>Slake Durability (2nd cycle) (%)</b>	97.0	98.1
<b>Slake Durability (1st cycle) (%)</b>	97.8	98.5
Water Used	Tap	Tap
Appearance of fragments retained in the drum	Original Form	Original Form
Appearance of fragments passing through the drum	Fragments and Fines	Fragments and Fines

Sample No.		
Client ID		
Depth (m)		
<b>Slake Durability (2nd cycle) (%)</b>		
<b>Slake Durability (1st cycle) (%)</b>		
Water Used		
Appearance of fragments retained in the drum		
Appearance of fragments passing through the drum		

**NOTES/REMARKS:**

Sample/s supplied by the client

Page 1 of 1 REP32401

Accredited for compliance with ISO/IEC 17025.

The results of the tests, calibrations, and/or measurements included in this document are traceable to Australian/National Standards.

Authorised Signatory



C. Channon



Tested at Trilab Perth Laboratory

Laboratory No. 9926

The results of calibrations and tests performed apply only to the specific instrument or sample at the time of test unless otherwise clearly stated.

Reference should be made to Trilab's "Standard Terms and Conditions of Business" for further details.

Trilab Pty Ltd ABN 25 065 630 506




# UCS & DEFORMATION TEST REPORT

Test Method: AS 4133.4.2.1 & ISRM Method

Client:	Liquid Labs WA	Date Tested:	31/09/2018
Project:	Iron Bridge North Star TSF	EP Lab Job Number:	LLAB
Sample No:	BH2A 01A	Lab:	EPLab
Sample ID:	BH2A_01A_1_LLAB16_UCSE		
Depth (m):	3.20 - 3.62	Room Temperature at Test:	18°C
Tested by:	Phil	Geology:	-
Checked by:	Phil		
Length (mm):	194.42	Length/Diameter Ratio:	2.38
Diameter (mm):	81.86	Bulk Density (t/m <sup>3</sup> ):	2.07
Rate of Loading (mm/min):	0.025		

**Axial Stress (MPa) Vs Strain Plot**




<b>Max UCS (MPa)</b>		<b>57.00</b>	
<b>Young's Modulus (GPa)</b>		<b>Poisson's Ratio</b>	
Secant (0-50%)	45.14	0.184	
Tangent	49.40	0.180	
Bedding Angle (°)	N/A	Failure Mode	Shear
		Moisture Content (%)	0.86
		Bulk Density (t/m <sup>3</sup> )	2.07



# UCS & DEFORMATION TEST REPORT


Test Method: AS 4133.4.2.1 & ISRM Method

Client:	Liquid Labs WA	Date Tested:	31/09/2018
Project:	Iron Bridge North Star TSF	EP Lab Job Number:	LLAB
Sample No:	BH2A 01A	Lab:	EPLab
Sample ID:	BH2A_01A_1_LLAB16_UCSE		
Depth (m):	3.20 - 3.62	Room Temperature at Test:	18°C



Pre-Test Photo

Post Test Photo



Failure Angle to Vertical: 25.7° Intact Rock

**Comments:**

Stored and tested the Sample as received, samples supplied by the Client

NATA: 19078

**Authorised Signature (Geotechnical Engineer):**

The results of tests performed apply only to the specific sample at time of test unless otherwise clearly stated. Reference should be made to E-Precision Laboratory's "Standard Terms and Conditions" E-Precision Laboratory ABN 431 559 578 87



E-PRECISION LABORATORY

# UNIAXIAL COMPRESSIVE STRENGTH TEST REPORT

Test Method: AS4133 4.2.1

Client:	Liquid Labs WA	Date Tested:	30/09/2018
Project:	Iron Bridge North Star TSF	EP Lab Job Number:	LLABS
Client ID:	BH2A 02A	Lab:	EPLAB
Lab ID:	BH2A_02A_1_UCS		
Depth (m):	6.30 - 6.68	Room Temperature at Test:	19°C
Tested by:	Phil	Sample Description:	-
Checked by:	Phil		
		* <b>Testing Temperature:</b>	N/A
<b>Length/Diameter Ratio:</b>	2.41	<b>Bulk Density (t/m<sup>3</sup>):</b>	2.60
<b>Correction Applied:</b>	N	<b>Moisture Content (%):</b>	0.00
<b>Failure Mode:</b>	Shear Failure		
<b>Length (mm):</b>	199.78	<b>Loading Rate (mm/min):</b>	0.05
<b>Diameter (mm):</b>	82.92		

Before Test



After Test



<b>UCS (MPa)</b>	60.74	<b>Bedding Angle (deg)</b>	N/A
<b>Failure Angle (deg)</b>	25.9		

**Notes:**

Stored and Tested the Sample as received  
 Samples supplied by the Client

Accredited for compliance with ISO/IEC 17025

NATA: 19078

**Authorised Signatory (Geotechnical Engineer):**



ACCREDITATION NO: 19078

The results of tests performed apply only to the specific sample at time of test unless otherwise clearly stated. Reference should be made to E-Precision Laboratory's "Standard Terms and Conditions" E-Precision Laboratory ABN 431 559 578 87




# UCS & DEFORMATION TEST REPORT

Test Method: AS 4133.4.2.1 & ISRM Method

Client:	Liquid Labs WA	Date Tested:	31/09/2018
Project:	Iron Bridge North Star TSF	EP Lab Job Number:	LLAB
Sample No:	BH2A 07	Lab:	EPLab
Sample ID:	BH2A_07_1_LLAB16_UCSE		
Depth (m):	6.00 - 6.50	Room Temperature at Test:	18°C
Tested by:	Phil	Geology:	-
Checked by:	Phil		
Length (mm):	169.36	Length/Diameter Ratio:	2.04
Diameter (mm):	82.90	Bulk Density (t/m <sup>3</sup> ):	2.47
Rate of Loading (mm/min):	0.025		

Axial Stress (MPa) Vs Strain Plot



<b>Max UCS (MPa)</b>			<b>20.01</b>		
<b>Young's Modulus (GPa)</b>			<b>Poisson's Ratio</b>		
<b>Secant (0-50%)</b>		<b>4.47</b>	<b>0.528</b>		
<b>Tangent</b>		<b>6.81</b>	<b>0.325</b>		
<b>Bedding Angle (°)</b>	<b>N/A</b>	<b>Failure Mode</b>	<b>Shear</b>	<b>Moisture Content (%)</b>	<b>0.00</b>
				<b>Bulk Density (t/m<sup>3</sup>)</b>	<b>2.47</b>




E-PRECISION LABORATORY

# UCS & DEFORMATION TEST REPORT

Test Method: AS 4133.4.2.1 & ISRM Method

Client:	Liquid Labs WA	Date Tested:	31/09/2018
Project:	Iron Bridge North Star TSF	EP Lab Job Number:	LLAB
Sample No:	BH2A 07	Lab:	EPLab
Sample ID:	BH2A_07_1_LLAB16_UCSE		
Depth (m):	6.00 - 6.50	Room Temperature at Test:	18°C

**Axial Stress (MPa) Vs Axial Deformation (mm)**



Pre-Test Photo

Post Test Photo



**Failure Angle to Vertical: 27.8° along structure**

**Comments:**

Stored and tested the Sample as received, samples supplied by the Client

NATA: 19078

**Authorised Signature (Geotechnical Engineer):**

The results of tests performed apply only to the specific sample at time of test unless otherwise clearly stated. Reference should be made to E-Precision Laboratory's "Standard Terms and Conditions" E-Precision Laboratory ABN 431 559 578 87




E-PRECISION LABORATORY

# UNIAXIAL COMPRESSIVE STRENGTH TEST REPORT

Test Method: AS4133 4.2.1

Client:	Liquid Labs WA	Date Tested:	30/09/2018
Project:	Iron Bridge North Star TSF	EP Lab Job Number:	LLABS
Client ID:	BH2A 09	Lab:	EPLAB
Lab ID:	BH2A_09_1_UCS		
Depth (m):	23.00 - 23.35	Room Temperature at Test:	19°C
Tested by:	Phil	Sample Description:	-
Checked by:	Phil		
		* <b>Testing Temperature:</b>	N/A
<b>Length/Diameter Ratio:</b>	2.41	<b>Bulk Density (t/m<sup>3</sup>):</b>	2.63
<b>Correction Applied:</b>	N	<b>Moisture Content (%):</b>	0.00
<b>Failure Mode:</b>	Shear Failure		
<b>Length (mm):</b>	197.13	<b>Loading Rate (mm/min):</b>	0.05
<b>Diameter (mm):</b>	81.82		

Before Test



After Test



<b>UCS (MPa)</b>	79.88	<b>Bedding Angle (deg)</b>	N/A
<b>Failure Angle (deg)</b>	22.9		

**Notes:**

Stored and Tested the Sample as received  
 Samples supplied by the Client

Accredited for compliance with ISO/IEC 17025

NATA: 19078

**Authorised Signatory (Geotechnical Engineer):**



ACCREDITATION NO: 19078

The results of tests performed apply only to the specific sample at time of test unless otherwise clearly stated. Reference should be made to E-Precision Laboratory's "Standard Terms and Conditions" E-Precision Laboratory ABN 431 559 578 87



E-PRECISION LABORATORY

# UNIAXIAL COMPRESSIVE STRENGTH TEST REPORT

Test Method: AS4133 4.2.1

Client:	Liquid Labs WA	Date Tested:	30/09/2018
Project:	Iron Bridge North Star TSF	EP Lab Job Number:	LLABS
Client ID:	BH2A 12	Lab:	EPLAB
Lab ID:	BH2A_12_1_UCS		
Depth (m):	5.70 - 6.06	Room Temperature at Test:	19°C
Tested by:		Sample Description:	-
Checked by:	Phil		
<b>Length/Diameter Ratio:</b>	2.22	<b>* Testing Temperature:</b>	N/A
<b>Correction Applied:</b>	N	<b>Bulk Density (t/m<sup>3</sup>):</b>	2.44
<b>Failure Mode:</b>	Shear Failure	<b>Moisture Content (%):</b>	0.00
<b>Length (mm):</b>	36.11	<b>Loading Rate (mm/min):</b>	0.05
<b>Diameter (mm):</b>	16.27		

Before Test



After Test



<b>UCS (MPa)</b>	134.68	<b>Bedding Angle (deg)</b>	N/A
<b>Failure Angle (deg)</b>	28.5		

**Notes:** *Sample subcored* Accredited for compliance with ISO/IEC 17025

Stored and Tested the Sample as received

Samples supplied by the Client

NATA: 19078

**Authorised Signatory (Geotechnical Engineer):**



ACCREDITATION NO: 19078

The results of tests performed apply only to the specific sample at time of test unless otherwise clearly stated. Reference should be made to E-Precision Laboratory's "Standard Terms and Conditions" E-Precision Laboratory ABN 431 559 578 87



E-PRECISION LABORATORY

# POINT LOAD STRENGTH INDEX TEST REPORT

Test Method: AS4133.4.1

Client:	Liquid Labs Pty Ltd	Date Tested:	01/10/2018
Project:	Iron Bridge North Star TSF	Date Reported:	03/10/2018
		EP Lab Job Number:	LLABS
Lab:	EPLab		
Tested by:	Phil		

## Results

Lab ID:	PLT_LLS18_IB_01	PLT_LLS18_IB_02	PLT_LLS18_IB_03	PLT_LLS18_IB_04	PLT_LLS18_IB_05
Client ID:	BH2A 01A	BH2A 02A	BH2A 02A	BH2A 07	BH2A 07
Test Type:	AXIAL	AXIAL	AXIAL	AXIAL	AXIAL
Depth (m):	3.20 - 3.62	3.30 - 3.45	6.30 - 6.68	1.46 - 1.63	6.00 - 6.50
Lithology/Description:	-	-	-	-	-
Moisture Content (%):	0.23	5.88	0	0	0
Diameter (D) (mm):	81.92	82.13	82.78	82.37	82.78
Length (t) (mm):	35.26	46.55	33.56	31.89	31.26
L/D Ratio:	0.43	0.57	0.41	0.39	0.38
Mode of Failure:	Axial Split	Axial Split	Axial Split	Axial Split	Axial Split
Load at Failure (kN):	6.9	1.2	10.9	7.5	5.9
<b>Is (MPa)</b>	<b>1.88</b>	<b>0.25</b>	<b>3.08</b>	<b>2.24</b>	<b>1.79</b>
<b>Is (50) (MPa)</b>	<b>2.05</b>	<b>0.29</b>	<b>3.33</b>	<b>2.39</b>	<b>1.91</b>

### Notes:

Stored and Tested the Sample as received

Samples supplied by the Client

NATA: 19078

**Authorised Signatory (Geotechnical Engineer):**

The results of tests performed apply only to the specific sample at time of test unless otherwise clearly stated. Reference should be made to E-Precision Laboratory's "Standard Terms and Conditions" E-Precision Laboratory ABN 431 559 578 87



E-PRECISION LABORATORY

# POINT LOAD STRENGTH INDEX TEST REPORT

Test Method: AS4133.4.1

Client:	Liquid Labs Pty Ltd	Date Tested:	01/10/2018
Project:	Iron Bridge North Star TSF	Date Reported:	03/10/2018
		EP Lab Job Number:	LLABS
Lab:	EPLab		
Tested by:	Phil		

## Results

Lab ID:	PLT_LLS18_IB_06	PLT_LLS18_IB_07	PLT_LLS18_IB_08	PLT_LLS18_IB_09	PLT_LLS18_IB_10
Client ID:	BH2A 08	BH2A 09	BH2A 09	BH2A 12	BH2A 12
Test Type:	AXIAL	AXIAL	AXIAL	AXIAL	AXIAL
Depth (m):	3.00 - 3.38	2.24 - 2.40	23.00 - 23.35	1.50 - 1.68	5.70 - 6.06
Lithology/Description:	-	-	-	-	-
Moisture Content (%):	4.63	1.78	0	0	6.31
Diameter (D) (mm):	82.19	82.06	82.01	82.68	82.56
Length (t) (mm):	33.59	43.33	42.6	62.55	33.54
L/D Ratio:	0.41	0.53	0.52	0.76	0.41
Mode of Failure:	Axial Split	Axial Split	Axial Split	Axial Split	Axial Split
Load at Failure (kN):	2.1	0.6	19.3	12.2	5.1
<b>Is (MPa)</b>	<b>0.60</b>	<b>0.13</b>	<b>4.34</b>	<b>1.85</b>	<b>1.45</b>
<b>Is(50) (MPa)</b>	<b>0.65</b>	<b>0.15</b>	<b>4.94</b>	<b>2.30</b>	<b>1.56</b>

**Notes:**

Stored and Tested the Sample as received

Samples supplied by the Client

NATA: 19078

**Authorised Signatory (Geotechnical Engineer):**

The results of tests performed apply only to the specific sample at time of test unless otherwise clearly stated. Reference should be made to E-Precision Laboratory's "Standard Terms and Conditions" E-Precision Laboratory ABN 431 559 578 87



E-PRECISION LABORATORY

# POINT LOAD STRENGTH INDEX TEST REPORT

Test Method: AS4133.4.1

Client:	Liquid Labs Pty Ltd	Date Tested:	01/10/2018
Project:	Iron Bridge North Star TSF	Date Reported:	03/10/2018
		EP Lab Job Number:	LLABS
Lab:	EPLab		
Tested by:	Phil		

## PHOTO POST TESTING



**Notes:**

Stored and Tested the Sample as received

Samples supplied by the Client

NATA: 19078

**Authorised Signatory (Geotechnical Engineer):**

The results of tests performed apply only to the specific sample at time of test unless otherwise clearly stated. Reference should be made to E-Precision Laboratory's "Standard Terms and Conditions" E-Precision Laboratory ABN 431 559 578 87